

Cambridge Park Waterline Replacement Project
(WBS: S-000035-0188-4)

Start: 3/24/14

Estimated Completion: 11/29/14 (*weather permitting*)

Estimated Schedule, subject to change

Mobilize	Segment	Dates
Phase 1	Klyewick and Wickley	3/24/14 – 5/10/14
Phase 2	Settemont, Nicholas, Irene, Joan	4/13/14 – 6/3/14
Phase 3	Craighead and Hartt	5/7/14 – 6/22/14
Phase 4	Craighead, Dawn, Old Main Street Loop	5/26/14 – 7/11/14
Phase 5	Brookstone, Stancliff, Woodmont, Grantmoor, Avonelle	6/14/14 – 8/4/14
Phase 6	Brookstone, Buxley, Woodmont, Lotus	7/8/14 – 8/26/14
Phase 7	Stancliff, Buxley, Tidewater	7/30/14 – 9/20/14
Phase 8	Dunlap, Claridge, Braewick	8/24/14 – 10/9/14
Phase 9	Dunlap, Portal, Braewick, Sanford	9/12/14 – 11/2/14
Phase 10	Dunlap, Braewick, Benning, Spellman, Kirkside	10/6/14 – 11/28/14

Cut and Plugs and Wet Connections, All areas	5/11/14 – 11/26/14
Restoration (Rolling with waterline/services)	5/11/14 – 11/26/14
Project Close Out	11/27/14 - 11/28/14