



MAYOR PRO TEM
DAVE
MARTIN

Welcome to Mayor Pro Tem Martin's Farewell Town Hall Series


**Housekeeping Note: All presentations will be completed
first followed by questions at the end of the program.**




LAKE HOUSTON

DREDGING OPERATIONS, DAM IMPROVEMENT,
LONG TERM MASTER PLAN and SAND TRAPS

DREDGING OPERATIONS FEMA- USACE HARVEY PROJECT; OFFICE OF THE GOVERNOR'S GRANT; TWDB-HARRIS COUNTY GRANT





WEST FORK – FEMA HARVEY PROJECT



Lake Houston Canal Dredging










| SURVEY CONDITIONS | |
|-------------------|----------|
| SURVEY DATE: | May 2022 |
| SURVEY VESSEL: | N/A |
| SURVEY VESSEL: | N/A |
| VESSEL OPERATOR: | N/A |
| WEATHER: | N/A |
| TEMPERATURE: | N/A |
| WIND: | N/A |
| SEA: | N/A |

| ELECTRONIC EQUIPMENT | |
|----------------------|-----|
| HYDROGEN: | N/A |
| FREQUENCY: | N/A |
| HEAVY CORP.: | N/A |
| ROUND VELOCITY: | N/A |
| PORTFOLIO: | N/A |
| USCG MACRO: | |
| TECH. SALOR: | |


| CONTROL DETAILS | |
|----------------------|--------------------------------|
| HORIZONTAL DATUM: | SEVEN PINE - NAD83 |
| LOCAL ORG: | INLAND SOUTH COAST |
| VERTICAL DATUM: | CONANNEEN POOL LEVEL (CAL. 98) |
| UNITS HORIZ. / VERT: | FT/FT |
| CONTROL POINT: | 3m |
| | 1m |
| | 2m |
| BENCH MARK: | 3m |
| | 1m |
| | 2m |

| | |
|---|------------------------|
| CALLAN MARINE P.O. BOX 17017 GALVESTON, TX 77552  ENGINEERING / SURVEYING DIVISION Phone (409) 552-4134 Fax (409) 552-3145 | |
| PROJECT 2002 Lake Houston | |
| TITLE/SURVEY TITLE CANAL 7 - (PLAN VIEW) | |
| DRAWING NO. 1000 | DATE 10/01/02 |
| DESIGNED BY J. L. L. | CHECKED BY J. L. L. |
| DRAWN BY J. L. L. | SCALE 1" = 100' |



NOTES:

All depths reference to Conservation
Pool Level of 42.38ft Mean Sea Level
(MSL).



| SURVEY CONDITIONS | |
|-------------------|----------|
| SURVEY DATE: | May 2022 |
| SURVEY VESSEL: | N/A |
| SURVEY VESSEL: | N/A |
| VEHICLE OPERATOR: | N/A |
| WEATHER: | N/A |
| TEMPERATURE: | N/A |
| WIND: | N/A |
| SEA: | N/A |

| ELECTRONIC EQUIPMENT | |
|----------------------|-----|
| HYDROGRAPHIC: | N/A |
| HYDROGRAPHIC: | N/A |
| HYDROGRAPHIC: | N/A |
| HYDROGRAPHIC: | N/A |
| HYDROGRAPHIC: | N/A |
| HYDROGRAPHIC: | N/A |
| HYDROGRAPHIC: | N/A |
| HYDROGRAPHIC: | N/A |

| CONTROL DETAILS | |
|-----------------------|----------------------------------|
| HORIZONTAL DATUM: | SEA PEGAS - BASELINE |
| LOCAL DATUM: | LOCAL DATUM |
| VERTICAL DATUM: | CONSERVATION POOL LEVEL (C.P.L.) |
| UNIT: HORIZ. / VERT.: | FEET / FEET |
| CONTROL POINT: | 1 |
| BRANCH: | 1 |
| BRANCH: | 1 |
| BRANCH: | 1 |
| BRANCH: | 1 |
| BRANCH: | 1 |
| BRANCH: | 1 |
| BRANCH: | 1 |
| BRANCH: | 1 |

| | | |
|---|---|----------------------------------|
| CALLAN MARINE P.O. BOX 17017 GALVESTON, TX 77552 ENGINEERING / SURVEYING DIVISION Phone 409.764.1234 Fax 409.764.1235 | | |
| PROJECT 2002 Lake Houston | | |
| TITLE/SURVEY TITLE CANAL 7 - (CROSS SECTIONS) | | |
| DRAWN BY: J. L. JONES CHECKED BY: J. L. JONES DATE: 11/11/22 | DESIGNED BY: J. L. JONES CHECKED BY: J. L. JONES DATE: 11/11/22 | SCALE: 1" = 20' SHEET: 1 OF 2 |

Lake Houston Dredging Operation

SUMMARY

| Dredging Project | Agency | Funding Source | Material Dredged (CY) | Cost (in millions) | Timeline |
|------------------|-----------------|------------------------------|-----------------------|--------------------|--------------------------------------|
| West Fork | USACE | FEMA-PA | 1,849,000 | \$73.7 | 9/2018 – 6/2019 |
| West Fork | USACE | FEMA-PA | 500,000 | 17.1 | 6/2019-1/2020 |
| Mouth Bar | CITY OF HOUSTON | GOVERNOR GRANT/TWDB-HC GRANT | 442,976 | 16.6 | 1/2020-5/2020 & 6/2020-12/2020 |
| Mouth Bar North | CITY OF HOUSTON | TWDB- HC GRANT | 175,895 | 6.6 | 12/2020-6/2021 |
| East Fork | CITY OF HOUSTON | TWDB-HC GRANT | 36,137 | 18 | 6/2021-11/2021 |
| West Fork | CITY OF HOUSTON | FEMA-PA | 876,672 (est) | 34 (est) | 11/2023-11/2025 |
| Lake Houston | CITY OF HOUSTON | TWDB-COH GRANT | ongoing | 20 | 10/2022-ongoing |
| TOTALS | | | 3,880,680 | \$186 | |


Lake Houston Dam Structure Considered Flow Release Alternatives



Portion of Ambursen Spillway Modification
Obermeyer Crest Gates



Alternative 1B* – Additional 11 Tainter Gates in Spillway





Google Earth

20°54'59.31" N 95°09'05.95" W, elev: 61 ft, dist: 31.95 ft

Project Timeline

| Milestone | | Anticipated Completion Date |
|---|---|-----------------------------|
| Phase 1 Grant Deliverables (as per Sub-Grant Award Letter dated August 8, 2019) | | |
| 1 | Revised Scope of Work (SOW) and Work Schedule for Phase II Construction | September 2023 |
| 2 | Revised Budget Estimate | September 2023 |
| 3 | Benefit Cost Analysis (BCA) Zip File Based on the Hydraulic and Hydrologic (H&H) Study with Support Documents | September 2023 |
| 4 | Revised H&H Study with Calculations | September 2023 |
| 5 | Environmental Assessment (EA) | March 2024 |
| 6 | State Historic Preservation Office (THD/SHPO) Response for Phase II Scope of Work | March 2024 |
| 7 | United States Army Corps of Engineers Permit | March 2024 |
| 8 | Principles, Requirements, and Guidelines (PR&G) analysis | December 2024 |
| 9 | Complete set of Signed and Sealed Construction Plans (100%) | December 2024 |

| Milestone | | Anticipated Completion Date |
|-----------------------------|---|-----------------------------|
| Phase 2 Grant Deliverables* | | |
| 1 | Approval of Phase II/Execution of Subrecipient Agreement | January 2025 |
| 2 | Phase II Construction Procurement/Bidding Services | February 2025 |
| 3 | Award Construction Contract/Execute Construction Contract | June 2025 |
| 4 | Phase II Construction | May 2026 |

*Note: Phase II deliverables are dependent upon approval of Phase II and execution of Sub-recipient Agreement. Milestones represent an estimated timeline to meet the current Harvey deadline of 2026. All Phase II Milestones are dependent on the Phase I deliverables schedule and completion dates.

PROJECT FUNDING

INITIAL GRANT FUNDING

| | Total Cost | Federal Share | Local Share |
|--|---------------------|---------------------|---------------------|
| Lake Houston Dam Spillway Improvement | \$46,857,786 | \$35,143,339 | \$11,714,446 |
| Phase I: Design | \$7,117,787 | \$5,338,340 | \$1,779,447 |
| Phase II: Construction | \$39,739,999 | \$29,804,999 | \$9,934,999 |

ESTIMATED CONSTRUCTION COST: \$150-200M

Current Available Funding

| | |
|----------------------------|---------|
| FEMA | \$29.8M |
| Harris County | 20M |
| City of Houston | 20M |
| State of Texas – TWDB 2021 | 30M |
| State of Texas – TWDB 2023 | 50M |

LONG RANGE MASTER PLAN


Storage Allocation Assumptions

Storage Allocations:

- Conservation Pool: +42.38' NAVD88
- Dead Pool: Assumed +21.23' per TWDB, 2018:
 - “Sluice Gate, 36-inch diameter (decommissioned in 2019)”.

Goal of Dredging Study

- Maximize storage recovery within conservation pool



Assumed Storage Allocation Elevations Schematic

Storage Allocation Capacity & Losses

Summary

Lake Houston Capacity




Table 3-3: Projected future yearly capacity loss range for all storage allocations.

| Allocation | Estimated Annual Future Capacity Loss [AF/YR] |
|-------------------|---|
| Conservation Pool | 310-400 |
| Dead Pool | 50-150 |
| Total | 360-460 |

Notes and References

- ¹ Storage capacity loss projections based on high and low estimates from MM sedimentation analysis summarized within this Section
- ² TWDB, 2019 estimated 361 AF/YR of total storage loss. This falls within the estimated bounds calculated by MM. The TWDB, 2019 estimated is likely within the lower end of the bounds due to inclusion of the Ambursen, 1966, 1965 capacity results in the linear regression curve fit.

Historical Capacity Loss

Total: 25–30K AF (40–48M CY) (-18%)
Conservation: 19-23K AF (30-37M CY) (-15%)

Projected Future Yearly Losses


Total: 360-460 AF (580-740K CY)
Conservation: 310-400 AF (500K-650K)

Identifying Potential Dredge Areas (1)

Hilltop Dredging

1. Dredge areas above Deadpool (+21.23' NAVD88).
2. Target areas with potential sand for aggregate processing, beneficial reuse.
3. Summary of potential estimated max volumes below:

Total Volume (Max): 19.5M CY, 12,000 AF




Identifying Potential Dredge Areas (2)

Silt/Loam

1. Target areas above Deadpool (+21.23').
2. Target areas with greatest area of sediment recovery volume, with silt/loam for farmland and/or CDF disposal.
3. Summary of potential estimated max volumes below:

Total Volume (Max): 45M CY, 28,000 AF



CONCEPTIONAL IN-CHANNEL SEDIMENT TRAP




Figure 1: Plan View of Conceptual In-Channel Sediment Trap built within existing deposition bar deposits. Boulder clusters located throughout the sediment maintenance channel serve to slow flow and promote sediment deposition. A matrix of rock, logs, and vegetation armor the perimeter of the sediment maintenance channel.




Figure 2: Conceptual sections for in-channel sediment trap illustrating the sediment maintenance zone located between the armored perimeter of the sediment trap. Section A-A' is for regions with no established vegetation and Section B-B' is for regions with established vegetation.

CONCEPTIONAL OUT-OF-CHANNEL TRAP




Figure 3: Conceptual plan view of an out-of-channel trap. The proposed conveyance channel serves to connect the channel to the offline sediment storage, where large flow events can access the storage basin and deposit excess sediment.




Figure 4: Conceptual section and profile for out-of-channel trap, illustrating the low flow channel connectivity to the offline sediment basin.

PROPOSED SAND TRAP PILOT PROJECT





APEX Virtual Training Simulator Demonstration



Houston Police Department – Kingwood Division
Crime Statistics Overview
Commander Adrian Rodriguez



**Houston Police Department – Special Operations
Lake Patrol Unit
Sergeant Epi Garza**




Northpark Drive Overpass Project




MAYOR PRO TEM
DAVE
MARTIN



Northpark Drive Overpass Project

 Lake Houston
Redevelopment Authority


HOME BOARD MEETINGS





T-1013 Project North Park Overpass Project

Various resources are made available here to inform about the Northpark Drive Overpass Project. Included are downloadable files as well as videos, all of which are publicly available via participating entities.

PROJECT DOCUMENTS

BUDGET

SCHEDULE




PLANS NOT FOR BID

CROSS SECTIONS

100% PLANS VOL.I


100% PLANS VOL.II



DRAINAGE ANALYSIS

LETTER

STUDY



PRE-BID CONFERENCE

AGENDA

PRESENTATION

SIGN-IN SHEET

PROJECT OVERVIEW

- More information and resources can be found at lakehoustonra.com

QUESTION AND ANSWER

- Approach the floor microphone
- State your name and who your question is for
- You will have **TWO MINUTES**
- Please be respectful
- Residents are limited to one question at a time

THANK YOU FOR YOUR ATTENDANCE.
HAVE A SAFE DRIVE HOME!

