**Grantee: Houston, TX** 

Grant: B-16-MH-48-0001

October 1, 2023 thru December 31, 2023

Grant Number: Obligation Date: Award Date:

B-16-MH-48-0001

Grantee Name:Contract End Date:Review by HUD:Houston, TX12/07/2024Original - In Progress

Grant Award Amount: Grant Status: QPR Contact:

\$87,092,000.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$87,092,000.00 \$0.00

**Total Budget:** \$87,092,000.00

**Disasters:** 

**Declaration Number** 

FEMA-4223-TX FEMA-4245-TX

#### **Narratives**

#### **Disaster Damage:**

In 2015, the City of Houston, Texas (the City) experienced two major flooding events. As a result of these catastrophic flooding events, 9 lives were lost (7 in May event, 2 in October), over 6,000 homes flooded (single family, multifamily, etc.) and critical public infrastructure suffered substantial damage or total destruction. Each event greatly impacted the Houston area, and many properties actually experienced damages from both events. Hereafter in this Action Plan, these two floods will be referred to collectively as the "2015 Disasters."

The first flood occurred during the month of May 2015 and continued into early June 2015 bringing record rainfall upon the city (the Memorial Day Flood). Heavy downfalls, totaling more than 14 inches, with 12 inches of rain falling on areas of the city in only ten hours and reaching record levels, led to the devastation from the Memorial Day Flood. Floodwaters inundated the city, bringing Houston to a standstill. The record-breaking rainfall closed portions of I-10 and I-45. Approximately 800 cars were stranded on the highways surrounding Houston and more than 80,000 Houstonians were without power at one point during these storms. On May 29, 2015, the Memorial Day Flood received a disaster declaration through FEMA identified as FEMA 4223 (DR-4223).

A second catastrophic flooding event occurredover a three-day period from October 30, 2015 to November 1, 2015 (the Halloween Flood). For the second time in less than 6 months, a strong complex of storms moved through the Houston area leading to torrential rainfall, as much as12 inches in some locations of Houston, leaving 202 streets flooded and 47,000 homes reporting power outages at some time during the storms.On November 25, 2015, the October flooding event received a disaster declaration through FEMA identified as FEMA 4245 (DR-4245).

The 2015 disasters impacted approximately 36,000 people in Harris and Fort Bend Counties alone.

#### Impact on Low-and Moderate-Income Populations

A household is defined as low- and moderate-income (LMI) when the combined income of the household is at or below 80 percent of the Area Median Family Income (AMFI) for the county. Some LMI areas in Houston experienced significant flooding associated with the Memorial and Halloween flooding events.

#### Impact on Special Needs Populations

Special needs populations and those with functional needs may require special attention and help in receiving assistance and disaster resources. These special needs populations may consist of children, the elderly, pregnant women, those from diverse cultures, individuals lacking transportation means, individuals with chronic disorders or pharmacological dependencies, those with disabilities, individuals living in institutions, unable to speak English, and the homeless. Regardless of the functional need, it is vital that all efforts possible are made to ensure these individuals have the ability to access any available disaster recovery resources.

According to HCDD program managers, no existing HUD-assisted housing received documented damages from the 2015 Disasters, although the construction of some new HUD-assisted units may have been delayed several days due to the



extensive rainfall. Additionally, in regards to the population served through the City of Houston's Housing Opportunities for Persons withV/AIDS (HOPWA) Prograprogram managers confirmed that at this time no HOPWA sites were specifically impacted by the Mayor October flood events.

#### Housing Types Impacted

Data of the Memorial Day flooding from the Houston Office of Emergency Management's Disaster Summary Outline shows that while a large number of multifamily units were affected (3,526 units), a much smaller portion received minor (14 units) or major damage (224 units). On the contrary, large numbers of single family homes experienced minor (827 units) or major damage (930 units), while 2 were destroyed entirely.

This number is higher than the total that received FEMA Full Verified Loss (FVL), 3,313; however, these types of discrepancies are accounted for in the housing impact calculation by using a housing multiplier.

Significantly different from the Memorial Day Flood was the impact to the housing sector during the Halloween Flood. Houston OEM's Disaster Summary Outline for the Halloween flooding outlined below, shows that a much smaller number of multifamily homes were affected in general as compared to the Memorial Day Flood, but that many (318 units) experienced major damage. There were 56 single family homes affected (impacted, but damage was not deemed minor or major), with 291 receiving minor damage, and 124 receiving major damage, while none were completely destroyed. The total for homes affected, with minor or major damage, or destroyed totals 789 for the Halloween flooding event. While FEMA FVL data is currently unavailable for the Halloween flooding event, this smaller number corroborates with the smaller number and amount of SBA Disaster Home Loans sought following this event, as opposed to the Memorial Day Flood.

According to the 2015 American Housing Survey from the US Census Bureau, the city has 913,006 housing units. Of these, 353,069 are occupied by owners (44.5%), 439,694 are occupied by renters (55.5%), and 120,243 units are vacant or seasonal.

FEMA residential losses from both 2015 flood events include 2,539 single family homes and 4,082 multifamily homes. To determine the approximate number of renters and homeowners that had a residential loss, 2010-2014 American Community Survey data is used. In Houston, approximately 22% of single family units (attached and detached) are renter occupied and 6% of multifamily units are owner occupied. Using this citywide data, it is estimated that approximately 4,396 renter units had residential losses and 2,225 owner occupied units had residential losses in the 2015 flood events. This shows that significantly more residential renter households had some type of loss from these events.

However, most of the losses suffered by residential renter households are categorized as "Affected," which is only cosmetic damage, and does not alter the livability of the unit. Instead, a more representative number of residential losses that decrease the livability of a unit would consider only three categories, "Minor", "Major", and "Destroyed". Without considering cosmetic only damages and using the same methodology as above, there are an estimated 1,001 residential rental units that had losses and 1,729 residential owner occupied units that had losses.

Clearly, the housing impact from the Memorial Day and Halloween flooding events in Houston was widespread, but also unique in maways. Both single family and multifamily residents, in various housing types, were affected. Additionally, many homes experienced damages due to these flooding events despite being located outside of the floodplain.

While there is a substantial percentage of new homes in Houston (17% built after 2000), the largest percentage of homes (36%) were built prior to 1969. Thus, when serious weather events occur, such as flooding, older homes may have more substantial damages or require more significant repairs.

#### **Public Housing**

Public housing plays a vital role in the city's housing environment. The Houston Housing Authority (HHA) is the public housing authority that operates within, and directly outside, the city limits of Houston. HHA provides affordable homes and services to more than 60,000 low-income Houstonians, including over 17,000 families housed through the HHA. HHA also operates the country's 3<sup>rd</sup> largest voucher program exclusively serving homeless veterans in and around the Houston area. The City consulted with key officials with HHA to gather information and discuss flood related damages to both HHA owned properties, as well as landlord owned (voucher) properties. Minimal damage was reported with twelve residents reported as displaced. To date, five residents have relocated and the remaining residents are currently in the process of moving. While this process is never easy, arrangements have been made to ensure those moving are given adequate living arrangements until permanently relocating.

According to officials, no resident units were impacted. The damages from the May and October storms included the entire 1st floor of the building being flooded with 2-3" of water. The 1st floor area includes the office, dining area, pool table/game room, television room, fitness center, hair salon, and community store. The front doors were also affected. As a senior community, these first floor amenities are vital to the residents. As renovations began, mold was discovered and had to be remediated. Eventually, all floors needed to be tested and most remediated.

Based on this information, the remaining unmet need does not justify an allocation from the CDBG-DR15 Program or other unmet needs are of a more critical nature.

## Infrastructure Impact

Many national communities are in fiscal crises due to compounding infrastructure and federal match costs, emergency response expenses, and faltering tax and employment bases. Infrastructure expenses can exceed local budget capacity by hundreds of thousands of dollars. The city's coastal location, low base elevations, flat topography, and high urban density create a unique confluence of factors that contribute to vulnerability for flooding and drainage issues. Those factors are difficult for any similarly-situated city to address under normal circumstances. However, when disaster-category storms and rainfall occur, these factors interact to create significant flooding issues that then impact housing developments that are critical to the affordability of the city.

The Memorial Day flooding event, which had substantially more flooding reports thante Halloween flooding event, had a concentrated impact on the western portion of the city. While there were some clusters of impact in low and moderate-income (LMI) areas, there were also substantial clusters outside of LMI areas in the southwestern side of the city.



As noted above, infrastructure in Houston, like other large cities, is deteriorating and costs for improvement are compounding. In addition, infrastructure can become inadequate in a fast growing city like Houston. Although the 2015 flooding events damaged some infrastructure in the city, as seen through the requests issued through the FEMA-PA Program, much of the flooding occurred due to inadequate or aging drainage infrastructure. This needs assessment does not recommend any specific project, however it shows that investment in infrastructure would enhance drainage in neighborhoods some of which have flooded repeatedly.

#### Economy

Houston is built along the coast of Texas at an elevation barely above sea level, where beaches and bayous have been filled in with pavement to support a growing, industrial city. The economy is primarily fueled by the energy sector with approximately 3,600 energy-related companies located in the area. The city is also a world leader in the chemical industry, with an extensive infrastructure that includes the world's most elaborate pipeline network, and over 405 chemical plants in the Houston-Baytown-Huntsville area. The city is diverse and a hub for international business; the Port of Houston is the world's sixth largest port, making Houston an international gateway to the Southwest. Another well-known feature of the city's economy is the Johnson Space Center of the National Aeronautics and Space Administration.

The Memorial Day and Halloween flood events left businesses across Houston with extensive clean up required; however, the city was fortunate that the losses to the economic sector were relatively minor. Business slowed as owners returned to work to find damaged inventory, stagnant flood waters, and various needs for structural repairs. Construction projects throughout the city paused to allow the waters to recede and favorable conditions to return. Economic activity was temporarily slowed due to limited access from flooding along the major transportation arteries.

#### Flood Impact: Economy

Early impact predictions in June, the month following the Memorial Day Flood, estimated anywhere from \$3- to \$8- million in lost tax revenue; an estimate much higher than documented impact.

As of August 2016, the SBA has issued \$2,022,000 in Business and Economic Injury Disaster Loans (EIDL) to residents in the city. A total of 31 loans were issued, at an average payout of \$61,219 for the Memorial Day floods, and only 2 loans at an average of \$62,100, for the Halloween flood. An additional loan for \$2,000,000 was made to a non-profit entity for FEMA DR-4223, for a total of \$4,022,000 in assistance provided to businesses and non-profits for flood recovery. The Halloween flooding caused a less significant impact and businesses reopened sooner than with the Memorial Day flooding event.

The Greater Houston Partnership (Chamber of Commerce), the Texas Workforce Commission, and the Mayor's Office of Economic Development were consulted for additional economic/business-related impactfrom the flooding events and no additional impact was reported. No Disaster Unemployment Assistance (DUA) claims were indicated to have been paid out for Houston residents.

#### State of the Economy

Overall, flood-related impact to the Houston economy was minimal. The damage hit as local businesses and families were coping with an economic slowdown driven by low crude oil prices. The Houston economy is primarily based on the energy industry, with jobs largely existing in the oil and gas industry, which has been in a steady decline since 2014. Oil prices began their slide in the summer of 2014, plunging from more than \$100 a barrel to less the \$30 in February 2015, leading to production cuts, bankruptcies, and widespread layoffs in the industry.

### **Recovery Needs:**

# Summary of Impact and Unmet Need

The needs assessment represents Houston's preliminary calculation of financial impact to the city and its residents, caused by the 2015 Disasters. The assessment explores in detail the components of the \$66,560,000 HUD estimate. In accordance with HUD requirements in determining unmet need, recovery resources already received will be accounted for and subtracted from the estimate of impact.

The City's examination of impact and unmet need is organized into three major categories: housing, infrastructure, and economic recovery. In order to calculate these sums, the City compiled and analyzed data provided by state, federal, and local stakeholders. Data includes reports from FEMA, SBA, local public agencies and reports from civic organizations. These figures will be updated as new data become available. The total impact to the city is approximately \$549,912,899.58. Of this amount, approximately \$491,154,880.92 in resources allocated to assist recovery have been identified, yielding an unmet need of \$58,758,018.66.

The housing category yielded the largest amount of financial impact, with the most recovery resources allocated, and the largest amount of remaining unmet need with more than \$38 million in impact remaining to be addressed. This was followed by impact to the infrastructure sector at approximately \$19.9 million remaining in unmet need and lastly, impact to the economic sector at \$4,022,000.00 with \$0.00 remaining in unmet need.

#### Housing

CDBG-DR funds are often used to rehabilitate damaged homes and multifamily units. However, grantees may also fund new construction or rehabilitate units not directly impacted by the disaster if the activity clearly addresses a disaster-related issue. This impact can be demonstrated by the disaster's overall effect on the quality, quantity, and affordability of the housing stock and the resulting inability of that stock to meet post-disaster needs and population demands.

Based on the analysis of the city's unmet needs and the limited amount of recovery funds available, the City will target CDBG-DR15 funding towards a single family housing program, voluntary acquisition program, and infrastructure improvements in support of disaster-impacted housing. To provide lasting relief to the greatest number of residents, Houston will focus primarily on infrastructure improvements certain to eliminate or lessen the number of homes that will be impacted by future floods. Many of the same homes that flooded in 2015, flooded in subsequent events in 2016, highlighting the need for a more permanent solution based on the root cause of the flooding, while also providing assistance to impacted



Houstonians to repair or elevate their homes. Thus, this recovery strategy aims to provide a comprehensive approach ensuring long-term recovery

#### Infrastructure

Funds typically available to assist with infrastructure recovery include FEMA, private insurance, and state and local

Of the total \$21,201,826.41 impact, an estimated \$1,239,771.80 in resources have been made available for Houston's infrastructure needs resulting in an estimated unmet need of \$---------------19,962,054.61. The \$19,962,054.61 in impact was calclated based on FEMA Public Assistance Project application information. Data from the Texas DOT) regarding state roads, impact to ditches and streams, utilities, railroads, schools, and neighborhood infrastructure will be factored in as it is made available.

The City's application for FEMA Public Assistance included damage categories of Debris Removal, Protective Measures, Public Buildings, Public Utilities, and Recreational or Other.The City's survey of the damage inflicted on infrastructure and the restoration thereof is ongoing and involves the coordination of multiple City agencies. In conjunction with FEMA's Public Assistance Grant Program, the City is identifying and assessing damaged sites to develop cost estimates that quantify the scope of work and financial commitment required for the necessary infrastructure projects. The current data reveals that infrastructure systems affected by the 2015 Disasters included damage to roadways, bridges, wastewater treatment systems, drinking water treatment and collection systems. The immediate recovery efforts were documented by the initial estimates submitted for consideration for Public Assistance, through GIS mapping by city departments, such as the HCDD and the Houston Office of Emergency Management.

#### Open Space & Elevation

The city's overall elevation and drainage orientation towards the Gulf of Mexico, further complicates the impact of neighborhood-level improvements, and amplifies the complexity and scale of Houston's long-term needs, within the context of its geography. Thus, the City has placed an increased focus on the importance of permeable and undeveloped space, open-ditch drainage, or park and open space, in relationship to flood impacts. As indicated by mapping flooding reports with open ditches, much of the flooding has taken place in areas with existing open ditch drainage and in areas outside of the existing floodplain, indicating that existing drainage and permeability was insufficient to prevent flooding. Improvements to existing, insufficient open ditch drainage is vital to further resiliency and the City will be prioritizing consideration of such projects. Capitalizing on this opportunity to better its communities, the City plans to use this opportunity to invest ingreen infrastructure projectswhich will provide an economic uplift to communities by improving water quality, reducing the number of costly floods, and neighborhood beautification. Examples of such projects are further discussed in the CDBG-DR15 Infrastructure Program details below, but could include bioswales, and green streets while ensuring that downstream flooding does not occur.

Specifically, the City will look to fund projects through the CDBG-DR15 Program which will provide support to the communities and neighborhoods including those with the most severe unmet needs – low-income historically minority neighborhoods with inadequate open ditch drainage infrastructure. Through its needs assessment and public comment period, the City focused on these areas mindful that these communities are more likely to be located in disaster-vulnerable areas, and to suffer disproportionately severe housing and infrastructure damage because of a disaster. Accordingly, the City will prioritize assistance through its CDBG-DR15 Program to its low-incomend historically disinvested minority communities.

#### Economy

In regards to the speific Economic Unmet Need, a cluainuigteesiatdipcadetmtdasstne was used to arrive at a remainingnmet economic need of \$0.00, which illustrates the resiliency of the Houston economy.

Connection between Identified Needs and Use of CDBG-DR15 Funding
The City is ever-mindful that the need for safe, decent, and affordable housing is always a top priority. Approximately 6,621 homes in Houston alone were impacted by the 2015 Disasters. Of these homes, 1,596 were extensively damaged and 2 were damaged beyond repair. Recent data provided for the development of this Action Plan concluded that 391 single family homes were deemed to have suffered substantial damage from the 2015 Disasters. The City provided substantial damage letters to these residents notifying them of their responsibility to perform any repairs in full compliance with the City's flood plain ordinance. Many recipients of these letters are without the resources necessary to perform these repairs as required. This additional consideration was evaluated in the further development of the comprehensive CDBG-DR15 Program design ultimately resulting in the inclusion of a Single Family Housing Program alongside the Infrastructure Program to assist with such on-going needs as further detailed herein.

It is evident that the 2015 Disasters impacted the City's quality, quantity, and affordability of the housing stock and its ability to meet post-disaster needs and population demands. Houston's ability to provide safe, decent, and affordable housing requires adequate flood mitigation infrastructure. Continuous impacts are felt by Houston's housing sector as a result of these weaknesses. The City identified that many of the impacts to the housing sector were due to repeat flooding and were rooted in infrastructure inadequacies. The same communities, consisting of both renter and homeowner occupied units, are routinely affected by Houston's flooding; thus, a more permanent solution is deserved to best assist these communities benefitting renters and homeowners. Accordingly, a long-term solution for these communities has been prioritized by the City.Adequate housing infrastructure includes water and sewer services, streets and roads, fire protection, and emergency services. Therefore, a long-term recovery solution for impacted housing residents is impossible without first creating additional capacity within the City's flood mitigation with a focus on detention, which the City will address by using the majority of CDBG-DR15 funding for Public Facilities/Infrastructure and Housing Buyout activities. As identified in the unmet needs assessment, the greatest number of damaged housing was owner occupied homes (excluding units that were only cosmetically damaged). Therefore, the City has not elected to provide direct assistance to single family or multifamily renters. However, renters may benefit from the Public Facilities/Infrastructure and Housing Buyout activities intended to prevent future flooding in neighborhoods where these activities take place.

Similarly, a strong infrastructure system promotes economic growth. Inadequate supply of infrastructure or unreliability in services deters critical investment of capital in these communities. Thus, the ability of the city to retain current businesses, as well as develop new businesses, is dependent upon a strong infrastructure system supporting these businesses.

Based upon its review of additional datar eceived from the initial publication of the draft Action Plan and its consideration of



public comments submitted, the City will fund a housing program to address identified unmet needs within the housing sector. The City has recognized the need to prioritize its most vulnerable citizens, and will do so through the allocation of \$12 million to a Single Family Housing Program, funded under the CDBG-DR15 Program. These funds seek to further decent, safe, and sanitary housing in flood-impacted areas by providing assistance through multiple housing activities, such as the rehabilitation, reconstruction, and assistance with property elevation of impacted housing units, as well as assistance for homeowners that have completed rehabilitation work in relation to the 2015 Disasters with personal resources.

This interdependent relationship between housing, infrastructure, and economic development and revitalization, is the foundation of the City's allocation of its CDBG-DR15 Program. Houston is directing its CDBG-DR15 allocation toward projects that support the comprehensive strategy of the City to recover from the 2015 Disasters. The City plans to leverage additional Tax Increment Reinvestment Zones (TIRZ) funding to maximize the CDBG-DR15 funds.

Based on the interdependent relationship between housing and a strong infrastructure system, the City is allocating more than \$29 million of its CDBG-DR15 funds for infrastructure activities to repair, replace, or relocate infrastructure including, but not limited to bridges, water treatment facilities, roads, ditches, drainage systems, and sewer and water lines.

| Overall  | This Report Period | To Date          |
|--|--------------------|------------------|
| Total Projected Budget from All Sources            | (\$355,113.04)     | \$86,736,886.72  |
| Total Budget                                       | (\$355,113.04)     | \$86,736,886.72  |
| Total Obligated                                    | (\$355,113.04)     | \$86,736,886.72  |
| Total Funds Drawdown                               | \$3,396,431.67     | \$49,433,604.80  |
| Program Funds Drawdown                             | \$3,396,431.67     | \$49,433,604.80  |
| Program Income Drawdown                            | \$0.00             | \$0.00           |
| Program Income Received                            | \$0.00             | \$0.00           |
| Total Funds Expended                               | \$3,752,868.95     | \$49,790,788.38  |
| <b>HUD Identified Most Impacted and Distressed</b> | \$3,752,868.95     | \$49,790,788.38  |
| Other Funds  | \$ 0.00            | \$ 0.00          |
| Match Funds  | \$ 0.00            | \$ 0.00          |
| Non-Match Funds                                    | \$ 0.00            | \$ 0.00          |
| Funds Expended                                     |                    |                  |
| Overall  | This Period        | To Date          |
| City of Houston Housing and Community Development  | \$ 1,540,996.33    | \$ 26,816,350.21 |
| City of Houston Public Works & Engineering         | \$ 7,118.43        | \$ 15,796,256.94 |
| Harris County Flood District                       | \$ 2,204,754.19    | \$ 7,178,181.23  |

# **Progress Toward Required Numeric Targets**

| Requirement                  | Target          | <b>Projected</b> | Actual          |
|------------------------------|-----------------|------------------|-----------------|
| Overall Benefit Percentage   | 70.00%          | 100.00%          | 55.90%          |
| Minimum Non Federal Match    | \$.00           | \$.00            | \$.00           |
| Overall Benefit Amount       | \$58,757,235.05 | \$83,583,793.93  | \$46,925,884.33 |
| Limit on Public Services     | \$13,063,800.00 | \$.00            | \$.00           |
| Limit on Admin/Planning      | \$17,418,400.00 | \$3,153,092.79   | \$2,507,720.47  |
| Limit on Admin               | \$4,354,600.00  | \$3,054,600.00   | \$2,409,227.68  |
| Most Impacted and Distressed | \$87,092,000.00 | \$77,748,870.71  | \$49,790,788.38 |

# **Overall Progress Narrative:**

The City of Houston (City) had obligated 100% of the \$87,092,000 allocation received for the 2015 flood events, however, one of the City's Infrastructure activities (Neuens Road Drainage) completed during Q4-2023 resulting in the deobligation of \$355,113.04. These funds are under consideration for reallocation to remaining active projects.

In Federal Register (FR) /Vol. 85, No. 159 /Monday, August 17, 2020, HUD allows extensions of the CDBG-DR expenditure deadlines extend the expenditure time from 6 to 7 years. The FR also allows Grantees to request an additional one-year extension, for a total of 8 years to expend the funds; the City submitted its request for the additional one-year extension in



Q4-2020; the request was approved on March 11, 2022. The new B-16-MH-48-0001 grant expiration date is December 7, 2024. A request to extend the grant agreement from December 7, 2024, to September 30, 2025, was submitted to HUD on September 22, 2023; this request is pending HUD approval.

Under the existing grant expenditure deadline of December 2024, the City had drawn 57% of grant funds as of December 2023. The City had obligated 100% of the \$87,092,000 allocation received for the 2015 flood events, however, the Neuens Road Infrastructure activity completed during Q4-2023 resulting in the deobligation of \$355,113.04. These funds are under evaluation for reallocation to remaining active projects.

The City continues to engage in meaningful actions within funded programs to ensure spending levels are maximized in meeting forthcoming expenditure benchmarks and deadlines.

The City's Public Law 113-2 Contract Reporting document is located in the Q4-2023 (Oct 2023 – Dec 2023) QPR Administration Activity ADM-16A31 module in DRGR.

Monitoring/Audit/TA during Q4-2023 (Oct 2023 - Dec 2023):

#### Infrastructure Program:

The City of Houston's Housing and Community Development Department (HCDD) conducted remote subrecipient monitoring with Houston's Public Works (HPW) Department for PBF-16C52 - 4A Northside/Northline, PBF-16C54 - 12A Bonita Gardens, and PBF-16C70 - Spellman Detention Basin on September 21, 2023 and ended on November 17, 2023. Based on the results of the compliance review, the HCDD compliance personnel determined there were no identified findings or concerns.

Section 3 hours update during O4-2023 (Oct 2023 - Dec 2023):

Section 3 labor hours for the Northline/Northside and Bonita Garden Infrastructure projects occurring in Q4-2023 consisted of 6,384 hours and 5,575 hours respectively. This information is being reported accordingly within the accomplishment measurement sections of these DRGR activities.

Affirmatively Further Fair Housing action occurring during Q4-2023 (Oct 2023 - Dec 2023):

There is not any additional Affirmatively Further Fair Housing action during Q4-2023.

Overview of Programs:

Single Family Home Repair:

No activity during the quarter; program closeout is in progress.

#### **Housing Buyout:**

The Letter of Agreement (LOA) between the Housing and Community Development Department and Harris County Flood Control District ended March 31, 2023, with an extended deadline of 8/30/2023 to submit final invoices for payment. The new payment validity date is 12/31/2023.

new payment validity date is 12/31/2023. As of December 31, 2023, the Housing Buyout program had a total draw of \$7,178,181.00, or 67% of the budget. Program reconciliation is underway for anticipated closeout during Q1-2024 (Jan 2024 – Mar 2024). Any remaining balance will be deobilgated and reallocated to the DR15 Infrastructure program.

Q4-2023 narratives for Infrastructure, Housing Buyout, and Home Repair activities can be found in each activity's progress narrative.

# **Project Summary**

| Project #, Project Title This Report                       |                           | To Da                     | te                        |
|--|---------------------------|---------------------------|---------------------------|
|  | Program Funds<br>Drawdown | Project Funds<br>Budgeted | Program Funds<br>Drawdown |
| 01-HB, Property Buyout                                     | \$2,204,754.19            | \$10,660,000.00           | \$7,178,181.23            |
| 03-PF, Public Facilities and Improvements (Infrastructure) | \$1,089,892.53            | \$66,978,907.21           | \$34,306,598.69           |
| 14A-SF, Housing (Single Family Home Repair)                | \$20,559.70               | \$6,300,000.00            | \$5,441,104.41            |
| 20-PLN, Planning   | \$0.00                    | \$98,492.79               | \$98,492.79               |
| 21A-ADM, Administration                                    | \$81,225.25               | \$3,054,600.00            | \$2,409,227.68            |
| 9999, Restricted Balance                                   | \$0.00                    | \$0.00                    | \$0.00                    |

# **Activities**

Project # / 01-HB / Property Buyout



# **Grantee Activity Number: SBP-16SB01 Langwood Activity Title: COH-Buyout-LMA Langwood**

**Activity Type:** 

Acquisition - buyout of residential properties

**Project Number:** 

01-HB

**Projected Start Date:** 

11/01/2017

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Property Buyout

**Projected End Date:** 

09/29/2024

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Harris County Flood District

| Overall                                 | Oct 1 thru Dec 31, 2023 | <b>To Date</b> |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | \$0.00                  | \$4,426,854.97 |
| Total Budget                            | \$0.00                  | \$4,426,854.97 |
| Total Obligated                         | \$0.00                  | \$4,426,854.97 |
| Total Funds Drawdown                    | \$1,754,966.79          | \$3,764,953.86 |
| Program Funds Drawdown                  | \$1,754,966.79          | \$3,764,953.86 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$1,754,966.79          | \$3,764,953.86 |
| Harris County Flood District            | \$1,754,966.79          | \$3,764,953.86 |
| Most Impacted and Distressed Expended   | \$1,754,966.79          | \$3,764,953.86 |
| Other Funds                             | \$ 0.00                 | \$ 0.00        |
| Match Funds                             | \$ 0.00                 | \$ 0.00        |
| Non-Match Funds                         | \$ 0.00                 | \$ 0.00        |

#### **Other Funds:**

OverallThis PeriodTo DateMatch Funds\$ 0.00\$ 0.00

#### **Activity Description:**

Harris County Flood Control District will be responsible for managing the day-to-day operations of the voluntary housing buyouts. Performance measures will be reported on the number of parcels acquired, housing units demolished, and housing type.

#### **Location Description:**

Harris County Flood Control will perform voluntary housing buyouts to eligible property owner applicants in the targeted neighborhood area of Langwood of Harris County, 77080.

## **Activity Progress Narrative:**

This project had a total of twenty (20) parcels acquired as of the end of Q4-2023 (Oct 2023-Dec 2023). Final payments are being processed and program reconciliation is underway for anticipated closeout during Q1-2024.



# **Accomplishments Performance Measures**

This Report Period

Total

**Cumulative Actual Total / Expected** 

Total

# of Parcels acquired

0

20/21

#### **Beneficiaries Performance Measures**

| Beneficiaries | - Area | Benefit | Census |
|---------------|--------|---------|--------|
|---------------|--------|---------|--------|

|              | Low  | Mod  | Total | Low/Mod% |
|--------------|------|------|-------|----------|
| # of Persons | 5820 | 2560 | 8380  | 100.00   |

LMI%: 68.66

# **Activity Locations**

No Activity Locations found.

**Other Funding Sources** 

No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Activity Supporting Documents: None



# Grantee Activity Number: SBP-16SB02 Glenburnie/Cashiola Activity Title: COH-Buyout-LMA Glenburnie & Cashiola

**Activity Type:** 

Acquisition - buyout of residential properties

**Project Number:** 

01-HB

**Projected Start Date:** 

11/01/2017

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Property Buyout

**Projected End Date:** 

09/29/2024

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Harris County Flood District

| Overall                                 | Oct 1 thru Dec 31, 2023 | <b>To Date</b> |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | \$0.00                  | \$3,465,235.76 |
| Total Budget                            | \$0.00                  | \$3,465,235.76 |
| Total Obligated                         | \$0.00                  | \$3,465,235.76 |
| Total Funds Drawdown                    | \$182,754.00            | \$1,292,952.45 |
| Program Funds Drawdown                  | \$182,754.00            | \$1,292,952.45 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$182,754.00            | \$1,292,952.45 |
| Harris County Flood District            | \$182,754.00            | \$1,292,952.45 |
| Most Impacted and Distressed Expended   | \$182,754.00            | \$1,292,952.45 |
| Other Funds                             | \$ 0.00                 | \$ 0.00        |
| Match Funds                             | \$ 0.00                 | \$ 0.00        |
| Non-Match Funds                         | \$ 0.00                 | \$ 0.00        |

#### **Other Funds:**

OverallThis PeriodTo DateMatch Funds\$ 0.00\$ 0.00

#### **Activity Description:**

Harris County Flood Control District will be responsible for managing the day-to-day operations of the voluntary housing buyouts. Performance measures will be reported on the number of parcels acquired, housing units demolished, and housing type.

#### **Location Description:**

Harris County Flood Control will perform voluntary housing buyouts to eligible property owner applicants in the targeted neighborhood area of Glenburnie & Cashiola of Harris County, 77022.

# **Activity Progress Narrative:**

This project had a total of six (6) parcels acquired as of the end of Q4-2023 (Oct-Dec). Final payments are being processed and program reconciliation is underway for anticipated closeout during Q1-2024.



# **Accomplishments Performance Measures**

This Report Period

Total

**Cumulative Actual Total / Expected** 

Total

# of Parcels acquired

0

6/6

# **Beneficiaries Performance Measures**

| Beneficiaries | - Area | Benefit | Census |
|---------------|--------|---------|--------|
|---------------|--------|---------|--------|

|              | Low  | Mod  | Total | Low/Mod% |
|--------------|------|------|-------|----------|
| # of Persons | 1750 | 1470 | 3220  | 100.00   |

LMI%: 65.97

# **Activity Locations**

No Activity Locations found.

**Other Funding Sources** 

No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Activity Supporting Documents: None



# **Grantee Activity Number: SBP-16SB03 Braeburn Glen Activity Title: COH-Buyout-LMA Braeburn Glen**

**Activity Type:** 

Acquisition - buyout of residential properties

**Project Number:** 

01-HB

**Projected Start Date:** 

11/01/2017

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Property Buyout

**Projected End Date:** 

09/29/2024

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Harris County Flood District

| Overall                                 | Oct 1 thru Dec 31, 2023 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | \$0.00                  | \$2,767,909.27 |
| Total Budget                            | \$0.00                  | \$2,767,909.27 |
| Total Obligated                         | \$0.00                  | \$2,767,909.27 |
| Total Funds Drawdown                    | \$267,033.40            | \$2,120,274.92 |
| Program Funds Drawdown                  | \$267,033.40            | \$2,120,274.92 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$267,033.40            | \$2,120,274.92 |
| Harris County Flood District            | \$267,033.40            | \$2,120,274.92 |
| Most Impacted and Distressed Expended   | \$267,033.40            | \$2,120,274.92 |
| Other Funds                             | \$ 0.00                 | \$ 0.00        |
| Match Funds                             | \$ 0.00                 | \$ 0.00        |
| Non-Match Funds                         | \$ 0.00                 | \$ 0.00        |

#### **Other Funds:**

OverallThis PeriodTo DateMatch Funds\$ 0.00\$ 0.00

#### **Activity Description:**

Harris County Flood Control District will be responsible for managing the day-to-day operations of the voluntary housing buyouts. Performance measures will be reported on the number of parcels acquired, housing units demolished, and housing type.

#### **Location Description:**

Harris County Flood Control will perform voluntary housing buyouts to eligible property owner applicants in the targeted neighborhood area of Braeburn Glen of Harris County, 77074.

## **Activity Progress Narrative:**

This project had a total of twelve (12) parcels acquired by the end of Q4-2023 (Oct-Dec). Final payments are being processed and program reconciliation is underway for anticipated closeout during Q1-2024.



# **Accomplishments Performance Measures**

This Report Period

Total

**Cumulative Actual Total / Expected** 

Total

# of Parcels acquired

0

12/13

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census** 

|              | Low | Mod | Total | Low/Mod% |
|--------------|-----|-----|-------|----------|
| # of Persons | 830 | 320 | 1150  | 100.00   |

LMI%: 53.86

# **Activity Locations**

No Activity Locations found.

**Other Funding Sources** 

No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Activity Supporting Documents: None

**Project # /** 03-PF / Public Facilities and Improvements (Infrastructure)



# **Grantee Activity Number: PBF-16C52 - 4A Northside/Northline Activity Title: COH-Streets-LMA 4A Northside/Northline**

**Activity Type:** 

Construction/reconstruction of streets

**Project Number:** 

03-PF

**Projected Start Date:** 

08/15/2017

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Public Facilities and Improvements (Infrastructure)

**Projected End Date:** 

09/29/2024

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Houston Housing and Community

| Overall                                 | Oct 1 thru Dec 31, 2023 | To Date         |
|---|-------------------------|-----------------|
| Total Projected Budget from All Sources | \$0.00                  | \$14,613,276.21 |
| Total Budget                            | \$0.00                  | \$14,613,276.21 |
| Total Obligated                         | \$0.00                  | \$14,613,276.21 |
| Total Funds Drawdown                    | \$0.00                  | \$11,123,334.62 |
| Program Funds Drawdown                  | \$0.00                  | \$11,123,334.62 |
| Program Income Drawdown                 | \$0.00                  | \$0.00          |
| Program Income Received                 | \$0.00                  | \$0.00          |
| Total Funds Expended                    | \$0.00                  | \$11,123,334.62 |
| City of Houston Housing and Community   | \$0.00                  | \$11,123,334.62 |
| Most Impacted and Distressed Expended   | \$0.00                  | \$11,123,334.62 |
| Other Funds                             | \$ 0.00                 | \$ 0.00         |
| Match Funds                             | \$ 0.00                 | \$ 0.00         |
| Non-Match Funds                         | \$ 0.00                 | \$ 0.00         |

#### **Other Funds:**

| Overall     | This Period | To Date |
|-------------|-------------|---------|
| Match Funds | \$ 0.00     | \$ 0.00 |

#### **Activity Description:**

The City of Houston Department of Public Works and Engineering (PWE) will be responsible for managing the design and construction of the Northside/Northline neighborhood infrastructure project and overseeing the bidding and selection of contractors to ensure compliance with all local, state and federal ordinances, regulations and laws during the course of the five year project period. The project will help mitigate flooding and reduce localized drainage problems in a low-and moderate-income area. The total project cost is approximately \$15,476,063.

#### **Location Description:**

The 4A Northside/Northline project is generally bound by Parker to the north, Bauman to the east, Tidwell to the south, and Fulton to the west.

#### **Activity Progress Narrative:**



The Northside/Northline – SWAT 4A project is in Construction Phase. Final construction completion is anticipated to occur in Q1-2024 (Jan 2024 - Mar 2024).

During Q4-2023 (Oct-Dec), construction of the project continued. Construction during this period included ditch regrading, driveway reconstruction, METRO bus pad, and hydro-mulch installation on Turner Street between Bauman and McGallion Road. The work performed included ditch regrading, culvert installation, construction of storm manholes and inlets, and street restoration. The contractor has continued providing RFIs for HR Green's review. Monthly meetings between the City and the contractor are being held to discuss the progress of the project.

On 9/21/2023, the Northside/Northline Project – SWAT 4A LOA was amended and extended from 9/30/2023 to 9/30/2024.

The total # of Linear Feet of Public Improvement completed during Q4-2023 was 1,056; to date 58,687.

# **Accomplishments Performance Measures**

|                               | This Report Period | Cumulative Actual Total / Expected |
|-------------------------------|--------------------|------------------------------------|
|                               | Total              | Total                              |
| # of Linear feet of Public    | 1056               | 58687/94631                        |
| # of Linear miles of Public   | 0                  | 8/0                                |
| # of Section 3 Labor Hours    | 0                  | 37823/0                            |
| # of Targeted Section 3 Labor | 0                  | 11297/0                            |
| # of Total Labor Hours        | 6384               | 6384/0                             |

## **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census** 

|              | Low  | Mod  | Total | Low/Mod% |
|--------------|------|------|-------|----------|
| # of Persons | 7725 | 3360 | 11085 | 100.00   |

| LMI%: |  | 61.94 |
|-------|--|-------|
|-------|--|-------|

# **Activity Locations**

No Activity Locations found.

**Other Funding Sources** 

No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

| Activity Supporting Documents: | None |  |
|--------------------------------|------|--|
|--------------------------------|------|--|



# **Grantee Activity Number: PBF-16C54 - 12A Bonita Gardens Activity Title: COH-Streets-LMA 12A Bonita Gardens**

**Activity Type:** 

Construction/reconstruction of streets

**Project Number:** 

03-PF

**Projected Start Date:** 

08/15/2017

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Public Facilities and Improvements (Infrastructure)

**Projected End Date:** 

09/29/2024

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Houston Housing and Community

| Overall                                 | Oct 1 thru Dec 31, 2023 | To Date         |
|---|-------------------------|-----------------|
| Total Projected Budget from All Sources | \$0.00                  | \$13,836,048.55 |
| Total Budget                            | \$0.00                  | \$13,836,048.55 |
| Total Obligated                         | \$0.00                  | \$13,836,048.55 |
| Total Funds Drawdown                    | \$1,082,774.10          | \$7,387,007.13  |
| Program Funds Drawdown                  | \$1,082,774.10          | \$7,387,007.13  |
| Program Income Drawdown                 | \$0.00                  | \$0.00          |
| Program Income Received                 | \$0.00                  | \$0.00          |
| Total Funds Expended                    | \$1,419,581.41          | \$7,724,560.74  |
| City of Houston Housing and Community   | \$1,419,581.41          | \$7,724,560.74  |
| Most Impacted and Distressed Expended   | \$1,419,581.41          | \$7,724,560.74  |
| Other Funds                             | \$ 0.00                 | \$ 0.00         |
| Match Funds                             | \$ 0.00                 | \$ 0.00         |
| Non-Match Funds                         | \$ 0.00                 | \$ 0.00         |

#### **Other Funds:**

| Overall     | This Period | To Date |
|-------------|-------------|---------|
| Match Funds | \$ 0.00     | \$ 0.00 |

#### **Activity Description:**

The City of Houston Department of Public Works and Engineering (PWE) will be responsible for managing the design and construction of the Bonita Gardens neighborhood infrastructure project and overseeing the bidding and selection of contractors to ensure compliance with all local, state and federal ordinances, regulations and laws during the course of the five year project period. The project will help mitigate flooding and reduce localized drainage problems in a low-and moderate-income area. The total project cost is approximately \$13,731,147.

#### **Location Description:**

12A Bonita Gardens drainage and paving improvements are generally bound by Laura Koppe Rd to the north, Lockwood Drive to the east, Union Pacific Railroad to the south and US 59/IH 69 to the west.

#### **Activity Progress Narrative:**



The Bonita Gardens – SWAT 12A project is in Construction Phase. Final construction completion is anticipated to occur in Q1-2024 (Jan 2024 - Mar 2024).

During Q4-2023 (Oct-Dec), construction of the project continued. The contractor continues to provide submittals and RFIs for RGME's review. Monthly meetings between the City and the contractor are being held to discuss the progress of the project. The contractor completed Bonita St., Lavender St., Keeland St., Weaver St., and Jones St. The contractor started to restore driveways, hydro-mulch of the proposed ditches, and restoration of the site for completion in January 2024. The contractor is scheduled to complete the project in January 2024.

On 9/21/2023, the Bonita Gardens Project – SWAT 12A LOA was amended and extended from 9/30/2023 to 9/30/2024.

The total # of Linear Feet of Public Improvement completed during Q4-2023 is 4,424; to date 36,145.

The expenditure/draw variance amount in this quarter reflects:

- (\$746.30) expenditures incurred in Q2-2023 but the correction will take place in next payment to offset this amount.
- \$337,553.61 expenditure incurred in Q4-2023 but draw will occur in the subsequent period (Q1-2024)
- \$336,807.31 net expenditure/draw variance

### **Accomplishments Performance Measures**

|                               | <b>This Report Period</b> | <b>Cumulative Actual Total / Expected</b> |
|-------------------------------|---------------------------|---|
|                               | Total                     | Total                                     |
| # of Linear feet of Public    | 4424                      | 36145/36326                               |
| # of Linear miles of Public   | 0                         | 2/0                                       |
| # of Section 3 Labor Hours    | 0                         | 23520/0                                   |
| # of Targeted Section 3 Labor | 0                         | 3796/0                                    |
| # of Total Labor Hours        | 5575                      | 5575/0                                    |

#### **Beneficiaries Performance Measures**

|              | LOW  | MOG  | lotai | LOW/MOG% |
|--------------|------|------|-------|----------|
| # of Persons | 5300 | 3055 | 10710 | 78.01    |
|              |      |      |       |          |

| I M 10/_ • | 78.01 |
|------------|-------|
| LIVII 70:  | 70.01 |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources**

No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

| Activity Supporting Documents: | None |
|--------------------------------|------|
|                                |      |



# Grantee Activity Number: PBF-16C60 - Neuens Road Drainage Activity Title: COH-Public Facilities-LMA Neuens Road Drainage Project

**Activity Type:** 

Construction/reconstruction of streets

**Project Number:** 

03-PF

**Projected Start Date:** 

10/11/2020

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

Completed

**Project Title:** 

Public Facilities and Improvements (Infrastructure)

**Projected End Date:** 

09/29/2024

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Houston Public Works & Engineering

| Overall                                    | Oct 1 thru Dec 31, 2023 | To Date         |
|--|-------------------------|-----------------|
| Total Projected Budget from All Sources    | (\$355,113.04)          | \$11,433,867.16 |
| Total Budget                               | (\$355,113.04)          | \$11,433,867.16 |
| Total Obligated                            | (\$355,113.04)          | \$11,433,867.16 |
| Total Funds Drawdown                       | \$0.00                  | \$11,433,867.16 |
| Program Funds Drawdown                     | \$0.00                  | \$11,433,867.16 |
| Program Income Drawdown                    | \$0.00                  | \$0.00          |
| Program Income Received                    | \$0.00                  | \$0.00          |
| Total Funds Expended                       | \$0.00                  | \$11,433,867.16 |
| City of Houston Public Works & Engineering | \$0.00                  | \$11,433,867.16 |
| Most Impacted and Distressed Expended      | \$0.00                  | \$11,433,867.16 |
| Other Funds                                | \$ 0.00                 | \$ 0.00         |
| Match Funds                                | \$ 0.00                 | \$ 0.00         |
| Non-Match Funds                            | \$ 0.00                 | \$ 0.00         |
| Other Funds:                               |                         |                 |
| Overall                                    | This Period             | To Date         |
| Match Funds                                | \$ 0.00                 | \$ 0.00         |

# **Activity Description:**

DBG-DR15 Flood Events funds will be used to mitigate flooding and reduce localized drainage problems by making drainage and paving improvements along Neuens road between Gessner road and Blalock road. Road improvements will consist of the reconstruction of a two-lane asphalt road to a two-lane concrete road with 10" concrete pavement sections (one running in each direction) built to Harris County Engineering Department specifications. The cross section of the road (primarily curb and gutter with false inlets to a ditch) may vary along the length of the project depending upon the most advantageous option. Storage lanes in front of the two schools will be maintained, speed bumps will not. Sidewalks will be constructed along the entire length on both sides where feasible; sidewalks will vary between 5' to 6' wide depending upon which is determined to be most advantageous.

In addition, reconstruction of the road will provide 12.4 ac-ft of storm water detention which is the maximum detention that can be provided within the ROW. This volume is more than sufficient to offset the drainage improvements and any surplus volume could be used to offset additional, nearby subdivision drainage improvement projects.



# **Location Description:**

This project is generally bound along Neuens road between Gessner road and Blalock road.

#### **Activity Progress Narrative:**

The Neuens Road Drainage project was closed out in DRGR in Dec 2023.

# **Accomplishments Performance Measures**

|                             | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------|--------------------|------------------------------------|
|                             | Total              | Total                              |
| # of Linear feet of Public  | 52                 | 6588/6536                          |
| # of Linear miles of Public | 1                  | 1/0                                |

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources**

No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

|--|



# **Grantee Activity Number: PBF-16C70 - Spellman Detention Basin Activity Title: COH-Public Facilities-LMA Spellman Detention Basin**

**Activity Type:** 

Acquisition, construction, reconstruction of public facilities

**Project Number:** 

03-PF

**Projected Start Date:** 

09/13/2020

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Public Facilities and Improvements (Infrastructure)

**Projected End Date:** 

09/29/2024

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Houston Public Works & Engineering

| Overall                                    | Oct 1 thru Dec 31, 2023 | To Date         |
|--|-------------------------|-----------------|
| Total Projected Budget from All Sources    | \$0.00                  | \$26,740,602.01 |
| Total Budget                               | \$0.00                  | \$26,740,602.01 |
| Total Obligated                            | \$0.00                  | \$26,740,602.01 |
| Total Funds Drawdown                       | \$7,118.43              | \$4,362,389.78  |
| Program Funds Drawdown                     | \$7,118.43              | \$4,362,389.78  |
| Program Income Drawdown                    | \$0.00                  | \$0.00          |
| Program Income Received                    | \$0.00                  | \$0.00          |
| Total Funds Expended                       | \$7,118.43              | \$4,362,389.78  |
| City of Houston Public Works & Engineering | \$7,118.43              | \$4,362,389.78  |
| Most Impacted and Distressed Expended      | \$7,118.43              | \$4,362,389.78  |
| Other Funds                                | \$ 0.00                 | \$ 0.00         |
| Match Funds                                | \$ 0.00                 | \$ 0.00         |
| Non-Match Funds                            | \$ 0.00                 | \$ 0.00         |

#### **Other Funds:**

| Overall     | This Period | To Date |
|-------------|-------------|---------|
| Match Funds | \$ 0.00     | \$ 0.00 |

#### **Activity Description:**

CDBG-DR funds will be used to mitigate flooding by reducing water surface elevations in the low-income areas in order to diminish flood risks and decrease downstream flooding in the neighborhoods. The project consists of real estate acquisition of three parcels, clearing of undeveloped land, pavement repairs, excavation and construction of a detention basin, and demolition of existing structures for nine (9) storage facilities and a library. In addition, storm sewer improvements along West Belfort, and associated pavement repairs, will be included.

The basin is proposed to have a maximum volume of 208 acre-feet. This Project will benefit approximately 309 houses.

#### **Location Description:**

This project is generally bound by Willowbend Drive to the north, Sandpiper Drive to the east, West Bellfort Street to the South and HCFCD #D140-00-00 to the west.

#### **Activity Progress Narrative:**



The Spellman Detention Basin project is in the Design Phase. The Construction Award is anticipated to occur on February 28, 2024, with the anticipated substantial construction completion by March 1, 2025.

The project was advertised on July 21 and 28, 2023. HPW received a bid and the pre-bid meeting was on August 01, 2023. A bid meeting was held on August 10, 2023. On September 25, 2023, OBO issued the Pre-Bid Good Faith Efforts denial letter to the bidder. The bidder has three business days to appeal the decision by making a written request to the Legal Department's Contract Section. Bidder did not submit the appeal to Legal. As a result, the bidder was disqualified, and HPW was awarded the second lowest bidder. On October 26, 2023, HPW Capital Project issued the Notice of Intent to Award Letter and Post-Bid Procedures Documents for the bidder to prepare. After receiving documents on November 13th, HPW validated all required compliances and initiated the Construction Contract RCA. The HPW Capital Project Team signed the RCA and transferred to SAP for review on December 22, 2023.

On 9/11/2023, the Spellman Detention Basin LOA was amended and extended from 12/31/2023 to 9/30/2024.

#### **Design Phase**

• Bid Opening – August 10, 2023

Construction Phase

- Construction Award February 28, 2024
- Anticipated Construction begins June 2024
- Anticipated Monthly construction spending/draw requests begin TBD.
- Anticipated Construction completion March 2025

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

# of public facilities 0 3/3

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

**Other Funding Sources** 

No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Activity Supporting Documents: None

**Project # /** 14A-SF / Housing (Single Family Home Repair)



# **Grantee Activity Number: SFR-16SH13 Activity Title: COH-SFHR-LMH**

**Activity Type:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

14A-SF

**Projected Start Date:** 

10/31/2017

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

Low/Mod

**Activity Status:** 

**Under Way** 

**Project Title:** 

Housing (Single Family Home Repair)

**Projected End Date:** 

09/29/2024

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Houston Housing and Community

| Overall  | Oct 1 thru Dec 31, 2023 | To Date        |
|--|-------------------------|----------------|
| <b>Total Projected Budget from All Sources</b> | \$0.00                  | \$6,300,000.00 |
| Total Budget                                   | \$0.00                  | \$6,300,000.00 |
| Total Obligated                                | \$0.00                  | \$6,300,000.00 |
| Total Funds Drawdown                           | \$20,559.70             | \$5,441,104.41 |
| Program Funds Drawdown                         | \$20,559.70             | \$5,441,104.41 |
| Program Income Drawdown                        | \$0.00                  | \$0.00         |
| Program Income Received                        | \$0.00                  | \$0.00         |
| Total Funds Expended                           | \$24,895.81             | \$5,445,440.52 |
| City of Houston Housing and Community          | \$24,895.81             | \$5,445,440.52 |
| Most Impacted and Distressed Expended          | \$24,895.81             | \$5,445,440.52 |
| Other Funds                                    | \$ 0.00                 | \$ 0.00        |
| Match Funds                                    | \$ 0.00                 | \$ 0.00        |
| Non-Match Funds                                | \$ 0.00                 | \$ 0.00        |

#### **Other Funds:**

OverallThis PeriodTo DateMatch Funds\$ 0.00\$ 0.00

#### **Activity Description:**

HCDD will assist homeowners who have homes damaged in the 2015 flooding events. The program will meet the CDBG national objective: low- and moderate-income housing, by providing home repair assistance for homes where the household income is no more than 80% of the Area Median Family Income. Priority will be given to age-dependent households, and households with a member with a disability, affected by the 2015 flood events. The program is limited to single-family homes and the home must be the owner's primary residence. A total of \$12 million is allocated to assist with home repairs needed to restore flood-damaged homes to decent, safe and sanitary living condition.

This activity is justified to provide relief for those people impacted by the 2015 flood events while addressing recognized impediments to affirmatively furthering fair housing as required under the Fair Housing Act for single family homeowner assistance.

#### **Location Description:**

The following census tracts have been identified as prospective target areas. Outreach may be conducted in some or all of the census tracts.



- a. Census Tract 422600 Block Group 3
- b. Census Tract 420700 Block Group 1
- c. Census Tract 420800 Block Group 1
- d. Census Tract 422900 Block Group 2
- e. Census Tract 420700 Block Group 2
- f. Census Tract 422402 Block Group 1
- g. Census Tract 453000 Block Group 1
- h. Census Tract 521400 Block Group 3

## **Activity Progress Narrative:**

As of Q4-2023 (Oct-Dec), the Home Repair Program (SFHR) has drawn 86% of its obligated budget. This program has a remaining DRGR balance of \$859,896. There are no DR15 applicants remaining in the pipeline. Any additional expenditures/draws would consist of retainage or activity delivery. The DR15 SFHR fund balance will remain unspent and is subject to reallocation amongst other active projects.

Thirty-three (33) home repair projects completed construction to date, with a total construction cost of \$4,710,566.

The expenditure/draw variance amount in this quarter reflects:

- \$4,336.11 expenditure incurred in Q4-2023 but draws occurred in Q1-2024
- \$4,336.11 net expenditure/draw variance

#### **Accomplishments Performance Measures**

| alice Measures           |   |
|--------------------------|---|
| This Report Period       | <b>Cumulative Actual Total / Expected</b>             |
| Total                    | Total   |
| 0                        | 1/0   |
| 0                        | 0/0   |
| 0                        | 0/0   |
| 0                        | 0/0   |
| This Report Period Total | Cumulative Actual Total / Expected Total              |
|                          | This Report Period  Total  0 0 0 0 This Report Period |

|                         | Total | Total |
|-------------------------|-------|-------|
| # of Housing Units      | 0     | 33/34 |
| # of Singlefamily Units | 0     | 33/34 |

#### **Beneficiaries Performance Measures**

|                 |     | This Report Period |       | Cu    | Cumulative Actual Total / Expected |       | pected   |
|-----------------|-----|--------------------|-------|-------|------------------------------------|-------|----------|
|                 | Low | Mod                | Total | Low   | Mod                                | Total | Low/Mod% |
| # of Households | 0   | 0                  | 0     | 33/25 | 0/9                                | 33/34 | 100.00   |
| # Owner         | 0   | 0                  | 0     | 33/25 | 0/9                                | 33/34 | 100.00   |

# **Activity Locations**

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

| Activity Supporting Documents: | None |
|--------------------------------|------|

**Project #/** 21A-ADM / Administration



# **Grantee Activity Number: ADM-16A31 Activity Title: Administration**

Activity Type: Activity Status:

Administration Under Way

**Project Number:**21A-ADM

Administration

Projected Start Date: Projected End Date:

12/01/2016 12/06/2024

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A City of Houston Housing and Community

| Overall                                 | Oct 1 thru Dec 31, 2023 | <b>To Date</b> |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | \$0.00                  | \$3,054,600.00 |
| Total Budget                            | \$0.00                  | \$3,054,600.00 |
| Total Obligated                         | \$0.00                  | \$3,054,600.00 |
| Total Funds Drawdown                    | \$81,225.25             | \$2,409,227.68 |
| Program Funds Drawdown                  | \$81,225.25             | \$2,409,227.68 |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Total Funds Expended                    | \$96,519.11             | \$2,424,521.54 |
| City of Houston Housing and Community   | \$96,519.11             | \$2,424,521.54 |
| Most Impacted and Distressed Expended   | \$96,519.11             | \$2,424,521.54 |
| Other Funds                             | \$ 0.00                 | \$ 0.00        |
| Match Funds                             | \$ 0.00                 | \$ 0.00        |
| Non-Match Funds                         | \$ 0.00                 | \$ 0.00        |

#### **Other Funds:**

OverallThis PeriodTo DateMatch Funds\$ 0.00\$ 0.00

#### **Activity Description:**

Program administration costs will include the general management, oversight, and coordination, as well as other administrative costs such as public information.

#### **Location Description:**

601 Sawyer, Houston, TX 77007

# **Activity Progress Narrative:**

Administrative costs include staff time for DR15 implementation workgroup meetings, program design and development, specific activity implementation planning, and travel costs for DR/DRGR training.

The expenditure/draw variance amount in this quarter reflects:

- \$15,293.86 expenditure incurred in Q4-2023 but draws occurred in Q1-2024
- \$15,293.86 net expenditure/draw variance



# **Accomplishments Performance Measures**

# **No Accomplishments Performance Measures**

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

#### **Other Funding Sources**

No Other Funding Sources Found

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Activity Supporting Documents: None

# **Monitoring, Audit, and Technical Assistance**

| Event Type                                   | <b>This Report Period</b> | To Date |
|--|---------------------------|---------|
| Monitoring, Audits, and Technical Assistance | 0                         | 5       |
| Monitoring Visits                            | 0                         | 5       |
| Audit Visits                                 | 0                         | 0       |
| Technical Assistance Visits                  | 0                         | 0       |
| Monitoring/Technical Assistance Visits       | 0                         | 0       |
| Report/Letter Issued                         | 1                         | 5       |



| Grantee       | Houston, TX     |
|---------------|-----------------|
| Grant Number: | B-16-MH-48-0001 |
| Date Updated: | 12/31/2023      |

| Date Updated:   | 12/31/2023     |                              |                               |                         |     |                          |    |                             |  |
|---|----------------|------------------------------|-------------------------------|-------------------------|-----|--------------------------|----|-----------------------------|--|
| A. Contractor Name  | B. DUNS Number | C. Procured By               | D. Contract<br>Execution Date | E. Contract End<br>Date | F.  | Total Contract<br>Amount |    | i. Amount of<br>BG-DR Funds | H. Brief Description of Contract   |
| JLL Valuation & Advisory Service  | 91293966       | Harris County                | 1/22/2008                     | Ongoing                 | \$  | 500,000.00               | \$ | 500,000.00                  | Performs On-Call Real Estate Appraisal Services and was contracted by Harris County Flood Control District as par<br>of the Buyout Program   |
| William Kvinta  | 55814057       | Harris County                | 1/22/2008                     | Ongoing                 | \$  | 99,900.00                | \$ | 99,000.00                   | Performs On-Call Real Estate Appraisal Services and was contracted by Harris County Flood Control District as par<br>of the Buyout Program   |
| Tom Kvinta  | 81332429       | Harris County                | 11/11/2014                    | Ongoing                 | \$  | 200,000.00               | \$ | 200,000.00                  | Performs On-Call Real Estate Appraisal Services and was contracted by Harris County Flood Control District as par<br>of the Buyout Program   |
| TETRA TECH INC  | 831079392      | City of Houston              | 5/3/2017                      | 5/15/2018               | \$  | 37,860.00                | \$ | 37,860.00                   | Willow Waterhole   |
| The Captioning Company Inc  | 138788976      | City of Houston              | 5/18/2017                     | 1/18/2018               | \$  | 337.50                   | \$ | 337.50                      | Cart Services Under 3K   |
| Masterword Services Inc.  | 933378242      | City of Houston              | 6/22/2017                     | 6/22/2018               | \$  | 20,686.20                | \$ | 20,686.20                   | T25033 Translation and Interpretation Assistance Services for Various Departments  |
| Harris County Flood Control   | 174079756      | City of Houston              | 8/7/2017                      | TBD                     | \$  | 10,660,000.00            | \$ | 10,660,000.00               | Interlocal Agreement Voluntary Buyouts and demolition to eligible property owner applicants. Glenburnie & Cashiola and Braeburn Glen   |
| Staples Contract & Commercial Inc   | 942603358      | City of Houston              | 8/7/2017                      | 8/10/2020               | \$  | 398.53                   | \$ | 398.53                      | S25485 Office and School Supplies, Cooperative Purchasing Agreement for NJPA's Lead Public Agency Contractor   |
| HR Green, Inc.  | 22050066       | City of Houston              | 10/25/2017                    | 9/30/2022               | \$  | 1,200,000.00             | \$ | 1,200,000.00                | Roadside ditch improvement, culverts with driveways improvements, road assessment for base repair and asphalt<br>overlays or concrete panel replacements for SWAT 4A Northline/Northside |
| R.G. Miller Engineers Inc.  | 837678007      | City of Houston              | 10/25/2017                    | 9/30/2022               | \$  | 1,200,000.00             | \$ | 1,200,000.00                | Roadside ditch improvement, culverts with driveways improvements, road assessment for base repair and asphalt  |
| Aptim Environmental & Infrastructure  | 080821711      | City of Houston              | 1/18/2018                     | 4/18/2019               | \$  | 873,329.75               | \$ | 873,329.75                  | overlays or concrete panel replacements for SWAT 12A Bonita Gardens T26406 Master Program Manager for Disaster Related Project for the HCDD  |
| SLSCO LTD   | 828782735      | City of Houston              | 1/19/2018                     | 1/19/2019               | \$  | 1,184.00                 |    |                             | 1 Home Repair and Change Order   |
| Burghli Homes   | 614766447      | City of Houston              | 1/29/2018                     | 1/29/2021               | \$  |                          |    |                             | Part of Master Contract for Single Family Home Repair Program  |
| Byrdson Homes dba Excello Homes   | 806732512      | City of Houston              | 1/29/2018                     | 1/29/2021               | s   | 900,000.00               | \$ |                             | Part of Master Contract for Single Family Home Repair Program  |
| -   |                |                              |                               |                         | Ė   |                          |    |                             |  |
| Crown Ridge Builders  | 057453593      | City of Houston              | 1/29/2018                     | 1/29/2021               | \$  | 900,000.00               | \$ |                             | Part of Master Contract for Single Family Home Repair Program  Part of Master Contract for Single Family Home Repair Program   |
| PMG Construction, Inc.  | 040830933      | City of Houston              | 1/29/2018                     | 1/29/2021               | \$  | 900,000.00               | \$ |                             | Part of Master Contract for Single Family Home Repair Program  |
| Rebuilding Together Houston   | 623063898      | City of Houston              | 1/29/2018                     | 1/29/2021               | \$  | 900,000.00               | \$ |                             | Part of Master Contract for Single Family Home Repair Program  |
| Thompson Construction Group, Inc.   | 154215818      | City of Houston              | 1/29/2018                     | 1/29/2021               | \$  | 900,000.00               | \$ |                             | Part of Master Contract for Single Family Home Repair Program  |
| James W. Turner Construction, Ltd.  | 830273111      | City of Houston              | 3/13/2018                     | 3/13/2021               | \$  | 900,000.00               | \$ |                             | Part of Master Contract for Single Family Home Repair Program  |
| Mayberry Homes, Inc   | N/A            | City of Houston              | 3/13/2018                     | 3/13/2021               | \$  | 900,000.00               | \$ |                             | Part of Master Contract for Single Family Home Repair Program  |
| SLSCO, Ltd.   | 828782735      | City of Houston              | 3/13/2018                     | 3/13/2021               | \$  | 900,000.00               | \$ | 900,000.00                  | Part of Master Contract for Single Family Home Repair Program  |
| DSW Homes   | 010404807      | City of Houston              | 3/16/2018                     | 3/16/2021               | \$  | 900,000.00               | \$ | 900,000.00                  | Part of Master Contract for Single Family Home Repair Program  |
| The Baptiste Group  | N/A            | City of Houston              | 3/27/2018                     | 3/27/2021               | \$  | 900,000.00               | \$ | 900,000.00                  | Part of Master Contract for Single Family Home Repair Program  |
| Houston Habitat for Humanity  | 608718763      | City of Houston              | 4/13/2018                     | 4/13/2021               | \$  | 900,000.00               | \$ | 900,000.00                  | Part of Master Contract for Single Family Home Repair Program  |
| Enterprise Rent a Car   |                | City of Houston              | 6/25/2018                     | 6/20/2023               | \$  | 16,316,425.00            | \$ | 7,876.00                    | 11 Fleet Vehicles  |
| Veritiv Operating Company   | 026600320      | City of Houston              | 7/16/2018                     | 7/19/2018               | \$  | 787.50                   | \$ | 787.50                      | Paper, Recy, Bond Under 3K   |
| Cherry Moving Co., Inc. dba Cherry<br>Demolition                            | N/A            | Harris County                | 8/1/2018                      | 7/31/2019               | \$  | 3,595,675.00             | \$ | 3,595,675.00                | Demolition services and related items for Harris County and Harris County Flood Control District   |
| Brunilda Santiago   | N/A            | City of Houston              | 8/23/2018                     | 4/16/2019               | \$  | 102.60                   | \$ | 102.60                      | Legal Services Under 50K   |
| Shi-Government Solutions Inc  | 147243096      | City of Houston              | 8/30/2018                     | 10/1/2018               | \$  | 984.00                   | \$ | 984.00                      | License, Software, Adobe Pro Creative Under 3K   |
| AAK Electric  | 080024277      | James W. Turner Construction | 11/5/2018                     | Ongoing                 | \$  | 930.00                   | \$ | 930.00                      | Subcontractor Single Family Home Repair Program for 1 home   |
| T Valentin Rodriguez  | N/A            | James W. Turner Construction | 11/5/2018                     | Ongoing                 | \$  | 2,000.00                 | \$ | 2,000.00                    | Subcontractor Single Family Home Repair Program for 1 home   |
| JLR Plumbing  | 320675789      | James W. Turner Construction | 11/5/2018                     | Ongoing                 | \$  | 3,500.00                 | \$ | 3,500.00                    | Subcontractor Single Family Home Repair Program for 1 home   |
| All Points Environmental  | 611482633      | James W. Turner Construction | 11/5/2018                     | Ongoing                 | \$  | 725.00                   | \$ | 725.00                      | Subcontractor Single Family Home Repair Program for 1 home   |
| GT Roofing and Painting   | 264596143      | James W. Turner Construction | 11/5/2018                     | Ongoing                 | \$  | 3,015.91                 | \$ | 3,015.91                    | Subcontractor Single Family Home Repair Program for 1 home   |
| Joel Lazo/ProHvac   | 474896077      | James W. Turner Construction | 11/5/2018                     | Ongoing                 | \$  | 350.00                   | \$ | 350.00                      | Subcontractor Single Family Home Repair Program for 1 home   |
| AAK Electric  | 080024277      | James W. Turner Construction | 12/14/2018                    | Ongoing                 | \$  | 520.00                   | \$ | 5,020.00                    | Subcontractor Single Family Home Repair Program for 1 home   |
| Rigoberto Torres  | 980883386      | James W. Turner Construction | 12/14/2018                    | Ongoing                 | \$  | 10,198.00                | \$ |                             | Subcontractor Single Family Home Repair Program for 1 home   |
| Dragon Construction DBA Damon Howard  | N/A            | James W. Turner Construction | 12/14/2018                    | Ongoing                 | \$  | 1,776.00                 | \$ | 1,776.00                    | Subcontractor Single Family Home Repair Program for 1 home   |
| Mauiricio Rudy Chavez   | N/A            | James W. Turner Construction | 12/14/2018                    | Ongoing                 | \$  | 150.00                   | \$ |                             | Subcontractor Single Family Home Repair Program for 1 home   |
| All Points Environmental  | 611482633      | James W. Turner Construction | 12/14/2018                    | Ongoing                 | s   | 675.00                   | \$ |                             | Subcontractor Single Family Home Repair Program for 1 home   |
| All Team Services   | 814844847      | James W. Turner Construction | 12/14/2018                    |                         | s   | 7,500.00                 | \$ |                             | Subcontractor Single Family Home Repair Program for 1 home   |
|   |                | James W. Turner Construction |                               | Ongoing                 | s   |                          | \$ |                             |  |
| Barfield Home Inspections & Pest Control                                    | N/A            |                              | 12/14/2018                    | Ongoing                 |     | 150.00                   |    |                             | Subcontractor Single Family Home Repair Program for 1 home   |
| C & S Remodeling DBA Carlos Segovia  J &H Framing & Construction DBA Homero | N/A            | James W. Turner Construction | 12/14/2018                    | Ongoing                 | \$  | 325.00                   | \$ |                             | Subcontractor Single Family Home Repair Program for 1 home   |
| Lozano  | 821684788      | James W. Turner Construction | 12/14/2018                    | Ongoing                 | \$  | 1,900.00                 | \$ |                             | Subcontractor Single Family Home Repair Program for 1 home   |
| Magdaleno Lozana  | N/A            | James W. Turner Construction | 12/14/2018                    | Ongoing                 | \$  | 3,630.47                 | \$ |                             | Subcontractor Single Family Home Repair Program for 1 home   |
| Marfran Cleaning  | 784804846      | James W. Turner Construction | 12/14/2018                    | Ongoing                 | \$  | 560.00                   | \$ |                             | Subcontractor Single Family Home Repair Program for 1 home   |
| Plumbing Acee, Inc, DBA Sonny's Plumbing                                    | 273920447      | James W. Turner Construction | 12/14/2018                    | Ongoing                 | \$  | 700.00                   | \$ |                             | Subcontractor Single Family Home Repair Program for 1 home   |
| Mcconnell & Jones   | 784907206      | City of Houston              | 1/25/2019                     | 1/24/2020               | \$  | 239,500.00               | \$ |                             | T24529 Financial & Compliance Auditing   |
| Crown Ridge Builders  | 057453593      | City of Houston              | 2/14/2019                     | Ongoing                 | \$  | 940,962.00               | \$ |                             | Subcontractor Single Family Home Repair Program for 5 homes  |
| Thompson Construction Group, Inc.   | 154215818      | City of Houston              | 3/29/2019                     | Ongoing                 | \$  | 345,000.00               | \$ | 345,000.00                  | Subcontractor Single Family Home Repair Program for 2 homes  |
| DSW HOMES   | 010404807      | City of Houston              | 4/2/2019                      | 7/27/2020               | \$  | 49,255.39                | \$ | 49,255.39                   | 1 Home Repair and Change Order   |
| Thompson Construction Group, Inc.   | 154215818      | City of Houston              | 4/8/2019                      | Ongoing                 | \$  | 1,214,000.00             | \$ | 1,214,000.00                | Subcontractor Single Family Home Repair Program for 7 homes  |
| Crown Ridge Builders  | 057453593      | City of Houston              | 4/23/2019                     | Ongoing                 | \$  | 156,827.00               | \$ | 156,827.00                  | Subcontractor Single Family Home Repair Program for 1 home   |
| Pcard Merchant  | N/A            | City of Houston              | 6/21/2019                     | TBD                     | \$  | 1,573.88                 | \$ | 1,573.88                    | Under 3K   |
|   |                |                              |                               |                         | ı — |                          | _  |                             | -  |
| DuraPro Construction, LLC   | N/A            | Thompson Construction Group  | 7/2/2019                      | Ongoing                 | \$  | 263,000.00               | \$ | 263,000.00                  | Drywall, Painting, All other specialty trade   |

|   |                |   | D. Contract    | E. Contract End | F. Total Contract                       |      | G. Amount of |  |
|---|----------------|---|----------------|-----------------|---|------|--------------|--|
| A. Contractor Name                      | B. DUNS Number | C. Procured By                                | Execution Date | Date            | Amount                                  |      | DBG-DR Funds | H. Brief Description of Contract   |
| FCA Construction, LLC                   | 80479556       | Thompson Construction Group                   | 7/23/2019      | Ongoing         | \$ 277,050.0                            | 0 \$ | 277,050.00   | Construction Management, Project Management  |
| IMC Construction, LLC                   | N/A            | Thompson Construction Group                   | 7/28/2019      | Ongoing         | \$ 267,862.0                            | 0 \$ | 267,862.00   | Construction Management, SF Building, Project Management, Concrete, Roofing, Siding, Insurance |
| BCB Claims Service, LLC                 | 80534364       | Thompson Construction Group                   | 8/20/2019      | Ongoing         | \$ 139,500.0                            | 0 \$ | 139,500.00   | Construction Management, SF Building, Project Management, Concrete, Roofing, Siding, Insurance |
| Rebuilding Together Houston             | 623063898      | City of Houston                               | 10/4/2019      | 7/6/2020        | \$ 27,557.0                             | 0 \$ | 27,557.00    | 1 Home Repair and Change Order   |
| PMG Construction, Inc.                  | 040830933      | City of Houston                               | 10/24/2019     | TBD             | \$ 71,890.0                             | 0 \$ | 71,890.00    | 1 Home Repair and Change Order   |
| Rebuilding Together Houston             | 623063898      | City of Houston                               | 10/24/2019     | TBD             | \$ 40,341.0                             | 0 \$ | 40,341.00    | Change order due to amount being lower than contract amount                                    |
| Rebuilding Together Houston             | 623063898      | City of Houston                               | 10/24/2019     | 12/20/2021      | \$ 71,731.0                             | 0 \$ | 71,731.00    | 1 Home Repair and Change Order   |
| Texas Gateway Construction Services LLC | N/A            | Burghli Investments, LLC dba<br>Burghli Homes | 10/30/2019     | 11/26/2019      | \$ 2,546.2                              | 5 \$ | 2,546.25     | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Investments, LLC dba                  | 10/30/2019     | 11/26/2019      | \$ 4,698.7                              | 5 \$ | 4,698.75     | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Homes<br>Burghli Investments, LLC dba | 10/30/2019     | 11/26/2019      | \$ 4,331.2                              | +    |              | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Homes<br>Burghli Investments, LLC dba | 10/30/2019     | 11/26/2019      | \$ 2,756.2                              | +    |              | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Homes Burghli Investments, LLC dba    | 10/30/2019     | 11/26/2019      | \$ 4,698.7                              | +    | ,            | Subcontractor Single Family Home Repair Program for 1 home                                     |
|   |                | Burghli Homes Burghli Investments, LLC dba    |                |                 | , | +    |              |  |
| Texas Gateway Construction Services LLC | N/A            | Burghli Homes Burghli Investments, LLC dba    | 10/30/2019     | 11/26/2019      | , .                                     | +    |              | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Homes Burghli Investments, LLC dba    | 10/30/2019     | 11/26/2019      | \$ 4,383.7                              | +    |              | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Homes Burghli Investments, LLC dba    | 10/30/2019     | 11/26/2019      | \$ 4,278.7                              | +    |              | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Homes  Burghli Investments, LLC dba   | 10/30/2019     | 11/26/2019      | \$ 5,733.7                              | +    |              | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Homes  Burghli Investments, LLC dba   | 10/30/2019     | 11/26/2019      | \$ 971.2                                | 5 \$ | 971.25       | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Homes                                 | 10/30/2019     | 11/26/2019      | \$ 4,305.0                              | 0 \$ | 4,305.00     | Subcontractor Single Family Home Repair Program for 1 home                                     |
| Texas Gateway Construction Services LLC | N/A            | Burghli Investments, LLC dba<br>Burghli Homes | 10/30/2019     | 11/26/2019      | \$ 4,278.7                              | 5 \$ | 4,278.75     | Subcontractor Single Family Home Repair Program for 1 home                                     |
| J&H Framing and Construction            | N/A            | Crown Ridge Builders                          | 12/18/2019     | 1/17/2023       | \$ 23,000.0                             | 0 \$ | 23,000.00    | Subcontractor Housing Rehabilitation and Housing Construction Services for Single-Family homes |
| Daissy Clean-Up Services                | N/A            | Crown Ridge Builders                          | 1/2/2020       | Ongoing         | \$ 8,500.0                              | 0 \$ | 8,500.00     | Trash/Demo   |
| Daissy Clean-Up Services                | N/A            | Crown Ridge Builders                          | 1/2/2020       | Ongoing         | \$ 8,500.0                              | 0 \$ | 8,500.00     | Trash/Demo   |
| Miguel Arrendondo                       | N/A            | Crown Ridge Builders                          | 1/3/2020       | Ongoing         | \$ 4,000.0                              | 0 \$ | 4,000.00     | Interior/Exterior Painting   |
| Miguel Arrendondo                       | N/A            | Crown Ridge Builders                          | 1/3/2020       | Ongoing         | \$ 4,000.0                              | 0 \$ | 4,000.00     | Interior/Exterior Painting   |
| 31-W Insulation                         | 78226115       | Crown Ridge Builders                          | 1/4/2020       | Ongoing         | \$ 3,000.0                              | 0 \$ | 3,000.00     | Insulation   |
| Comfort Cool AC Services                | 89579535       | Crown Ridge Builders                          | 1/6/2020       | Ongoing         | \$ 7,500.0                              | 0 \$ | 7,500.00     | HVAC   |
| Comfort Cool AC Services                | 89579535       | Crown Ridge Builders                          | 1/6/2020       | Ongoing         | \$ 7,500.0                              | 0 \$ | 7,500.00     | HVAC   |
| Sibaja Trim                             | N/A            | Crown Ridge Builders                          | 1/13/2020      | Ongoing         | \$ 2,500.0                              | 0 \$ | 2.500.00     | Trim Labor   |
| 31-W Insulation                         | 78226115       | Crown Ridge Builders                          | 1/14/2020      | Ongoing         | \$ 3,000.0                              | +    |              |  |
| Bradford Brothers                       | 116999192      |   | 1/18/2020      |                 | \$ 6,500.0                              | +    |              |  |
|   |                | Crown Ridge Builders                          |                | Ongoing         |   | +    |              |  |
| P&L Construction                        | 60737882       | Crown Ridge Builders                          | 1/20/2020      | Ongoing         | \$ 6,000.0                              | +    | -,           | Roofing Turnkey  |
| Bradford Brothers                       | 116999192      | Crown Ridge Builders                          | 1/27/2020      | Ongoing         | \$ 6,500.0                              | +    | -,           |  |
| 31-W Insulation                         | 78226115       | Crown Ridge Builders                          | 1/28/2020      | Ongoing         | \$ 3,000.0                              | +    |              |  |
| Cepeda Drywall                          | 021191048      | Crown Ridge Builders                          | 2/1/2020       | Ongoing         | \$ 5,500.0                              | 0 \$ | 5,500.00     | Drywall  |
| Home Team Pest Defense                  | N/A            | Crown Ridge Builders                          | 2/3/2020       | Ongoing         | \$ 300.0                                | 0 \$ | 300.00       | Pest Control   |
| J&H Framing and Construction            | 124120237      | Crown Ridge Builders                          | 2/7/2020       | Ongoing         | \$ 23,000.0                             | 0 \$ | 23,000.00    | Demo/concrete/framing  |
| J-Kraft, Inc.                           | 130918431      | Crown Ridge Builders                          | 2/17/2020      | Ongoing         | \$ 3,300.0                              | 0 \$ | 3,300.00     | Turnkey Cabinets   |
| J&H Framing and Construction            | 124120237      | Crown Ridge Builders                          | 2/19/2020      | Ongoing         | \$ 23,000.0                             | 0 \$ | 23,000.00    | Demo/concrete/framing  |
| Cepeda Drywall                          | 021191048      | Crown Ridge Builders                          | 2/24/2020      | Ongoing         | \$ 5,500.0                              | 0 \$ | 5,500.00     | Drywall  |
| Sibaja Trim                             | N/A            | Crown Ridge Builders                          | 2/24/2020      | Ongoing         | \$ 2,500.0                              | 0 \$ | 2,500.00     | Trim Labor   |
| Daissy Clean-Up Services                | N/A            | Crown Ridge Builders                          | 2/25/2020      | Ongoing         | \$ 1,500.0                              | 0 \$ | 1,500.00     | Trash/Demo   |
| Cornelius Contracting                   | 050261051      | Crown Ridge Builders                          | 3/2/2020       | Ongoing         | \$ 7,500.0                              | 0 \$ | 7,500.00     | Flooring   |
| Cornelius Contracting                   | 050261051      | Crown Ridge Builders                          | 3/2/2020       | Ongoing         | \$ 7,500.0                              | 0 \$ | 7,500.00     | Flooring   |
| Best Friend Plumbing                    | N/A            | Burghli                                       | 3/5/2020       | Ongoing         | \$ 13,955.0                             | 0 \$ | 13,955.00    | Plumbing   |
| Pyramid Roofing & Construction          | 073465689      | Burghli                                       | 3/11/2020      | Ongoing         | \$ 3,322.0                              | 0 \$ | 3,322.00     | Roofing  |
| J&J Gonzalez Construction & Cleanup     | 782805894      | Burghli                                       | 3/13/2020      | Ongoing         | \$ 17,800.0                             | 0 \$ |              | Demolition, Foundation   |
| Pyramid Roofing & Construction          | 073465689      | Burghli                                       | 3/16/2020      | Ongoing         | \$ 12,517.8                             | +    |              | Framing  |
| Unique Insulation                       | 055685765      | Burghli                                       | 3/19/2020      | Ongoing         | \$ 1,350.0                              | +    |              | Insulation   |
| Mayte Cuevas Zuniga                     | N/A            | Burghli                                       | 3/26/2020      | Ongoing         | \$ 9,920.0                              | +    |              | Foundation   |
| Texas Gateway Construction Services LLC | N/A            | Burghli                                       | 3/26/2020      | Ongoing         | \$ 6,674.0                              | +    |              | Landscaping, Painting, Clean up  |
| Osbel, LLC                              | 018662944      | Burghli                                       | 3/27/2020      | Ongoing         | \$ 5,000.0                              | +    |              |  |
|   | 081329407      |   | 3/30/2020      |                 |   | +    |              |  |
| E. Chavez AC & Heating Services         |                | Burghli                                       |                | Ongoing         | 1                                       | +    |              |  |
| Rebuilding Together Houston             | 623063898      | City of Houston                               | 3/31/2020      | Ongoing         | \$ 27,773.0                             | +    |              | Change order due to amount being lower than contract amount                                    |
| Texas Drywall                           | N/A            | Burghli Investments, LLC                      | 4/3/2020       | Ongoing         | \$ 4,225.0                              | +    |              |  |
| Chaparral Plumbing                      | 102683877      | Crown Ridge Builders                          | 4/6/2020       | Ongoing         | \$ 9,000.0                              | +    |              | Plumbing   |
| Texas Gateway Construction Services LLC | 124113224      | Burghli Investments, LLC                      | 4/13/2020      | Ongoing         | \$ 6,674.0                              | +    |              | Landscaping, Clean up, Painting  |
| Texas Drywall                           | N/A            | Burghli Investments, LLC                      | 4/16/2020      | Ongoing         | \$ 4,225.0                              | 0 \$ | 4,225.00     | Drywall  |
| Franco & Sons Construction              | N/A            | Crown Ridge Builders                          | 5/7/2020       | Ongoing         | \$ 6,000.0                              | 0 \$ | 6,000.00     | Roofing Turnkey  |
| Unique Insulation                       | 55685765       | Burghli Investments, LLC                      | 5/8/2020       | Ongoing         | \$ 1,417.5                              | 0 \$ | 1,417.50     | Insulation   |
| <del></del>                             |                |   | -              |                 |   |      |              |  |

| 1.0  | D. DUNG N  | 0.0  | D. Contract  | E. Contract End                         | F. Total Contract  | G. Amount of  | U.B.(D.)   |
|--|--|--|--|---|--|---|--|
| A. Contractor Name   | B. DUNS Number   | C. Procured By   | Execution Date   | Date                                    | Amount   | CDBG-DR Funds   |  |
| Rebuilding Together Houston  | 623063898  | City of Houston  | 5/11/2020  | 5/11/2020                               | \$ 27,557.00   |   | Change order due to amount being lower than contract amount  |
| Bradford Brothers  | 116999192  | Crown Ridge Builders   | 5/12/2020  | Ongoing                                 | \$ 6,500.00  |   | Electrical   |
| Comfort Cool AC Services   | 89579535   | Crown Ridge Builders   | 5/13/2020  | Ongoing                                 | \$ 7,500.00  |   |  |
| Miguel Arrendondo  | N/A  | Crown Ridge Builders   | 5/15/2020  | Ongoing                                 | \$ 4,000.00  | \$ 4,000.00   | Interior/Exterior Painting   |
| Rebuilding Together Houston  | 623063898  | City of Houston  | 5/18/2020  | 5/18/2020                               | \$ 69,679.00   | \$ 69,679.00  | Change order due to amount being lower than contract amount  |
| Raul Remodeling  | N/A  | H and H Remodeling   | 6/14/2020  | Ongoing                                 | \$ 25,895.00   | \$ 25,895.00  | Floor, window, counter install   |
| Mendoza Electrical   | N/A  | H and H Remodeling   | 6/18/2020  | Ongoing                                 | \$ 11,650.00   | \$ 11,650.00  | Electrical   |
| J&H Framing  | 124120237  | Crown Ridge Builders   | 7/1/2020   | Ongoing                                 | \$ 23,000.00   | \$ 23,000.00  | Framing  |
| Daissy Clean-Up Services   | N/A  | Crown Ridge Builders   | 7/5/2020   | Ongoing                                 | \$ 1,550.00  | \$ 1,550.00   | Trash/Demo   |
| E&J Construction   | N/A  | Promenade Group  | 7/10/2020  | Ongoing                                 | \$ 900.00  | \$ 900.00   | Concrete   |
| The Plumbing Pro   | N/A  | Promenade Group  | 7/23/2020  | Ongoing                                 | \$ 400.00  | \$ 400.00   | Faucet   |
| Rebuilding Together Houston  | 623063898  | City of Houston  | 7/28/2020  | Ongoing                                 | \$ 52,886.00   | \$ 52,886.00  | Rehabilitation   |
| AAK Electric   | 076364390  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 6,032.75  | \$ 6,032.75   | Electrical   |
| Barfield Home Inspections & Pest Control   | 076431776  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 500.00  | \$ 500.00   | Pest Control   |
| Dalco Services, LLC  | 112779220  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 3,656.00  | \$ 3,656.00   | Roofing  |
| Guadalupe Zuniga   | 42332349   | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 500.00  | \$ 500.00   | Cleaning   |
| JLR Plumbing Company   | 081326073  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 9,350.00  | \$ 9,350.00   | Plumbing   |
| PM2, Incorporated  | 083475962  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 30,000.00   |   | Building Materials   |
| Pro HVAC Solutions   | 033363111  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 7,000.00  |   | HVAC Installation  |
| Rigoberto Torres Lucio   | 089306056  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 5,597.90  |   | Frame Labor  |
| Sergio Marquez   | 083045905  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 3,089.60  |   | Painting/Flooring  |
| T&C Concrete Construction  | 611399341  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 5,452.50  |   | Foundation   |
| Builders Alliance  | 093863336  | James W. Turner Construction   | 8/14/2020  | 8/14/2020                               | \$ 3,369.39  |   | Cabinetry Installation   |
|  |  |  |  |   | , ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,  |   | ·  |
| Alliance For Multicultural   | 067630032  | City of Houston  | 8/19/2020  | 6/30/2021                               | \$ 15,000.00   |   | Fair Housing and Flood Preparedness Outreach & Resilience Outreach 2021 Under 50K  |
| Change Happens   | 877131383  | City of Houston  | 8/19/2020  | 6/30/2021                               | \$ 14,999.00   |   | Fair Housing and Flood Preparedness Outreach Under 50K   |
| Chinese Community Center Inc   | 364627208  | City of Houston  | 8/19/2020  | TBD                                     | \$ 10,000.00   |   | Fair Housing and Flood Preparedness Outreach Under 50K   |
| Tejano Center for Community Concerns   | 968141507  | City of Houston  | 8/19/2020  | 6/30/2021                               | \$ 10,000.00   |   | Fair Housing and Flood Preparedness Outreach Under 50K   |
| Daissy Clean-Up Services   | N/A  | Crown Ridge Builders   | 8/20/2020  | Ongoing                                 | \$ 1,550.00  |   | Trash/Demo   |
| Sibaja Trim  | N/A  | Crown Ridge Builders   | 10/3/2020  | TBD                                     | \$ 2,500.00  | \$ 2,500.00   | Trim Labor   |
| Sibaja Trim  | N/A  | Crown Ridge Builders   | 10/3/2020  | TBD                                     | \$ 2,500.00  | \$ 2,500.00   | Trim Labor   |
| Sibaja Trim  | N/A  | Crown Ridge Builders   | 10/5/2020  | TBD                                     | \$ 2,500.00  | \$ 2,500.00   | Trim Labor   |
| Cepeda Drywall   | 021191048  | Crown Ridge Builders   | 10/7/2020  | TBD                                     | \$ 5,500.00  | \$ 5,500.00   | Drywall  |
| Cepeda Drywall   | 021191048  | Crown Ridge Builders   | 10/7/2020  | TBD                                     | \$ 5,500.00  | \$ 5,500.00   | Drywall  |
| Miguel Arrendondo  | N/A  | Crown Ridge Builders   | 10/7/2020  | TBD                                     | \$ 4,000.00  | \$ 4,000.00   | Interior/Exterior Painting   |
| Miguel Arrendondo  | N/A  | Crown Ridge Builders   | 10/7/2020  | TBD                                     | \$ 4,000.00  | \$ 4,000.00   | Interior/Exterior Painting   |
| Miguel Arrendondo  | N/A  | Crown Ridge Builders   | 10/7/2020  | TBD                                     | \$ 4,000.00  | \$ 4,000.00   | Interior/Exterior Painting   |
| Home Team Pest Defense   | N/A  | Crown Ridge Builders   | 10/9/2020  | TBD                                     | \$ 300.00  | \$ 300.00   | Pest Control   |
| Cornelius Contracting  | 050261051  | Crown Ridge Builders   | 11/6/2020  | TBD                                     | \$ 7,500.00  | \$ 7,500.00   | Flooring   |
| Franco & Sons Construction   | N/A  | Crown Ridge Builders   | 11/9/2020  | TBD                                     | \$ 6,000.00  | \$ 6,000.00   | Roofing Turnkey  |
| Franco & Sons Construction   | N/A  | Crown Ridge Builders   | 11/9/2020  | TBD                                     | \$ 6,000.00  | \$ 6,000.00   | Roofing Turnkey  |
| AAK Electric   | 076364390  | James W. Turner Construction   | 11/13/2020   | TBD                                     | \$ 6,582.75  | ¢ 6 600 76  |  |
| Diamond Slab   |  | 1  |  |   |  | φ 0,302.73  | Electrical   |
| it is a second of the second o | N/A  | James W. Turner Construction   | 11/13/2020   | TBD                                     | \$ 5,510.00  |   | Electrical  Demolition   |
| JLR Plumbing Company   | N/A<br>081326073   | James W. Turner Construction  James W. Turner Construction   | 11/13/2020<br>11/13/2020   | TBD TBD                                 | \$ 5,510.00<br>\$ 10,425.00  | \$ 5,510.00   |  |
| JLR Plumbing Company  Barfield Home Inspections & Pest Control   |  |  |  |   |  | \$ 5,510.00<br>\$ 10,425.00   | Demolition   |
|  | 081326073<br>076431776   | James W. Turner Construction James W. Turner Construction  | 11/13/2020<br>11/13/2020   | TBD<br>TBD                              | \$ 10,425.00   | \$ 5,510.00<br>\$ 10,425.00<br>\$ 500.00  | Demolition Plumbing Pest Control   |
| Barfield Home Inspections & Pest Control Builders Alliance   | 081326073<br>076431776<br>093863336  | James W. Turner Construction James W. Turner Construction James W. Turner Construction   | 11/13/2020<br>11/13/2020<br>11/13/2020   | TBD TBD TBD                             | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39   | \$ 5,510.00<br>\$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39   | Demolition Plumbing Pest Control Cabinetry Installation  |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC   | 081326073<br>076431776<br>093863336<br>112779220   | James W. Turner Construction James W. Turner Construction James W. Turner Construction James W. Turner Construction  | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD TBD TBD TBD                         | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00  | \$ 5,510.00<br>\$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00  | Demolition Plumbing Pest Control Cabinetry Installation Roofing  |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions  | 081326073<br>076431776<br>093863336<br>112779220<br>033363111  | James W. Turner Construction   | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD TBD TBD TBD TBD TBD                 | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00   | \$ 5,510.00<br>\$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00   | Demolition Plumbing Pest Control Cabinetry Installation Roofing HVAC Installation  |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex   | 081326073<br>076431776<br>093863336<br>112779220<br>033363111<br>116758176   | James W. Turner Construction  | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD TBD TBD TBD TBD TBD TBD             | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00  | \$ 5,510.00<br>\$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00  | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal   |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga  | 081326073<br>076431776<br>093863336<br>112779220<br>033363111<br>116758176<br>042332349  | James W. Turner Construction   | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD TBD TBD TBD TBD TBD TBD TBD         | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00  | \$ 5,510,000 \$ 10,425,000 \$ 500,000 \$ 3,980,39 \$ 3,656,000 \$ 7,000,000 \$ 650,000  | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service   |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga Juan Pablo Orozco  | 081326073<br>076431776<br>093863336<br>112779220<br>033363111<br>116758176<br>042332349<br>080854323   | James W. Turner Construction  | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 500.00   | \$ 5,510,000 \$ 10,425,000 \$ 500,000 \$ 3,980,39 \$ 3,656,000 \$ 7,000,000 \$ 650,000 \$ 2,100,000   | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service  Landscape/Leveling/Culvert Install   |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga Juan Pablo Orozco Abel Torres  | 081326073<br>076431776<br>093863336<br>112779220<br>033363111<br>116758176<br>042332349<br>080854323<br>N/A                                    | James W. Turner Construction  | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 500.00<br>\$ 2,100.00<br>\$ 9,377.20   | \$ 5,510,000 \$ 10,425,000 \$ 500,000 \$ 3,980,39 \$ 3,656,000 \$ 7,000,000 \$ 650,000 \$ 500,000 \$ 2,100,000 \$ 9,377,20  | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service  Landscape/Leveling/Culvert Install  Framing  |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga Juan Pablo Orozco Abel Torres Houston Permit Expediter   | 081326073<br>076431776<br>093863336<br>112779220<br>033363111<br>116758176<br>042332349<br>080854323<br>N/A<br>104815842                       | James W. Turner Construction   | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 2,100.00<br>\$ 9,377.20<br>\$ 600.00   | \$ 5,510,000 \$ 10,425,000 \$ 500,000 \$ 3,980,39 \$ 3,656,000 \$ 7,000,000 \$ 650,000 \$ 500,000 \$ 9,377,200 \$ 600,000   | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service  Landscape/Leveling/Culvert Install  Framing  Permit Expediting   |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga Juan Pablo Orozco Abel Torres  | 081326073<br>076431776<br>093863336<br>112779220<br>033363111<br>116758176<br>042332349<br>080854323<br>N/A                                    | James W. Turner Construction  | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 500.00<br>\$ 2,100.00<br>\$ 9,377.20   | \$ 5,510,000 \$ 10,425,000 \$ 500,000 \$ 3,980,39 \$ 3,656,000 \$ 7,000,000 \$ 650,000 \$ 500,000 \$ 9,377,200 \$ 600,000   | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service  Landscape/Leveling/Culvert Install  Framing  |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga Juan Pablo Orozco Abel Torres Houston Permit Expediter   | 081326073<br>076431776<br>093863336<br>112779220<br>033363111<br>116758176<br>042332349<br>080854323<br>N/A<br>104815842                       | James W. Turner Construction   | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 2,100.00<br>\$ 9,377.20<br>\$ 600.00   | \$ 5,510,000 \$ 10,425,000 \$ 500,000 \$ 3,980,39 \$ 3,656,000 \$ 7,000,000 \$ 650,000 \$ 500,000 \$ 9,377,200 \$ 600,000 \$ 27,000,000   | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service  Landscape/Leveling/Culvert Install  Framing  Permit Expediting   |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga Juan Pablo Orozco Abel Torres Houston Permit Expediter PM2 Burgeholdings, LLC Plumbing Acee, Inc, DBA Sonny's Plumbing   | 081326073<br>076431776<br>093863336<br>112779220<br>033363111<br>116758176<br>042332349<br>080854323<br>N/A<br>104815842                       | James W. Turner Construction  | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 2,100.00<br>\$ 9,377.20<br>\$ 600.00<br>\$ 27,000.00   | \$ 5,510,000 \$ 10,425,000 \$ 500,000 \$ 3,980,39 \$ 3,656,000 \$ 7,000,000 \$ 650,000 \$ 2,100,000 \$ 9,377,200 \$ 600,000 \$ 27,000,000 \$ 5,150,000  | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service  Landscape/Leveling/Culvert Install  Framing  Permit Expediting   |
| Barfield Home Inspections & Pest Control Builders Alliance Dalico Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga Juan Pablo Orozco Abel Torres Houston Permit Expediter PM2 Burgeholdings, LLC   | 081326073<br>076431776<br>093863336<br>112779220<br>033363111<br>116758176<br>042332349<br>080854323<br>N/A<br>104815842<br>104815842          | James W. Turner Construction  | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 2,100.00<br>\$ 9,377.20<br>\$ 600.00<br>\$ 27,000.00   | \$ 5,510,00 \$ 10,425,00 \$ 500,00 \$ 3,980,39 \$ 3,656,00 \$ 7,000,00 \$ 650,00 \$ 2,100,00 \$ 9,377,20 \$ 600,00 \$ 27,000,00 \$ 11,000,00  | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service  Landscape/Leveling/Culvert Install  Framing  Permit Expediting  Permit Expediting  |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadaltupe Zuniga Juan Pablo Orozco Abel Torres Houston Permit Expediter PM2 Burgeholdings, LLC Plumbing Acee, Inc, DBA Sonny's Plumbing  | 081326073 076431776 093863336 112779220 033363111 116758176 042332349 080854323 N/A 104815842 104815842 05056341                               | James W. Turner Construction Crown Ridge Builders   | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020   | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 2,100.00<br>\$ 9,377.20<br>\$ 600.00<br>\$ 27,000.00<br>\$ 11,000.00   | \$ 5,510,00<br>\$ 10,425,00<br>\$ 500,00<br>\$ 3,980,39<br>\$ 3,656,00<br>\$ 7,000,00<br>\$ 650,00<br>\$ 2,100,00<br>\$ 9,377,20<br>\$ 600,00<br>\$ 27,000,00<br>\$ 11,000,00<br>\$ 6,200,00              | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service  Landscape/Leveling/Culvert Install  Framing  Permit Expediting  Permit Expediting  Permit Expediting   |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga Juan Pablo Orozco Abel Torres Houston Permit Expediter PM2 Burgeholdings, LLC Plumbing Acee, Inc, DBA Sonny's Plumbing J&M Demolition  | 081326073 076431776 093863336 112779220 033363111 116758176 042332349 080854323 N/A 104815842 104815842 05056341 028598058                     | James W. Turner Construction Crown Ridge Builders James W. Turner Construction                              | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/20/2020<br>3/3/2021   | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 2,100.00<br>\$ 9,377.20<br>\$ 600.00<br>\$ 27,000.00<br>\$ 5,150.00<br>\$ 5,150.00<br>\$ 6,200.00                                  | \$ 5,510,00<br>\$ 10,425,00<br>\$ 500,00<br>\$ 3,980,39<br>\$ 3,656,00<br>\$ 7,000,00<br>\$ 650,00<br>\$ 2,100,00<br>\$ 9,377,20<br>\$ 600,00<br>\$ 27,000,00<br>\$ 11,000,00<br>\$ 6,200,00<br>\$ 729,00 | Demolition  Plumbing  Pest Control  Cabinetry Installation  Roofing  HVAC Installation  Tree Removal  Final Cleaning Service  Landscape/Leveling/Culvert Install  Framing  Permit Expediting  Permit Expediting  Permit Expediting  Permit Expediting  Permit Expediting  Permit Expediting  |
| Barfield Home Inspections & Pest Control Builders Alliance Dalco Services, LLC Pro HVAC Solutions Arbor Tree Tex Guadalupe Zuniga Juan Pablo Orozco Abel Torres Houston Permit Expediter PM2 Burgeholdings, LLC Plumbing Acee, Inc, DBA Sonny's Plumbing J&M Demolition DuraPro Construction   | 081326073 076431776 093863336 112779220 033363111 116758176 042332349 080854323 N/A 104815842 104815842 104815842 05056341 028598058 035431697 | James W. Turner Construction Crown Ridge Builders James W. Turner Construction Houston Habitat for Humanity | 11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020<br>11/13/2020 | TBD | \$ 10,425.00<br>\$ 500.00<br>\$ 3,980.39<br>\$ 3,656.00<br>\$ 7,000.00<br>\$ 650.00<br>\$ 2,100.00<br>\$ 9,377.20<br>\$ 600.00<br>\$ 27,000.00<br>\$ 21,000.00<br>\$ 27,000.00<br>\$ 5,150.00<br>\$ 11,000.00<br>\$ 6,200.00 | \$ 5,510,000 \$ 10,425,000 \$ 3,980,38 \$ 3,656,000 \$ 7,000,000 \$ 650,000 \$ 2,100,000 \$ 2,100,000 \$ 270,000,000 \$ 270,000,000 \$ 11,000,000 \$ 729,000 \$ 5,734,65                                  | Demolition Plumbing Pest Control Cabinetry Installation Roofing HVAC Installation Tree Removal Final Cleaning Service Landscape/Leveling/Culvert Install Framing Permit Expediting Permit Expediting Permit Expediting Permit Expediting Permit Expediting Pumbing Demolition Plumbing Truss |

| A. Contractor Name                        | B. DUNS Number | C. Procured By                        | D. Contract                | E. Contract End | F. Total Contra    |      | G. Amount of  | H. Brief Description of Contract                |
|---|----------------|---------------------------------------|----------------------------|-----------------|--------------------|------|---------------|---|
| ASR Mechanical                            | 025223068      | Houston Habitat for Humanity          | Execution Date<br>4/8/2021 | Date<br>TBA     | ### Amount \$ 5,31 |      | \$ 5,317.00   | Rough in HVAC                                   |
| JBA Plumbing                              | 113472231      | Houston Habitat for Humanity          | 5/3/2021                   | TBA             | \$ 5,47            | 1.00 | \$ 5,474.00   | Underground plumbing                            |
| Enrique Guevara                           | 838032279      | Houston Habitat for Humanity          | 5/3/2021                   | TBA             | \$ 3,43            | 6.00 | \$ 3,436.00   | Siding  |
| JBA Plumbing                              | 113472231      | Houston Habitat for Humanity          | 5/3/2021                   | TBA             | \$ 5,47            | 1.00 | \$ 5,474.00   | Underground plumbing                            |
| Crown Ridge Builders LLC                  | 057453593      | City of Houston                       | 5/5/2021                   | TBD             | \$ 211,24          | 3.99 | \$ 211,243.99 | 1 Home Repair and Change Order                  |
| Joe Swartz                                | 026604231      | Houston Habitat for Humanity          | 5/5/2021                   | TBA             | \$ 32              | 5.00 | \$ 325.00     | Electrical                                      |
| Blanco Electric                           | 789586604      | Houston Habitat for Humanity          | 5/6/2021                   | TBA             | \$ 3,07            | 5.00 | \$ 3,075.00   | Electric  |
| Pronto Crane                              | 046388333      | Houston Habitat for Humanity          | 5/14/2021                  | TBA             | \$ 77              | 5.00 | \$ 775.00     | Crane   |
| Blanco Electric                           | 789586604      | Houston Habitat for Humanity          | 5/16/2021                  | TBA             | \$ 3,07            | 5.00 | \$ 3,075.00   | Electrical                                      |
| Barfield Home Inspections & Pest Control  | 076431776      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 50              | 0.00 | \$ 500.00     | Pest Control                                    |
| Builders Alliance                         | 093863336      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 3,78            | 0.39 | \$ 3,780.39   | Cabinetry Installation                          |
| Dalco Services                            | 112779220      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 3,89            | 2.00 | \$ 3,892.00   | Roofing   |
| JLR Plumbing Company                      | 081326073      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 9,35            | 0.00 | \$ 9,350.00   | Plumbing  |
| T&C Concrete Construction                 | 611399341      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 9,37            | 5.00 | \$ 9,375.00   | Foundation                                      |
| Pro HVAC Solutions                        | 033363111      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 7,00            | 0.00 | \$ 7,000.00   | HVAC Installation                               |
| AAK Electric                              | 076364390      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 7,20            | 7.25 | \$ 7,207.25   | Electrical                                      |
| Geoscience Engineering & Testing          | 603053539      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 1,05            | 0.00 | \$ 1,050.00   | Geo Tech/Engineering                            |
| Guadalupe Zuniga                          | 042332349      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 50              | 0.00 | \$ 500.00     | Final Cleaning Service                          |
| Juan Pablo Orozco                         | 080854323      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 70              | 0.00 | \$ 700.00     | Landscape/Leveling/Culvert Installation         |
| Rustic Industries                         | 117206593      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 6,84            | 6.00 | \$ 6,846.00   | Painting  |
| V&Y Construction                          | N/A            | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 4,53            | 1.00 | \$ 4,534.00   | Painting  |
| Houston Permit Expediter                  | 104815842      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 60              | 0.00 | \$ 600.00     | Permit Expediting                               |
| Hermenejildo Zuniga                       | 117984176      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 8,40            | 0.00 | \$ 8,400.00   | Demolition                                      |
| PM2, Incorporated                         | 083475962      | James W. Turner Construction          | 7/12/2021                  | 7/12/2021       | \$ 27,00           | 0.00 | \$ 27,000.00  | Building Materials                              |
| Neighborhood Recovery Community           | 087807411      | City of Houston                       | 7/31/2021                  | 6/62/2022       | \$ 10,00           | 0.00 | \$ 10,000.00  | Resilience Outreach 2021                        |
| VN Teamwork Inc                           | 555878235      | City of Houston                       | 7/31/2021                  | TBD             | \$ 10,00           | 0.00 | \$ 10,000.00  | Resilience Outreach 2021 Under 50K              |
| YMCA of Greater Houston Area              | 928600027      | City of Houston                       | 7/31/2021                  | 6/30/2022       | \$ 7,60            | 3.05 | \$ 7,603.05   | Resilience Outreach 2021 Under 50K              |
| Fifth Ward Community                      | 803642693      | City of Houston                       | 8/11/2021                  | TBD             | \$ 10,00           | 0.00 | \$ 10,000.00  | Resilience Outreach 2021 Under 50K              |
| Harris County Department of Education     | N/A            | City of Houston                       | 9/2/2021                   | TBD             | \$ 1,19            | 0.42 | \$ 1,190.42   | C56710 Records Management Service               |
| Flywheel Specialty Services, LLC          | 043446828      | Houston Habitat for Humanity,<br>Inc. | 10/7/2021                  | TBD             | \$ 16,66           | 0.00 | \$ 16,660.00  | ADA Ramp  |
| Flywheel Specialty Services, LLC          | 043446828      | Houston Habitat for Humanity,<br>Inc. | 10/7/2021                  | TBD             | \$ 9,80            | 3.30 | \$ 9,803.30   | Porch Deck Handrails                            |
| Terra Nova Consulting, Inc                | N/A            | Tetra Tech, Inc.                      | 10/15/2021                 | TBD             | \$ 2,80            | 0.00 | \$ 2,800.00   | Abatement                                       |
| Rigos Contractors                         | N/A            | Houston Habitat for Humanity,<br>Inc. | 10/20/2021                 | TBD             | \$ 1,98            | 0.00 | \$ 1,980.00   | Material Demo & Brick Vents                     |
| Terra Nova Consulting, Inc                | N/A            | Tetra Tech, Inc.                      | 10/31/2021                 | TBD             | \$ 1,30            | 0.00 | \$ 1,300.00   | Abatement                                       |
| AAK Electric                              | 076364390      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 6,89            | 3.00 | \$ 6,893.00   | Electrical for 1 Home                           |
| Builders Alliance, LLC.                   | 093863336      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 3,37            | 7.62 | \$ 3,377.62   | Cabinetry Installation for 1 Home               |
| Dalco Services, LLC                       | 112779220      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 3,96            | 0.00 | \$ 3,960.00   | Roofing for 1 Home                              |
| Diamond Slab                              | 065163330      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 6,50            | 0.00 | \$ 6,500.00   | Demolition for 1 Home                           |
| Guadalupe Zuniga                          | 042332349      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 50              | 0.00 | \$ 500.00     | Final Cleaning Service for 1 Home               |
| Houston Permit Expediter                  | 104815842      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 30              | 0.00 | \$ 300.00     | Permit Expediting for 1 Home                    |
| JLR Plumbing Co., Inc                     | 042332349      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 9,35            | 0.00 | \$ 9,350.00   | Plumbing for 1 Home                             |
| Juan Pablo Orozco                         | 080854323      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 70              | 0.00 | \$ 700.00     | Landscape, Leveling, Culvert Install for 1 Home |
| PM2, Inc. DBA Bohns Building<br>Materials | 083475962      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 27,00           | 0.00 | \$ 27,000.00  | Building Materials for 1 Home                   |
| Pro HVAC Solutions Inc                    | N/A            | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 7,80            | 0.00 | \$ 7,800.00   | HVAC Installation for 1 Home                    |
| Rustic Industries, LLC                    | 117206593      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 6,22            | 1.25 | \$ 6,221.25   | Painting for 1 Home                             |
| T & C Concrete Construction               | N/A            | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 6,75            | 0.00 | \$ 6,750.00   | Foundation for 1 Home                           |
| Terradyne Engineering, Inc.               | 060713331      | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 1,00            | 0.00 | \$ 1,000.00   | Engineering for 1 Home                          |
| V&Y Construction                          | N/A            | James W. Turner Construction          | 1/7/2022                   | TBD             | \$ 4,15            | 7.00 | \$ 4,157.00   | Painting for 1 Home                             |
| J. Rivas Construction, LLC                | 006286144      | DL Glover, Inc.                       | 2/7/2022                   | TBD             | \$ 593,63          | 6.42 | \$ 593,636.42 | Drainage Improvements, Pavement Replacement     |
| DuraPro Construction                      | 03541697       | Houston Habitat for Humanity          | 6/16/2022                  | TBD             | \$ 34,31           |      |               | Concrete for 1 Home                             |
| Enrique Guevara Construction              | 838032279      | Houston Habitat for Humanity          | 9/13/2022                  | 9/13/2022       |                    | 0.00 |               | Construction                                    |
| Reese Electric                            | N/A            | Houston Habitat for Humanity          | 9/13/2022                  | 9/13/2022       |                    | 0.00 |               |   |
| ASR Mechanical                            | 025223068      | Houston Habitat for Humanity          | 9/19/2022                  | 9/19/2022       |                    | 0.00 |               |   |
| ASR Mechanical                            | 025223069      | Houston Habitat for Humanity          | 9/19/2022                  | 9/19/2022       | \$ 3,16            |      | \$ 3,168.00   |   |
| ASR Mechanical                            | 025223070      | Houston Habitat for Humanity          | 9/19/2022                  | 9/19/2022       | \$ 6,10            |      |               |   |
| Emanuel Enterprises, LLC                  | 102300895      | Burghli Investments                   | 12/7/2022                  | 12/7/2022       |                    | 0.00 |               |   |
| Texas Gateway Construction Services, LLC  | 118397885      | Burghli Investments                   | 12/12/2022                 | 12/12/2022      |                    | 3.60 |               | Slab on Grade Labor & Material                  |
| Best Friend Plumbing                      | 067752023      | Burghli Investments                   | 12/19/2022                 | 12/19/2022      |                    | 0.00 |               | Water Tap                                       |
| Best Friend Plumbing                      | 067752023      | Burghli Investments                   | 12/19/2022                 | 12/19/2022      | \$ 2,02            | 5.00 | \$ 2,025.00   | Plumbing Ground                                 |

| A. Contractor Name          | B. DUNS Number | C. Procured By      | D. Contract<br>Execution Date | E. Contract End<br>Date | F. Total Contract<br>Amount | G. Amount<br>CDBG-DR Fu |          | H. Brief Description of Contract                             |
|-----------------------------|----------------|---------------------|-------------------------------|-------------------------|-----------------------------|-------------------------|----------|--|
| Best Friend Plumbing        | 067752023      | Burghli Investments | 12/19/2022                    | 12/19/2022              | \$ 2,700.00                 | \$ 2,70                 | 0.00 PIL | umbing Rough   |
| Best Friend Plumbing        | 067752023      | Burghli Investments | 12/19/2022                    | 12/19/2022              | \$ 2,025.00                 | \$ 2,02                 | 5.00 PIL | umbing Trim  |
| James W Turner Construction | 830273111      | City of Houston     | 3/18/2020 &<br>7/30/2020      | TBD                     | \$ 708,513.40               | \$ 708,51               | 3.40 Pa  | art of Master Contract for Single Family Home Repair Program |