Grantee: Houston, TX

Grant: B-08-MN-48-0400

April 1, 2016 thru June 30, 2016 Performance Report



Grant Number: B-08-MN-48-0400	Obligation Date:	Award Date:
Grantee Name: Houston, TX	Contract End Date: 04/03/2013	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$13,542,193.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$13,542,193.00	Estimated PI/RL Funds: \$404,520.14	
Total Budget: \$13,946,713.14		
Disasters:		
Declaration Number NSP		
Narratives		
Areas of Greatest Need:		
The City of Houston Planning and Development D residents. Over fifty-three percent of Houstonians affordable housing has become an issue in recent resident's ability to afford housing. The supply of a increased tax delinquencies, has destabilized mar and municipalities, of which 758 properties are RE supply of affordable houses in the Houston area b from nearby counties and states.	are low to moderate-income (LMI) residents, with years. Rental rates and purchase prices have in affordable housing, coupled with sub-prime lendir by neighborhoods. As of March 2008, a total of 7, EO's. Furthermore, recent hurricanes (Katrina, Rit	n a majority being minorities. The supply of creased rapidly, therefore limiting LMI ng practices, lender credit restrictions, and 584 properties were foreclosed by lenders ta, and Ike) have adversely impacted the
Distribution and and Uses of Funds:		
NSP funds will be leveraged with private sector paraffordable housing while removing the blight of variances and zip codes based upon the number of credata provided by HUD regarding risk of foreclosure most impacted by increased foreclosure activity. Target Zones were defined as contiguous high risk found in the Target Zones, HCDD decided to imple \$3,385,549 to benefit households at or below 50% (<50% of AMI) households 3. \$8,802,425 to benefic conveyed to qualified third parties to construct 115	cant and abandoned buildings. To identify areas edit and tax foreclosures, numbers of REO (real e and relative levels of subprime lending. HCDD he level of risk ranged from ten being the highes areas, containing multiple properties ranging beament the following three activities or programs: of area median income (AMI) A. Deliverable: 40 it households at or below 120% of AMI A. Delive	with the greatest need, HCDD rated censusestate owned) properties by lenders, and used risk ratings to determine census tractit, to one being the lowest. As a result, etween nine and ten. Based upon the data 1. \$1,354,219 for administrative use 2. units of for-sale housing for low-income rable: 1 multi-family unit acquired to be
*City of Houston added \$285,405.58 of Program Income (\$28,540.65) to Administrative Cost. A ne of \$256,864.93.		
Definitions and Descriptions:		
Low Income Targeting:		



Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$13,827,598.48
Total Budget	\$0.00	\$13,827,598.48
Total Obligated	\$271,916.84	\$13,827,598.48
Total Funds Drawdown	\$265,557.79	\$13,820,122.53
Program Funds Drawdown	\$0.00	\$13,542,193.00
Program Income Drawdown	\$265,557.79	\$277,929.53
Program Income Received	\$107,895.84	\$404,521.14
Total Funds Expended	\$3,328.79	\$13,825,020.25
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$2,031,328.95	\$0.00
Limit on Admin/Planning	\$1,354,219.30	\$1,049,490.32
Limit on State Admin	\$0.00	\$1,049,490.32

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$3,385,548.25	\$4,236,921.48

Overall Progress Narrative:

Mayberry Homes constructed 20 homes. Nineteen have been sold and one reamins to be sold.

Project Summary

Project #, Project Title	This Report Period	To Da	To Date		
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown		
04-DEMO, Demolition	\$0.00	\$1,510,900.00	\$1,510,900.00		
04/14G-ABR, Acquisiton/Rehabilitation-Multi-Family	\$0.00	\$8,802,425.00	\$8,802,425.00		



04/14G-AR, Acquisition/Rehabilitation-Single Family	\$0.00	\$2,457,307.21	\$2,200,442.28
21A-ADM, Program Administration	\$0.00	\$1,056,966.27	\$1,028,425.72



Activities

Project # / Title: 04/14G-ABR / Acquisiton/Rehabilitation-Multi-Family

Grantee Activity Number: 14G-9H06

Activity Title: Acquisition/rehab of multi-family

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

04/14G-ABR

Projected Start Date:

10/01/2010

Benefit Type: Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisiton/Rehabilitation-Multi-Family

Projected End Date:

06/01/2012

Completed Activity Actual End Date:

Responsible Organization:

National Farm Workers Service Center, Inc.

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$6,601,818.75
Total Budget	\$0.00	\$6,601,818.75
Total Obligated	\$0.00	\$6,601,818.75
Total Funds Drawdown	\$0.00	\$6,601,818.75
Program Funds Drawdown	\$0.00	\$6,601,818.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,601,818.75
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of a multi family building with 158 units which will be rehab and rent to households with income of up to 120% of area median income. Of the total project 25% of the funding will go toward housing households at or below 50% of the area median income.

Location Description:

Activity Progress Narrative:



Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 1/1

This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units

0 119/119

of Multifamily Units

0 119/119

Beneficiaries Performance Measures

	This	This Report Period		Cumulativ	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	119/119	119/119	100.00	
# Renter Households	0	0	0	0/0	119/119	119/119	100.00	

Activity Locations

of Properties

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: 14G-9H07

Activity Title: Acquisition/rehab of multi-family

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

04/14G-ABR

Projected Start Date:

10/01/2010

Benefit Type: Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisiton/Rehabilitation-Multi-Family

Projected End Date:

06/01/2012

Completed Activity Actual End Date:

Responsible Organization:

National Farm Workers Service Center, Inc.

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,200,606.25
Total Budget	\$0.00	\$2,200,606.25
Total Obligated	\$0.00	\$2,200,606.25
Total Funds Drawdown	\$0.00	\$2,200,606.25
Program Funds Drawdown	\$0.00	\$2,200,606.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,200,606.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of a multi family building with 158 units which will be rehab and rent to households with income of up to 120% of area median income. Of the total project 25% of the funding will go toward housing households at or below 50% of the area median income.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# ELI Households (0-30% AMI)	0	20/0



This Report Period Cumulative Actual Total / Expected
Total Total

of Housing Units
0 40/39

of Multifamily Units
0 40/39

This Report Period

Beneficiaries Performance Measures

			-	• • • • • • • • • • • • • • • • • • • •		. , _mpootou	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	40/39	0/0	40/39	100.00
# Renter Households	0	0	0	40/39	0/0	40/39	100.00

Cumulative Actual Total / Expected

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 04/14G-AR / Acquisition/Rehabilitation-Single Family

Grantee Activity Number: 14A-9H43

Activity Title: Mayberry Homes-LMMI

Activity Category: Activity Status:

Construction of new housing

Project Number:

Under Way

Project Title:

04/14G-AR Acquisition/Rehabilitation-Single Family

Projected Start Date: Projected End Date:

05/15/2015 05/15/2017

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

NSP Only - LMMI Mayberry Homes, Inc.2

Overall Apr 1 thru Jun 30, 2016 To Date

Total Projected Budget from All Sources N/A \$80,991.98



Total Budget	(\$175,872.95)	\$80,991.98
Total Obligated	\$80,991.98	\$80,991.98
Total Funds Drawdown	\$80,991.98	\$80,991.98
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$80,991.98	\$80,991.98
Program Income Received	\$107,895.84	\$107,895.84
Total Funds Expended	(\$175,872.95)	\$80,991.98
Mayberry Homes, Inc.2	(\$175,872.95)	\$80,991.98
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of new single family housing on vacant lots for sale to households with income at or below 120% AMI.

Location Description:

NSP Target areas. To be determined at a later date

Activity Progress Narrative:

Correcting the expended amount to match the drawn amount.

Mayberry Homes constructed 20 homes. Nineteen have been sold and one remains to be sold.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 14A-9H43A

Activity Title: Mayberry Homes-LH25 Set Aside

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number:

Project Title

Project Number: Project Title:

04/14G-AR Acquisition/Rehabilitation-Single Family

Projected Start Date: Projected End Date:

05/15/2015 05/15/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Mayberry Homes, Inc.2

Apr 1 thru Jun 30, 2016 **Overall** To Date **Total Projected Budget from All Sources** N/A \$175,872.95 **Total Budget** \$175,872.95 \$175,872.95 **Total Obligated** \$175,872.95 \$175,872.95 **Total Funds Drawdown** \$175,872.95 \$175,872.95 **Program Funds Drawdown** \$0.00 \$0.00 **Program Income Drawdown** \$175,872.95 \$175,872.95 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$175,872.95 \$175,872.95 \$175,872.95 \$175,872.95 Mayberry Homes, Inc.2

Match Contributed \$0.00

Activity Description:

Direct (HouseHold)

Location Description:

Activity Progress Narrative:

Correcting expended amount to match drawn amount.

Mayberry constructed 20 homes. Nineteen have been sold and one remains to be sold.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: 21A-ADM / Program Administration

Grantee Activity Number: 21A-ADM-101

Activity Title: Administrative Costs

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

21A-ADM Program Administration

Projected Start Date: Projected End Date:

03/26/2009 03/31/2013

Benefit Type: Completed Activity Actual End Date:

Benefit Type:

National Objective: Responsible Organization:

N/A City of Houston Housing and Community Development

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,056,966.27
Total Budget	\$0.00	\$1,056,966.27
Total Obligated	\$15,051.91	\$1,056,966.27
Total Funds Drawdown	\$8,692.86	\$1,049,490.32
Program Funds Drawdown	\$0.00	\$1,028,425.72
Program Income Drawdown	\$8,692.86	\$21,064.60
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,328.79	\$1,054,388.04
City of Houston Housing and Community Development	\$3,328.79	\$1,054,388.04



Match Contributed \$0.00 \$0.00

Activity Description:

To allow for the planning, performance, and monitoring of activities under the NSP.

Location Description:

City of Houston

Activity Progress Narrative:

Admin cost.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

