

**Grantee: Houston, TX**

**Grant: B-16-MH-48-0001**

**July 1, 2017 thru September 30, 2017 Performance Report**

---



**Grant Number:**

B-16-MH-48-0001

**Obligation Date:****Award Date:****Grantee Name:**

Houston, TX

**Contract End Date:****Review by HUD:**

Original - In Progress

**Grant Award Amount:**

\$66,560,000.00

**Grant Status:**

Active

**QPR Contact:**

Angela Simon

**LOCCS Authorized Amount:**

\$66,560,000.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$66,560,000.00

## Disasters:

### Declaration Number

FEMA-4223-TX

FEMA-4245-TX

## Narratives

### Disaster Damage:

In 2015, the City of Houston, Texas (the City) experienced two major flooding events. As a result of these catastrophic flooding events, 9 lives were lost (7 in May event, 2 in October), over 6,000 homes flooded (single family, multifamily, etc.) and critical public infrastructure suffered substantial damage or total destruction. Each event greatly impacted the Houston area, and many properties actually experienced damages from both events. Hereafter in this Action Plan, these two floods will be referred to collectively as the "2015 Disasters." The first flood occurred during the month of May 2015 and continued into early June 2015 bringing record rainfall upon the city (the Memorial Day Flood). Heavy downfalls, totaling more than 14 inches, with 12 inches of rain falling on areas of the city in only ten hours and reaching record levels, led to the devastation from the Memorial Day Flood. Floodwaters inundated the city, bringing Houston to a standstill. The record-breaking rainfall closed portions of I-10 and I-45. Approximately 800 cars were stranded on the highways surrounding Houston and more than 80,000 Houstonians were without power at one point during these storms. On May 29, 2015, the Memorial Day Flood received a disaster declaration through FEMA identified as FEMA 4223 (DR-4223). A second catastrophic flooding event occurred over a three-day period from October 30, 2015 to November 1, 2015 (the Halloween Flood). For the second time in less than 6 months, a strong complex of storms moved through the Houston area leading to torrential rainfall, as much as 12 inches in some locations of Houston, leaving 202 streets flooded and 47,000 homes reporting power outages at some time during the storms. On November 25, 2015, the October flooding event received a disaster declaration through FEMA identified as FEMA 4245 (DR-4245). The 2015 disasters impacted approximately 36,000 people in Harris and Fort Bend Counties alone. Impact on Low- and Moderate-Income Populations A household is defined as low- and moderate-income (LMI) when the combined income of the household is at or below 80 percent of the Area Median Family Income (AMFI) for the county. Some LMI areas in Houston experienced significant flooding associated with the Memorial and Halloween flooding events. Impact on Special Needs Populations Special needs populations and those with functional needs may require special attention and help in receiving assistance and disaster resources. These special needs populations may consist of children, the elderly, pregnant women, those from diverse cultures, individuals lacking transportation means, individuals with chronic disorders or pharmacological dependencies, those with disabilities, individuals living in institutions, unable to speak English, and the homeless. Regardless of the functional need, it is vital that all efforts possible are made to ensure these individuals have the ability to access any available disaster recovery resources. According to HCDD program managers, no existing HUD-assisted housing received documented damages from the 2015 Disasters, although the construction of some new HUD-assisted units may have been delayed several days due to the extensive rainfall. Additionally, in regards to the population served through the City of Houston's Housing Opportunities for Persons with HIV/AIDS (HOPWA) Program, program managers confirmed that at this time no HOPWA sites were specifically impacted by the Mayor October flood events. Housing Types Impacted Data of the Memorial Day flooding from the Houston Office of Emergency Management's Disaster Summary Outline shows that while a large number of multifamily units were affected (3,526 units), a much smaller portion received minor (14 units) or major damage (224 units). On the contrary, large numbers of single family homes experienced minor (827 units) or major damage (930 units), while 2 were destroyed entirely. This information concludes that the

### Recovery Needs:

#### Summary of Impact and Unmet Need

The needs assessment represents Houston's preliminary calculation of financial impact to the city and its residents, caused by the 2015 Disasters. The assessment explores in detail the components of the \$66,560,000 HUD estimate. In accordance with HUD requirements in determining unmet need, recovery resources already received will be accounted for and subtracted from the estimate of impact.



The City's examination of impact and unmet need is organized into three major categories: housing, infrastructure, and economic recovery. In order to calculate these sums, the City compiled and analyzed data provided by state, federal, and local stakeholders. Data includes reports from FEMA, SBA, local public agencies and reports from civic organizations. These figures will be updated as new data become available. The total impact to the city is approximately \$549,912,899.58. Of this amount, approximately \$491,154,880.92 in resources allocated to assist recovery have been identified, yielding an unmet need of \$58,758,018.66.

The housing category yielded the largest amount of financial impact, with the most recovery resources allocated, and the largest amount of remaining unmet need with more than \$38 million in impact remaining to be addressed. This was followed by impact to the infrastructure sector at approximately \$19.9 million remaining in unmet need and lastly, impact to the economic sector at \$4,022,000.00 with \$0.00 remaining in unmet need.

#### Housing

CDBG-DR funds are often used to rehabilitate damaged homes and multifamily units. However, grantees may also fund new construction or rehabilitate units not directly impacted by the disaster if the activity clearly addresses a disaster-related issue. This impact can be demonstrated by the disaster's overall effect on the quality, quantity, and affordability of the housing stock and the resulting inability of that stock to meet post-disaster needs and population demands.

Based on the analysis of the city's unmet needs and the limited amount of recovery funds available, the City will target CDBG-DR15 funding towards a single family housing program, voluntary acquisition program, and infrastructure improvements in support of disaster-impacted housing. To provide lasting relief to the greatest number of residents, Houston will focus primarily on infrastructure improvements certain to eliminate or lessen the number of homes that will be impacted by future floods. Many of the same homes that flooded in 2015, flooded in subsequent events in 2016, highlighting the need for a more permanent solution based on the root cause of the flooding, while also providing assistance to impacted Houstonians to repair or elevate their homes. Thus, this recovery strategy aims to provide a comprehensive approach ensuring long-term recovery.

#### Infrastructure

Funds typically available to assist with infrastructure recovery include FEMA, private insurance, and state and local assistance.

Of the total \$21,201,826.41 impact, an estimated \$1,239,771.80 in resources have been made available for Houston's infrastructure needs resulting in an estimated unmet need of \$19,962,054.61. The \$19,962,054.61 in impact was calculated based on FEMA Public Assistance Project application information. Data from the Texas Department of Transportation (TxDOT) regarding state roads, impact to ditches and streams, utilities, railroads, schools, and neighborhood infrastructure will be factored in as it is made available.

The City's application for FEMA Public Assistance included damage categories of Debris Removal, Protective Measures, Public Buildings, Public Utilities, and Recreational or Other. The City's survey of the damage inflicted on infrastructure and the restoration thereof is ongoing and involves the coordination of multiple City agencies. In conjunction with FEMA's Public Assistance Grant Program, the City is identifying and assessing damaged sites to develop cost estimates that quantify the scope of work and financial commitment required for the necessary infrastructure projects. The current data reveals that infrastructure systems affected by the 2015 Disasters included damage to roadways, bridges, wastewater treatment systems, drinking water treatment and collection systems. The immediate recovery efforts were documented by the initial estimates submitted for consideration for Public Assistance, through GIS mapping by city departments, such as the HCDD and the Houston Office of Emergency Management.

#### Open Space & Elevation

The city's overall elevation and drainage orientation towards the Gulf of Mexico, further complicates the impact of neighborhood-level improvements, and amplifies the complexity and scale of Houston's long-term needs, within the context of its geography. Thus, the City has placed an increased focus on the importance of permeable and undeveloped space, open-ditch drainage, or park and open space, in relationship to flood impacts. As indicated by mapping flooding reports with open ditches, much of the flooding has taken place in areas with existing open ditch drainage and in areas outside of the existing floodplain, indicating that existing drainage and permeability was insufficient to prevent flooding. Improvements to existing, insufficient open ditch drainage is vital to further resiliency and the City will be prioritizing consideration of such projects. Capitalizing on this opportunity to better its communities, the City plans to use this opportunity to invest in green infrastructure projects which will provide an economic uplift to communities by improving water quality, reducing the number of costly floods, and neighborhood beautification. Examples of such projects are further discussed in the CDBG-DR15 Infrastructure Program details below, but could include bioswales, and green streets while ensuring that downstream flooding does not occur.

Specifically, the City will look to fund projects through the CDBG-DR15 Program which will provide support to the communities and neighborhoods including those with the most severe unmet needs – low-income historically minority neighborhoods with inadequate open ditch drainage infrastructure. Through its needs assessment and public comment period, the City focused on these areas mindful that these communities are more likely to be located in disaster-vulnerable areas, and to suffer disproportionately severe housing and infrastructure damage because of a disaster. Accordingly, the City will prioritize assistance through its CDBG-DR15 Program to its low-income and historically disinvested minority communities.

#### Economy

In regards to the specific Economic Unmet Need, a claimant's impact and estimated assistance was used to arrive at a remaining unmet economic need of \$0.00, which illustrates the resiliency of the Houston economy.

#### Connection between Identified Needs and Use of CDBG-DR15 Funding

The City is ever-mindful that the need for safe, decent, and affordable housing is always a top priority. Approximately 6,621 homes in Houston alone were impacted by the 2015 Disasters. Of these homes, 1,596 were extensively damaged and 2 were damaged beyond repair. Recent data provided for the development of this Action Plan concluded that 391 single family homes were deemed to have suffered substantial damage from the 2015 Disasters. The City provided substantial damage letters to these residents notifying them of their responsibility to perform any repairs in full compliance with the City's flood plain ordinance. Many recipients of these letters are without the resources necessary to perform these repairs as required. This additional consideration was evaluated in the further development of the comprehensive CDBG-DR15 Program design ultimately resulting in the inclusion of a Single Family Housing Program alongside the Infrastructure Program to assist with such on-going needs as further detailed herein.

It is evident that the 2015 Disasters impacted the City's quality, quantity, and affordability of the housing stock and its ability to meet post-disaster needs and population demands. Houston's ability to provide safe, decent, and affordable housing requires adequate flood mitigation infrastructure. Continuous impacts are felt by Houston's housing sector as a result of these weaknesses. The City identified that many of the impacts to the housing sector were due to repeat flooding and were rooted in infrastructure inadequacies. The same communities, consisting of both renter and homeowner occupied units, are routinely



affected by Houston's flooding; thus, a more permanent solution is deserved to best assist these communities benefitting renters and homeowners. Accordingly, a long-term solution for these communities has been prioritized by the City. Adequate housing infrastructure includes water and sewer services, streets and roads, fire protection, and emergency services. Therefore, a long-term recovery solution for impacted housing residents is impossible without first creating additional capacity within the City's flood mitigation with a focus on detention, which the City will address by using the majority of CDBG-DR15 funding for Public Facilities/Infrastructure and Housing Buyout activities. As identified in the unmet needs assessment, the greatest number of damaged housing was owner occupied homes (excluding units that were only cosmetically damaged). Therefore, the City has not elected to provide direct assistance to single family or multifamily renters. However, renters may benefit from the Public Facilities/Infrastructure and Housing Buyout activities intended to prevent future flooding in neighborhoods where these activities take place.

Similarly, a strong infrastructure system promotes economic growth. Inadequate supply of infrastructure or unreliability in services deters critical investment of capital in these communities. Thus, the ability of the city to retain current businesses, as well as develop new businesses, is dependent upon a strong infrastructure system supporting these businesses.

Based on its review of additional data received from the initial publication of the draft Action Plan and its consideration of public comments submitted, the City will fund a housing program to address identified unmet needs within the housing sector. The City has recognized the need to prioritize its most vulnerable citizens, and will do so through the allocation of \$12 million to a Single Family Housing Program, funded under the CDBG-DR15 Program. These funds seek to further decent, safe, and sanitary housing in flood-impacted areas by providing assistance through multiple housing activities, such as the rehabilitation, reconstruction, and assistance with property elevation of impacted housing units, as well as assistance for homeowners that have completed rehabilitation work in relation to the 2015 Disasters with personal resources.

This interdependent relationship between housing, infrastructure, and economic development and revitalization, is the foundation of the City's allocation of its CDBG-DR15 Program. Houston is directing its CDBG-DR15 allocation toward projects that support the comprehensive strategy of the City to recover from the 2015 Disasters. The City plans to leverage additional Tax Increment Reinvestment Zones (TIRZ) funding to maximize the CDBG-DR15 funds.

Based on the interdependent relationship between housing and a strong infrastructure system, the City is allocating more than \$29 million of its CDBG-DR15 funds for infrastructure activities to repair, replace, or relocate infrastructure including, but not limited to bridges, water treatment facilities, roads, ditches, drainage systems, and sewer and water lines.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$44,731,702.79
<b>Total Budget</b>	\$27,403,702.79	\$44,731,702.79
<b>Total Obligated</b>	(\$1,803,507.21)	\$3,524,492.79
<b>Total Funds Drawdown</b>	\$39,655.11	\$179,155.48
<b>Program Funds Drawdown</b>	\$39,655.11	\$179,155.48
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,202.15	\$157,566.30
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00



## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		100.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$9,984,000.00	\$0.00
Limit on Admin/Planning	\$13,312,000.00	\$179,155.48
Limit on State Admin	\$0.00	\$80,662.69
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$46,592,000.00	\$41,207,210.00

## Overall Progress Narrative:

HCDD has obligated nearly half of the initial \$66,500,000 allocation the City of Houston received for the 2015 flood events. Obligation for the final infrastructure project and Housing Buyout will take place during Q4-2017. This will complete obligations for this allocation. A Substantial Amendment to the Action Plan for Disaster Recovery – 2015 Flood Events to incorporate an additional \$20,532,000 allocation was completed during this reporting period.

### INFRASTRUCTURE

#### Accomplishments:

- Evaluation and selection of eligible projects
- Development of project scopes of work/budgets
- Evaluation of PWE environmental processes
- Development of payment request procedures
- Creation of reporting templates
- Development of Letter of Agreement language
- Streamlining existing PWE project timelines
  - o More than 400 days removed from design phase

The Northside/Northline & Bonita Gardens projects are entering the design phase and monthly spending/draws are anticipated to begin at the end of Q4-2017. Specific details on these projects can be found in their Activity Progress Narratives. A third project is being finalized. This project is anticipated to be setup and obligated during Q4-2017. Spending for this project is anticipated to begin during Q2-2018. Additional detail for this project is shown below. In future QPRs this information will be contained in the Activity Progress Narrative.



### Third Infrastructure Project Timeline/Milestones

- Execution of LOA November 2017
- Environmental review completion anticipated January 2018
- Design contract award City Council approval February 2018
- Design phase begins February 2018
- Monthly spending/draw requests begin April 2018 through end of design phase
- Land Acquisition begins June 2018
  - o Time to acquire without condemnation 18 months
  - o Time to acquire with condemnation 24 months
  - o Spending timeline TBD
- Construction contract award City Council approval May 2019
- Monthly spending/draw requests begin June 2019 through end of construction
- Construction completion TBD

Project identification and selection is currently taking place for the additional \$20,532,000 allocation for Infrastructure. Projects and associated Letters of Agreement will be finalized in Q4-2017 and obligation of funding will occur once the grant agreement for this additional allocation has been executed.

### HOUSING BUYOUT

#### Accomplishments:

- Identification of buyout areas that overlap with 2015 flood event concentration areas
- Identification of 57 specific properties for buyout
- Relocation analysis/coordination/documentation checklist
- Buyout/relocation budget development
- Creation of payment request procedures/documentation
- Reporting templates/requirements development
- Development of Inter-Local Agreement language
- Approval of Inter-Local Agreement by Harris County Commissioners Court
- Approval of Inter-Local Agreement by City of Houston City Council
- Outreach letters sent to buyout areas
- Of 57 properties to be funded, 29 property owners have volunteered to participate in housing buyout program
- Door to door outreach in progress

These activities will be setup and obligated in DRGR in early Q4-2017 and spending/associated draws for these activities are anticipated to begin in early Q2-2018.

### HOME REPAIR PROGRAM

#### Accomplishments:

- Program design/guideline development
- Analysis/projections of types of assistance needed
- Outreach methodology development
- Outreach initiated
- Contractor pool RFP development/posting
- Evaluation of contractors

Application intake and identification of qualified applicants is currently underway and the contractor pool is being finalized. It is anticipated that spending for this activity will begin mid-Q1-2018. Additional detail on the Home Repair Program can be found in the Activity Progress Narrative.



# Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
01-HB, Housing Buyout	\$0.00	\$10,660,000.00	\$0.00
03-PF, Public Facilities and Improvements (Infrastructure)	\$0.00	\$40,375,507.21	\$0.00
14A-SF, Housing (Single Family Home Repair)	\$0.00	\$12,000,000.00	\$0.00
20-PLN, Planning	\$0.00	\$196,492.79	\$98,492.79
21A-ADM, Administration	\$39,655.11	\$3,328,000.00	\$80,662.69
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



## Activities

**Project # / Title:** 03-PF / Public Facilities and Improvements (Infrastructure)

**Grantee Activity Number:** PBF-16C51 - 12A Bonita Gardens

**Activity Title:** COH-Streets-LMA 12A Bonita Gardens

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

03-PF

**Projected Start Date:**

08/15/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Public Facilities and Improvements (Infrastructure)

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Houston Housing and Community Development

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2017**

N/A

**To Date**

\$13,731,147.00

**Total Budget**

\$13,731,147.00

\$13,731,147.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

City of Houston Housing and Community Development

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

The City of Houston Department of Public Works and Engineering (PWE) will be responsible for managing the design and construction of the Bonita Gardens neighborhood infrastructure project and overseeing the bidding and selection of contractors to ensure compliance with all local, state and federal ordinances, regulations and laws during the course of the five year project period. The project will help mitigate flooding and reduce localized drainage problems in a low-and moderate-income area. The total project cost is approximately \$13,731,147.

**Location Description:**

12A Bonita Gardens drainage and paving improvements are generally bound by Laura Koppe Rd to the north, Lockwood Drive to the east, Union Pacific Railroad to the south and US 59/IH 69 to the west.





## Activity Progress Narrative:

### Project Timeline/Milestones:

- Evaluation and selection of eligible projects Winter/Spring 2017
- Development of project scopes of work/budgets Spring 2017
- Evaluation of PWE environmental processes Spring 2017
- Development of payment request procedures Spring 2017
- Creation of reporting templates Spring 2017
- Development of Letter of Agreement language Spring/Summer 2017
- Execution of LOA August 15, 2017
- Environmental review completed August 21, 2017
- Streamlining existing PWE project timelines September/October 2017
  - o More than 400 days removed from design phase
- Design contract award City Council approval October 25, 2017
- Design phase begins November 1, 2017
- Monthly spending/draw requests begin December 2017 through end of design phase
- Preliminary Design complete March 2018
- Final design complete October 2018
- Bid construction contract November 2018
- Award construction contract February 2019
- Construction begins March 2019
- Monthly spending/draw requests begin May 2019 through end of construction
- Construction completion TBD

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/59404

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	5300	3055	10710	78.01

LMI%:	78.01
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>PBF-16C51 - 4A Northside/Northline</b>
<b>Activity Title:</b>	<b>COH-Streets-LMA 4A Northside/Northline</b>

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

03-PF

**Projected Start Date:**

08/15/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Public Facilities and Improvements (Infrastructure)

**Projected End Date:**

09/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Houston Housing and Community Development

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$15,476,063.00
<b>Total Budget</b>	\$15,476,063.00	\$15,476,063.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Houston Housing and Community Development	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The City of Houston Department of Public Works and Engineering (PWE) will be responsible for managing the design and construction of the Northside/Northline neighborhood infrastructure project and overseeing the bidding and selection of contractors to ensure compliance with all local, state and federal ordinances, regulations and laws during the course of the five year project period. The project will help mitigate flooding and reduce localized drainage problems in a low-and moderate-income area. The total project cost is approximately \$15,476,063.

**Location Description:**

The 4A Northside/Northline project is generally bound by Parker to the north, Bauman to the east, Tidwell to the south, and Fulton to the west.

**Activity Progress Narrative:**

**Project Timeline/Milestones:**

- Evaluation and selection of eligible projects Winter/Spring 2017
- Development of project scopes of work/budgets Spring 2017
- Evaluation of PWE environmental processes Spring 2017
- Development of payment request procedures Spring 2017
- Creation of reporting templates Spring 2017



- Development of Letter of Agreement language Spring/Summer 2017
- Execution of LOA August 15, 2017
- Environmental review completed August 21, 2017
- Streamlining existing PWE project timelines September/October 2017
  - o More than 400 days removed from design phase
- Design contract award City Council approval October 25, 2017
- Design phase begins November 1, 2017
- Monthly spending/draw requests begin December 2017 through end of design phase
- Preliminary Design complete March 2018
- Final design complete October 2018
- Bid construction contract November 2018
- Award construction contract February 2019
- Construction begins March 2019
- Monthly spending/draw requests begin May 2019 through end of construction
- Construction completion TBD

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/66172

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
# of Persons	7725	3360	11085	100.00

LMI%:	61.94
-------	-------

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: 14A-SF / Housing (Single Family Home Repair)**

**Grantee Activity Number: UNA-16SH00**  
**Activity Title: COH-SFHR-LMH**



**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

14A-SF

**Projected Start Date:**

11/01/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

Housing (Single Family Home Repair)

**Projected End Date:**

11/01/2020

**Completed Activity Actual End Date:****Responsible Organization:**

City of Houston Housing and Community Development

Overall	Jul 1 thru Sep 30, 2017	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$12,000,000.00
<b>Total Budget</b>	\$0.00	\$12,000,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Houston Housing and Community Development	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

HCDD will assist homeowners who have homes damaged in the 2015 flooding events. The program will meet the CDBG national objective: low- and moderate-income housing, by providing home repair assistance for homes where the household income is no more than 80% of the Area Median Family Income. Priority will be given to age-dependent households, and households with a member with a disability, affected by the 2015 flood events. The program is limited to single-family homes and the home must be the owner's primary residence. The maximum amount to be spent on each home is up to \$45,000, including change orders. A total of \$12 million is allocated to assist with home repairs needed to restore flood-damaged homes to decent, safe and sanitary living condition.

This activity is justified to provide relief for those people impacted by the 2015 flood events while addressing recognized impediments to affirmatively furthering fair housing as required under the Fair Housing Act for single family homeowner assistance.

**Location Description:**

The following census tracts have been identified as prospective target areas. Outreach may be conducted in some or all of the census tracts.

- a. Census Tract 422600 Block Group 3
- b. Census Tract 420700 Block Group 1
- c. Census Tract 420800 Block Group 1
- d. Census Tract 422900 Block Group 2
- e. Census Tract 420700 Block Group 2
- f. Census Tract 422402 Block Group 1



- g. Census Tract 453000 Block Group 1
- h. Census Tract 521400 Block Group 3

**Activity Progress Narrative:**

Project Timeline/Milestones:

- Program design/guideline development Summer 2017
- Analysis/projections of types of assistance needed Summer 2017
- Outreach methodology development Summer 2017
- Outreach initiated Summer 2017
- Contractor pool RFP development/posting Summer/Fall 2017
- Evaluation of contractors and finalize contractor pool November 2017
- Environmental clearances completed December 2017
- Public notice for contractor pool completed December 2017
- Begin construction January 2018
- Spending/draw requests begin February 2018
- Initiate program closeout October 2020

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/236
# of Singlefamily Units	0	0/236

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/47	0/189	0/236	0
# Owner Households	0	0	0	0/47	0/189	0/236	0

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: 20-PLN / Planning**

**Grantee Activity Number: PLA-16P01**

**Activity Title: Planning**

**Activity Category:**

**Activity Status:**



Planning

Under Way

**Project Number:**

**Project Title:**

20-PLN

Planning

**Projected Start Date:**

**Projected End Date:**

09/01/2016

12/01/2021

**Benefit Type:**

**Completed Activity Actual End Date:**

Area Benefit (Census)

**National Objective:**

**Responsible Organization:**

N/A

City of Houston Housing and Community Development

**Overall**

**Jul 1 thru Sep 30, 2017**

**To Date**

**Total Projected Budget from All Sources**

N/A

\$196,492.79

**Total Budget**

(\$1,803,507.21)

\$196,492.79

**Total Obligated**

(\$1,803,507.21)

\$196,492.79

**Total Funds Drawdown**

\$0.00

\$98,492.79

**Program Funds Drawdown**

\$0.00

\$98,492.79

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$98,492.79

    City of Houston Housing and Community Development

\$0.00

\$98,492.79

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Planning activities include all costs of data gathering, analysis, and preparation of plans and the identification of actions that will implement such plans.

**Location Description:**

601 Sawyer, Houston, TX 77007

**Activity Progress Narrative:**

Planning reflects staff time to prepare the required Risk Analysis Documentation, the Action Plan for Disaster Recovery, updating required procedures, community engagement (public hearing and community meeting), public notice publication cost, and community meeting venue cost.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/1
# of community engagement	0	0/2



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 21A-ADM / Administration

**Grantee Activity Number:** ADM-16A31

**Activity Title:** Administration

**Activity Category:**

Administration

**Project Number:**

21A-ADM

**Projected Start Date:**

12/01/2016

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/01/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Houston Housing and Community Development

### Overall

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2017**

N/A

**To Date**

\$3,328,000.00

**Total Budget**

\$0.00

\$3,328,000.00

**Total Obligated**

\$0.00

\$3,328,000.00

**Total Funds Drawdown**

\$39,655.11

\$80,662.69

**Program Funds Drawdown**

\$39,655.11

\$80,662.69



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,202.15	\$59,073.51
City of Houston Housing and Community Development	\$4,202.15	\$59,073.51
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Program administration costs will include the general management, oversight, and coordination, as well as other administrative costs such as public information.

**Location Description:**

601 Sawyer, Houston, TX 77007

**Activity Progress Narrative:**

Administrative costs include staff time for DR15 implementation workgroup meetings, program design and development, specific activity implementation planning, and travel costs for DRGR training.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

