

# Grantee: Houston, TX

## Grant: B-16-MH-48-0001

### July 1, 2022 thru September 30, 2022 Performance

---

<b>Grant Number:</b> B-16-MH-48-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Houston, TX	<b>Contract End Date:</b> 12/07/2024	<b>Review by HUD:</b> Original - In Progress
<b>Grant Award Amount:</b> \$87,092,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$87,092,000.00	<b>Estimated PI/RL Funds:</b> \$0.00	
<b>Total Budget:</b> \$87,092,000.00		

### Disasters:

#### Declaration Number

FEMA-4223-TX  
FEMA-4245-TX

### Narratives

#### Disaster Damage:

In 2015, the City of Houston, Texas (the City) experienced two major flooding events. As a result of these catastrophic flooding events, 9 lives were lost (7 in May event, 2 in October), over 6,000 homes flooded (single family, multifamily, etc.) and critical public infrastructure suffered substantial damage or total destruction. Each event greatly impacted the Houston area, and many properties actually experienced damages from both events. Hereafter in this Action Plan, these two floods will be referred to collectively as the "2015 Disasters."

The first flood occurred during the month of May 2015 and continued into early June 2015 bringing record rainfall upon the city (the Memorial Day Flood). Heavy downfalls, totaling more than 14 inches, with 12 inches of rain falling on areas of the city in only ten hours and reaching record levels, led to the devastation from the Memorial Day Flood. Floodwaters inundated the city, bringing Houston to a standstill. The record-breaking rainfall closed portions of I-10 and I-45. Approximately 800 cars were stranded on the highways surrounding Houston and more than 80,000 Houstonians were without power at one point during these storms. On May 29, 2015, the Memorial Day Flood received a disaster declaration through FEMA identified as FEMA 4223 (DR-4223).

A second catastrophic flooding event occurred over a three-day period from October 30, 2015 to November 1, 2015 (the Halloween Flood). For the second time in less than 6 months, a strong complex of storms moved through the Houston area leading to torrential rainfall, as much as 12 inches in some locations of Houston, leaving 202 streets flooded and 47,000 homes reporting power outages at some time during the storms. On November 25, 2015, the October flooding event received a disaster declaration through FEMA identified as FEMA 4245 (DR-4245).

The 2015 disasters impacted approximately 36,000 people in Harris and Fort Bend Counties alone.

#### Impact on Low-and Moderate-Income Populations

A household is defined as low- and moderate-income (LMI) when the combined income of the household is at or below 80 percent of the Area Median Family Income (AMFI) for the county. Some LMI areas in Houston experienced significant flooding associated with the Memorial and Halloween flooding events.

#### Impact on Special Needs Populations

Special needs populations and those with functional needs may require special attention and help in receiving assistance and disaster resources. These special needs populations may consist of children, the elderly, pregnant women, those from diverse cultures, individuals lacking transportation means, individuals with chronic disorders or pharmacological dependencies, those with disabilities, individuals living in institutions, unable to speak English, and the homeless. Regardless of the functional need, it is vital that all efforts possible are made to ensure these individuals have the ability to access any available disaster recovery resources.

According to HCDD program managers, no existing HUD-assisted housing received documented damages from the 2015 Disasters, although the construction of some new HUD-assisted units may have been delayed several days due to the



extensive rainfall. Additionally, in regards to the population served through the City of Houston's Housing Opportunities for Persons withV/AIDS (HOPWA) Prograpgram managers confirmed that at this time no HOPWA sites were specifically impacted by the Mayor October flood events.

#### Housing Types Impacted

Data of the Memorial Day flooding from the Houston Office of Emergency Management's Disaster Summary Outline shows that while a large number of multifamily units were affected (3,526 units), a much smaller portion received minor (14 units) or major damage (224 units). On the contrary, large numbers of single family homes experienced minor (827 units) or major damage (930 units), while 2 were destroyed entirely.

This number is higher than the total that received FEMA Full Verified Loss (FVL), 3,313; however, these types of discrepancies are accounted for in the housing impact calculation by using a housing multiplier.

Significantly different from the Memorial Day Flood was the impact to the housing sector during the Halloween Flood. Houston OEM's Disaster Summary Outline for the Halloween flooding outlined below, shows that a much smaller number of multifamily homes were affected in general as compared to the Memorial Day Flood, but that many (318 units) experienced major damage. There were 56 single family homes affected (impacted, but damage was not deemed minor or major), with 291 receiving minor damage, and 124 receiving major damage, while none were completely destroyed. The total for homes affected, with minor or major damage, or destroyed totals 789 for the Halloween flooding event. While FEMA FVL data is currently unavailable for the Halloween flooding event, this smaller number corroborates with the smaller number and amount of SBA Disaster Home Loans sought following this event, as opposed to the Memorial Day Flood.

According to the 2015 American Housing Survey from the US Census Bureau, the city has 913,006 housing units. Of these, 353,069 are occupied by owners (44.5%), 439,694 are occupied by renters (55.5%), and 120,243 units are vacant or seasonal.

FEMA residential losses from both 2015 flood events include 2,539 single family homes and 4,082 multifamily homes. To determine the approximate number of renters and homeowners that had a residential loss, 2010-2014 American Community Survey data is used. In Houston, approximately 22% of single family units (attached and detached) are renter occupied and 6% of multifamily units are owner occupied. Using this citywide data, it is estimated that approximately 4,396 renter units had residential losses and 2,225 owner occupied units had residential losses in the 2015 flood events. This shows that significantly more residential renter households had some type of loss from these events.

However, most of the losses suffered by residential renter households are categorized as "Affected," which is only cosmetic damage, and does not alter the livability of the unit. Instead, a more representative number of residential losses that decrease the livability of a unit would consider only three categories, "Minor", "Major", and "Destroyed". Without considering cosmetic only damages and using the same methodology as above, there are an estimated 1,001 residential rental units that had losses and 1,729 residential owner occupied units that had losses.

Clearly, the housing impact from the Memorial Day and Halloween flooding events in Houston was widespread, but also unique in maways. Both single family and multifamily residents, in various housing types, were affected. Additionally, many homes experienced damages due to these flooding events despite being located outside of the floodplain.

While there is a substantial percentage of new homes in Houston (17% built after 2000), the largest percentage of homes (36%) were built prior to 1969. Thus, when serious weather events occur, such as flooding, older homes may have more substantial damages or require more significant repairs.

#### Public Housing

Public housing plays a vital role in the city's housing environment. The Houston Housing Authority (HHA) is the public housing authority that operates within, and directly outside, the city limits of Houston. HHA provides affordable homes and services to more than 60,000 low-income Houstonians, including over 17,000 families housed through the HHA. HHA also operates the country's 3<sup>rd</sup> largest voucher program exclusively serving homeless veterans in and around the Houston area. The City consulted with key officials with HHA to gather information and discuss flood related damages to both HHA owned properties, as well as landlord owned (voucher) properties. Minimal damage was reported with twelve residents reported as displaced. To date, five residents have relocated and the remaining residents are currently in the process of moving. While this process is never easy, arrangements have been made to ensure those moving are given adequate living arrangements until permanently relocating.

According to officials, no resident units were impacted. The damages from the May and October storms included the entire 1st floor of the building being flooded with 2-3" of water. The 1st floor area includes the office, dining area, pool table/game room, television room, fitness center, hair salon, and community store. The front doors were also affected. As a senior community, these first floor amenities are vital to the residents. As renovations began, mold was discovered and had to be remediated. Eventually, all floors needed to be tested and most remediated.

Based on this information, the remaining unmet need does not justify an allocation from the CDBG-DR15 Program or other unmet needs are of a more critical nature.

#### Infrastructure Impact

Many national communities are in fiscal crises due to compounding infrastructure and federal match costs, emergency response expenses, and faltering tax and employment bases. Infrastructure expenses can exceed local budget capacity by hundreds of thousands of dollars. The city's coastal location, low base elevations, flat topography, and high urban density create a unique confluence of factors that contribute to vulnerability for flooding and drainage issues. Those factors are difficult for any similarly-situated city to address under normal circumstances. However, when disaster-category storms and rainfall occur, these factors interact to create significant flooding issues that then impact housing developments that are critical to the affordability of the city.

The Memorial Day flooding event, which had substantially more flooding reports thante Halloween flooding event, had a concentrated impact on the western portion of the city. While there were some clusters of impact in low and moderate-income (LMI) areas, there were also substantial clusters outside of LMI areas in the southwestern side of the city.



As noted above, infrastructure in Houston, like other large cities, is deteriorating and costs for improvement are compounding. In addition, infrastructure can become inadequate in a fast growing city like Houston. Although the 2015 flooding events damaged some infrastructure in the city, as seen through the requests issued through the FEMA-PA Program, much of the flooding occurred due to inadequate or aging drainage infrastructure. This needs assessment does not recommend any specific project, however it shows that investment in infrastructure would enhance drainage in neighborhoods some of which have flooded repeatedly.

#### Economy

Houston is built along the coast of Texas at an elevation barely above sea level, where beaches and bayous have been filled in with pavement to support a growing, industrial city. The economy is primarily fueled by the energy sector with approximately 3,600 energy-related companies located in the area. The city is also a world leader in the chemical industry, with an extensive infrastructure that includes the world's most elaborate pipeline network, and over 405 chemical plants in the Houston-Baytown-Huntsville area. The city is diverse and a hub for international business; the Port of Houston is the world's sixth largest port, making Houston an international gateway to the Southwest. Another well-known feature of the city's economy is the Johnson Space Center of the National Aeronautics and Space Administration.

The Memorial Day and Halloween flood events left businesses across Houston with extensive clean up required; however, the city was fortunate that the losses to the economic sector were relatively minor. Business slowed as owners returned to work to find damaged inventory, stagnant flood waters, and various needs for structural repairs. Construction projects throughout the city paused to allow the waters to recede and favorable conditions to return. Economic activity was temporarily slowed due to limited access from flooding along the major transportation arteries.

#### Flood Impact: Economy

Early impact predictions in June, the month following the Memorial Day Flood, estimated anywhere from \$3- to \$8- million in lost tax revenue; an estimate much higher than documented impact.

As of August 2016, the SBA has issued \$2,022,000 in Business and Economic Injury Disaster Loans (EIDL) to residents in the city. A total of 31 loans were issued, at an average payout of \$61,219 for the Memorial Day floods, and only 2 loans at an average of \$62,100, for the Halloween flood. An additional loan for \$2,000,000 was made to a non-profit entity for FEMA DR-4223, for a total of \$4,022,000 in assistance provided to businesses and non-profits for flood recovery. The Halloween flooding caused a less significant impact and businesses reopened sooner than with the Memorial Day flooding event.

The Greater Houston Partnership (Chamber of Commerce), the Texas Workforce Commission, and the Mayor's Office of Economic Development were consulted for additional economic/business-related impact from the flooding events and no additional impact was reported. No Disaster Unemployment Assistance (DUA) claims were indicated to have been paid out for Houston residents.

#### State of the Economy

Overall, flood-related impact to the Houston economy was minimal. The damage hit as local businesses and families were coping with an economic slowdown driven by low crude oil prices. The Houston economy is primarily based on the energy industry, with jobs largely existing in the oil and gas industry, which has been in a steady decline since 2014. Oil prices began their slide in the summer of 2014, plunging from more than \$100 a barrel to less the \$30 in February 2015, leading to production cuts, bankruptcies, and widespread layoffs in the industry.

#### Recovery Needs:

##### Summary of Impact and Unmet Need

The needs assessment represents Houston's preliminary calculation of financial impact to the city and its residents, caused by the 2015 Disasters. The assessment explores in detail the components of the \$66,560,000 HUD estimate. In accordance with HUD requirements in determining unmet need, recovery resources already received will be accounted for and subtracted from the estimate of impact.

The City's examination of impact and unmet need is organized into three major categories: housing, infrastructure, and economic recovery. In order to calculate these sums, the City compiled and analyzed data provided by state, federal, and local stakeholders. Data includes reports from FEMA, SBA, local public agencies and reports from civic organizations. These figures will be updated as new data become available. The total impact to the city is approximately \$549,912,899.58. Of this amount, approximately \$491,154,880.92 in resources allocated to assist recovery have been identified, yielding an unmet need of \$58,758,018.66.

The housing category yielded the largest amount of financial impact, with the most recovery resources allocated, and the largest amount of remaining unmet need with more than \$38 million in impact remaining to be addressed. This was followed by impact to the infrastructure sector at approximately \$19.9 million remaining in unmet need and lastly, impact to the economic sector at \$4,022,000.00 with \$0.00 remaining in unmet need.

#### Housing

CDBG-DR funds are often used to rehabilitate damaged homes and multifamily units. However, grantees may also fund new construction or rehabilitate units not directly impacted by the disaster if the activity clearly addresses a disaster-related issue. This impact can be demonstrated by the disaster's overall effect on the quality, quantity, and affordability of the housing stock and the resulting inability of that stock to meet post-disaster needs and population demands.

Based on the analysis of the city's unmet needs and the limited amount of recovery funds available, the City will target CDBG-DR15 funding towards a single family housing program, voluntary acquisition program, and infrastructure improvements in support of disaster-impacted housing. To provide lasting relief to the greatest number of residents, Houston will focus primarily on infrastructure improvements certain to eliminate or lessen the number of homes that will be impacted by future floods. Many of the same homes that flooded in 2015, flooded in subsequent events in 2016, highlighting the need for a more permanent solution based on the root cause of the flooding, while also providing assistance to impacted



Houstonians to repair or elevate their homes. Thus, this recovery strategy aims to provide a comprehensive approach ensuring long-term recovery.

#### Infrastructure

Funds typically available to assist with infrastructure recovery include FEMA, private insurance, and state and local assistance.

Of the total \$21,201,826.41 impact, an estimated \$1,239,771.80 in resources have been made available for Houston's infrastructure needs resulting in an estimated unmet need of \$19,962,054.61. The \$19,962,054.61 in impact was calculated based on FEMA Public Assistance Project application information. Data from the Texas DOT) regarding state roads, impact to ditches and streams, utilities, railroads, schools, and neighborhood infrastructure will be factored in as it is made available.

The City's application for FEMA Public Assistance included damage categories of Debris Removal, Protective Measures, Public Buildings, Public Utilities, and Recreational or Other. The City's survey of the damage inflicted on infrastructure and the restoration thereof is ongoing and involves the coordination of multiple City agencies. In conjunction with FEMA's Public Assistance Grant Program, the City is identifying and assessing damaged sites to develop cost estimates that quantify the scope of work and financial commitment required for the necessary infrastructure projects. The current data reveals that infrastructure systems affected by the 2015 Disasters included damage to roadways, bridges, wastewater treatment systems, drinking water treatment and collection systems. The immediate recovery efforts were documented by the initial estimates submitted for consideration for Public Assistance, through GIS mapping by city departments, such as the HCDD and the Houston Office of Emergency Management.

#### Open Space & Elevation

The city's overall elevation and drainage orientation towards the Gulf of Mexico, further complicates the impact of neighborhood-level improvements, and amplifies the complexity and scale of Houston's long-term needs, within the context of its geography. Thus, the City has placed an increased focus on the importance of permeable and undeveloped space, open-ditch drainage, or park and open space, in relationship to flood impacts. As indicated by mapping flooding reports with open ditches, much of the flooding has taken place in areas with existing open ditch drainage and in areas outside of the existing floodplain, indicating that existing drainage and permeability was insufficient to prevent flooding. Improvements to existing, insufficient open ditch drainage is vital to further resiliency and the City will be prioritizing consideration of such projects. Capitalizing on this opportunity to better its communities, the City plans to use this opportunity to invest in green infrastructure projects which will provide an economic uplift to communities by improving water quality, reducing the number of costly floods, and neighborhood beautification. Examples of such projects are further discussed in the CDBG-DR15 Infrastructure Program details below, but could include bioswales, and green streets while ensuring that downstream flooding does not occur.

Specifically, the City will look to fund projects through the CDBG-DR15 Program which will provide support to the communities and neighborhoods including those with the most severe unmet needs - low-income historically minority neighborhoods with inadequate open ditch drainage infrastructure. Through its needs assessment and public comment period, the City focused on these areas mindful that these communities are more likely to be located in disaster-vulnerable areas, and to suffer disproportionately severe housing and infrastructure damage because of a disaster. Accordingly, the City will prioritize assistance through its CDBG-DR15 Program to its low-income historically disinvested minority communities.

#### Economy

In regards to the specific Economic Unmet Need, a community economic need assessment was used to arrive at a remaining unmet economic need of \$0.00, which illustrates the resiliency of the Houston economy.

#### Connection between Identified Needs and Use of CDBG-DR15 Funding

The City is ever-mindful that the need for safe, decent, and affordable housing is always a top priority. Approximately 6,621 homes in Houston alone were impacted by the 2015 Disasters. Of these homes, 1,596 were extensively damaged and 2 were damaged beyond repair. Recent data provided for the development of this Action Plan concluded that 391 single family homes were deemed to have suffered substantial damage from the 2015 Disasters. The City provided substantial damage letters to these residents notifying them of their responsibility to perform any repairs in full compliance with the City's flood plain ordinance. Many recipients of these letters are without the resources necessary to perform these repairs as required. This additional consideration was evaluated in the further development of the comprehensive CDBG-DR15 Program design ultimately resulting in the inclusion of a Single Family Housing Program alongside the Infrastructure Program to assist with such on-going needs as further detailed herein.

It is evident that the 2015 Disasters impacted the City's quality, quantity, and affordability of the housing stock and its ability to meet post-disaster needs and population demands. Houston's ability to provide safe, decent, and affordable housing requires adequate flood mitigation infrastructure. Continuous impacts are felt by Houston's housing sector as a result of these weaknesses. The City identified that many of the impacts to the housing sector were due to repeat flooding and were rooted in infrastructure inadequacies. The same communities, consisting of both renter and homeowner occupied units, are routinely affected by Houston's flooding; thus, a more permanent solution is deserved to best assist these communities benefitting renters and homeowners. Accordingly, a long-term solution for these communities has been prioritized by the City. Adequate housing infrastructure includes water and sewer services, streets and roads, fire protection, and emergency services. Therefore, a long-term recovery solution for impacted housing residents is impossible without first creating additional capacity within the City's flood mitigation with a focus on detention, which the City will address by using the majority of CDBG-DR15 funding for Public Facilities/Infrastructure and Housing Buyout activities. As identified in the unmet needs assessment, the greatest number of damaged housing was owner occupied homes (excluding units that were only cosmetically damaged). Therefore, the City has not elected to provide direct assistance to single family or multifamily renters. However, renters may benefit from the Public Facilities/Infrastructure and Housing Buyout activities intended to prevent future flooding in neighborhoods where these activities take place.

Similarly, a strong infrastructure system promotes economic growth. Inadequate supply of infrastructure or unreliability in services deters critical investment of capital in these communities. Thus, the ability of the city to retain current businesses, as well as develop new businesses, is dependent upon a strong infrastructure system supporting these businesses.

Based upon its review of additional data received from the initial publication of the draft Action Plan and its consideration of



public comments submitted, the City will fund a housing program to address identified unmet needs within the housing sector. The City has recognized the need to prioritize its most vulnerable citizens, and will do so through the allocation of \$12 million to a Single Family Housing Program, funded under the CDBG-DR15 Program. These funds seek to further decent, safe, and sanitary housing in flood-impacted areas by providing assistance through multiple housing activities, such as the rehabilitation, reconstruction, and assistance with property elevation of impacted housing units, as well as assistance for homeowners that have completed rehabilitation work in relation to the 2015 Disasters with personal resources.

This interdependent relationship between housing, infrastructure, and economic development and revitalization, is the foundation of the City’s allocation of its CDBG-DR15 Program. Houston is directing its CDBG-DR15 allocation toward projects that support the comprehensive strategy of the City to recover from the 2015 Disasters. The City plans to leverage additional Tax Increment Reinvestment Zones (TIRZ) funding to maximize the CDBG-DR15 funds.

Based on the interdependent relationship between housing and a strong infrastructure system, the City is allocating more than \$29 million of its CDBG-DR15 funds for infrastructure activities to repair, replace, or relocate infrastructure including, but not limited to bridges, water treatment facilities, roads, ditches, drainage systems, and sewer and water lines.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$78,861,868.99
<b>Total Budget</b>	\$0.00	\$78,861,868.99
<b>Total Obligated</b>	\$0.00	\$78,861,868.99
<b>Total Funds Drawdown</b>	\$3,794,889.63	\$32,666,772.78
<b>Program Funds Drawdown</b>	\$3,794,889.63	\$32,666,772.78
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,792,486.27	\$32,666,772.78
<b>HUD Identified Most Impacted and Distressed</b>	\$3,792,486.27	\$32,666,772.78
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
City of Houston Housing and Community Development	\$ 3,036,330.99	\$ 15,485,495.84
City of Houston Public Works & Engineering	\$ 756,155.28	\$ 12,312,642.35
Harris County Flood District	\$ 0.00	\$ 4,868,634.59

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Target</b>	<b>Projected</b>	<b>Actual</b>
<b>Overall Benefit Percentage</b>	70.00%	100.00%	100.00%
<b>Minimum Non Federal Match</b>	\$.00	\$.00	\$.00
<b>Overall Benefit Amount</b>	\$58,757,235.05	\$75,708,776.20	\$30,680,884.06
<b>Limit on Public Services</b>	\$13,063,800.00	\$.00	\$.00
<b>Limit on Admin/Planning</b>	\$17,418,400.00	\$3,153,092.79	\$1,985,888.72
<b>Limit on Admin</b>	\$4,354,600.00	\$3,054,600.00	\$1,887,395.93
<b>Most Impacted and Distressed</b>	\$87,092,000.00	\$78,861,868.99	\$32,666,772.78

## Overall Progress Narrative:

To date, the City of Houston (City) has obligated 91% of the \$87,092,000 allocation received for the 2015 flood events. The City anticipates obligation of the remaining \$8,230,131 (9%) to the Spellman Detention Infrastructure activity during Q4-2022. The City’s Public Law 113-2 Contract Reporting document is located under Administration Activity ADM-16A31 in the Q3-2022 QPR.

In Federal Register (FR) /Vol. 85, No. 159 /Monday, August 17, 2020, HUD allows extensions of the CDBG-DR expenditure deadlines extending the expenditure time from 6 to 7 years. The FR also allows Grantees to request an



additional one-year extension, for a total of 8 years to expend the funds; the City submitted its request for the additional one-year extension in Q4-2020; the request was approved on March 11, 2022. The new B-16-MH-48-0001 grant expiration date is December 7, 2024.

#### Monitoring/Audit/TA during Q3-2022:

HUD Houston field office conducted an onsite visit during Q2-2022. As of the end of Q3-2022, the Letter/Report has not yet been received.

HUD Houston field office conducted remote monitoring for Infrastructure program on September 26, 2022, and for Buyout Program on September 27, 2022. This monitoring is ongoing, and no end date has been provided by HUD.

#### Section 3 hours update during Q3-2022:

Section 3 labor hours for the Northline/Northside and Bonita Garden Infrastructure projects occurring in Q3-2022 consisted of 10,832, and 6,780 respectively. This information is being reported accordingly within the accomplishment measurement sections of these DRGR activities.

The City is making every effort to communicate and encourage laborers performing on DR15 projects to complete the certification process and will continue to do so. The mobile arm of the Section 3 Worker certification Team has scheduled several onsite events to certify laborers over the next few weeks.

The City's efforts to ensure both Section 3 Workers (25% goal) and Section 3 Targeted Workers (5% goal) are performing on Section 3 projects (DRGR activity) include, but are not limited to:

- Implementation of a digital Section 3 Worker application (<http://arcg.is/LWXaf>) which makes the certification process more efficient and convenient.
- Creation of a Section 3 Worker Dashboard (ongoing)  
<https://experience.arcgis.com/experience/4941eb0cfdc44c09ac78994b24302928> which is a dynamic graphical representation of the City of Houston's Section 3 Worker Directory. This data mapping tool was developed to enhance the employment of Section 3 Workers and Targeted Workers. Developers, Prime Contractors, and Vendors can identify Section 3 Workers and Targeted Workers in proximity to a Section 3 project and instantly gain quick top-tier details about those Workers.
- Developed a Monthly Labor Hours and Employee Report which tracks the number of Section 3 Workers and Targeted Workers performing on Section 3 projects.
- Development of multiple "Get Certified" campaigns to educate current workers performing on Section 3 projects about the benefits of the Section 3 certification.
- Development of the "Ignite Economic Opportunities through the Section 3 Certification" campaign which is designed to collaborate with Owner, Developers, Prime, Subcontractors, and Propertymanagers to certify workers currently performing on Section 3 projects and residents residing at properties managed by Portfolio Compliance.
- Hosting Career Fairs with community organizations that provide employment, training, and educational programs in efforts to increase certifying Section 3 eligible workers.

#### Affirmatively Further Fair Housing action occurring during Q3-2022:

The City has identified that in Houston advanced, targeted preparation and planning is critical during hurricane season and throughout the year so that vulnerable Houstonians may make a full recovery after a flood event. HCD created the Fair Housing & Hurricane Preparedness Outreach Program to partner with community advocates, including non-profit organizations, to provide outreach, education, information, and advertising addressing fair housing and hurricane preparedness or risk reduction so that barriers to fair housing are not magnified and perpetuated.

The overall goal of the 2022 Fair Housing & Hurricane Preparedness Outreach Program is to support outreach and engagement at the neighborhood level and increase fair housing and resilience knowledge of residents. The program's target audiences are historically underserved populations, including communities of color, persons with disabilities, immigrant communities, individuals with limited English proficiency, low- and- moderate-income households, seniors, and vulnerable persons previously impacted or displaced by disasters. Selected consultants received up to \$10,000 of grant funding to complete their work.

During the third quarter of 2022, the selected consultants continued outreach in the community to raise awareness about fair housing and hurricane preparedness. This year's consultants will complete outreach activities by November 2022.

A summary status of Infrastructure, Housing Buyout, and Home Repair is provided below.

#### INFRASTRUCTURE

The City of Houston's Housing and Community Development Department (HCDD) in collaboration with the Houston Public Works Department (PWE) are currently engaged in two Storm Water Action Team (SWAT) drainage projects in low-income areas impacted by the 2015 flood events, Northside/Northline, and Bonita Gardens. While spending and associated draws began in Q2-2018, these projects are currently in the construction phase.

#### Program Development/Implementation

- Evaluation and selection of eligible projects (December 2016 - August 2017)
- Development of project scopes of work/budgets (March 2017 - May 2017)
- Evaluation of PWE environmental processes (March 2017 - May 2017)
- Development of payment request procedures (March 2017 - May 2017)
- Creation of reporting templates (March 2017 - May 2017)
- Development of Letters of Agreement language (March 2017 - September 2017)
- Streamlining existing PWE project timelines (September/October 2017)

#### Contract Award Phase

- Execution of Letter of Agreement - August 15, 2017
- Environmental review completed - August 21, 2017
- Design contract award City Council approval - October 25, 2017

#### Design Phase

- Design phase began - December 13, 2017



- Monthly design spending/draw requests began - February 2018
  - Preliminary Engineering Report submittal (30% completion) - April 2018
  - Final drawings & specifications due (90% completion) - July/September 2018
  - Mylar submittal - June/July 2020
  - Construction Request for Proposal Advertisement - September/November 2020
  - Bid opening - December 10, 2020/October 1, 2021
- Bid and Award Phase
- Construction contract awarded - October 20, 2021/November 8, 2021
- Construction Phase
- Construction started - October 27, 2021/November 8, 2021
  - Monthly construction spending/draw requests began - March 30, 2022
  - Construction completion - Q2-2023

During Q3-2020 a new infrastructure project, Spellman Detention Basin, was setup and obligated in DRGR. The detention basin will provide a reduction in the water surface elevation during the 100-year storm event for both Willow Waterhole and the Fondren Diversion Channel. This project has progressed through the Contract Award Phase and is currently in the Design Phase. Additional details are provided in the individual activity narrative.

#### Design Phase

- Design phase began - October 26, 2020
- Monthly design spending/draw requests began - January 25, 2021
- Final drawings & specifications due (90% completion) - April 20, 2022
- Mylar submittal - August 5, 2022
- Anticipated Construction RFP Advertisement - October 17, 2022
- Anticipated Bid opening - November 17, 2022

#### Bid and Award Phase

- Anticipated Construction Award - February 23, 2023

#### Construction Phase

- Anticipate Construction begins - April 24, 2023
- Anticipate Monthly construction spending/draw requests begin - May 24, 2023
- Anticipated Construction completion - September 12, 2024

The Neuens Road Drainage Project was setup and obligated in DRGR during Q4-2020. This project will mitigate flooding and reduce localized drainage problems by making drainage and paving improvements along Neuens Road between Gessner road and Blalock road. This is a construction only project. Additional details are provided in the individual activity narrative.

#### Design Phase

- Design phase began - N/A
- Monthly design spending/draw requests began - N/A
- Final drawings & specifications due (90% completion) - N/A
- Mylar submittal - N/A
- Construction RFP Advertisement - May 29, 2020
- Bid opening - June 22, 2020

#### Bid and Award Phase

- Construction Award - July 28, 2020

#### Construction Phase

- Construction began - October 5, 2020
- Monthly construction spending/draw requests began - Q2-2021
- Substantial Construction completed - April 11, 2022 (pending final inspection & closeout)

#### HOUSING BUYOUT

For this program, the City has partnered with Harris County Flood Control District (HCFCD). HCFCD identified 24 areas where buyouts are feasible within city limits. Based on funding availability, the City of Houston has focused its resources in three target areas impacted by 2015 floods. Through various outreach methods, HCFCD initially identified 57 specific properties for buyout, however, funding availability only allows for 37 properties. As of Q3-2022, a total of 36 offers have been accepted totaling \$7,276,240 with \$4,868,635 drawn to date.

An amendment to update the program title from Voluntary Housing Buyout to "Voluntary Buyout Program" and perform a budget modification to allow for HCFCD to purchase eligible commercial lots passed Council on January 13, 2021, and passed HCFCD Commissioner's Court on February 9, 2021, and fully executed Agreement was received on February 22, 2021. One commercial lot purchased to date.

#### Program Overview

- Flood Control District's home buyout program eligibility criteria (such as the source of flooding, the property's location and depth within the floodplain, and other determining factors)
- Notice of Voluntary Interest form submitted by Homeowner to HCFCD
- If property is identified as eligible for a home buyout Harris County Flood Control District Property Acquisition Team will contact the homeowner
- Property owners are provided pre-flood appraised values for their homes,
- Relocation assistance is provided by HCFCD as part of the buyout process
- Property is purchased
- All structures are removed, the utilities are capped, and the ground is leveled
- Demolition is completed after 90 days

#### Outreach Phase (November 2017 - ongoing)

- Designated areas identified by HCFCD and HCDD
- HCFCD notified homeowners of voluntary buyout program by multiple outreach methods
- Homeowners submit Notice of Voluntary Interest form to HCFCD
- HCFCD makes eligibility determinations and refers eligible homeowners for appraisal

#### Appraisal & Title Review Phase (December 2017 - ongoing)

- Eligible properties referred for appraisal
- Appraisals completed and offers made

#### Acquisition Phase (began January 2018 - 120 days from offer acceptance to draw)

- Offers made to homeowners
- Homeowner referred for relocation



- Property closings
- Demolition (began August 2018)
- Demolitions performed
- Demolition draws executed

Process will continue as projected as additional volunteers are incorporated into the process. Program closeout will occur once ongoing relocation and housing of last resort provision administration for all buyout properties has completed (December 2024).

#### HOME REPAIR PROGRAM

This program is operated by the City’s Housing and Community Development Department (HCDD). HCDD has developed partnerships with nonprofit and community organizations, as well as local churches, to assist in efforts to identify homeowners that may have been impacted by the 2015 floods. In addition, we have reviewed calls received by our department immediately following the 2015 flood events to determine whether assistance is still needed and worked to identify prospective Hurricane Harvey applicants meeting the qualifications to be served using CDBG-DR15 funding to further expand the pipeline.

As of Q3-2022, the Home Repair Program has drawn a little over 75% of its budget with approximately \$800 thousand in the active construction pipeline anticipated for completion and drawdown in Q4-2022.

Associated spending for this activity began late Q1-2018.

Program design/guideline development

- Analysis/projections of types of assistance needed
- Outreach methodology development

Outreach (October 2017 – March 2018)

- Applications were mailed out to homeowners
- Door-to-door second attempt outreach to homeowners

Intake Phase (November 2017 – ongoing) 4-5 weeks per homeowner

- Case review
  - o Initial verification
  - o Title review (second verification)
  - o Final compliance review

Inspection / Damage Assessment (Ongoing) 2-weeks per homeowner

- Completes damage assessment check list
- Verifies benefit
- Completes environment checklist

Environmental (Ongoing) 5-6 weeks: happens concurrently with inspection

- Agency consulting 30 days

Pre-Construction (Ongoing) 1-week per homeowner

- Estimation 1 week per homeowner

Pre-Bid/Bid Review/Bid/Procurement (Ongoing) 3-weeks per homeowner

- Select 3 contractors to invited to attend pre-bid conference
- Prepare Purchase Order

Contracting /Tri-party agreement/ Legal/Bounds (Ongoing) 4-8 weeks per homeowner

- Secure payment and performance bonds for construction project
- Review contracts with homeowner’s signature for approval

Permitting (Ongoing) 4-6 weeks per homeowner

- Secure permits for construction project

Projected Notice to proceed (Ongoing) 1-7 days per homeowner

Construction begins

- Rehabilitated 45 days
- Reconstruction 90 days

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
01-HB, Property Buyout	\$0.00	\$10,660,000.00	\$4,868,634.59
03-PF, Public Facilities and Improvements (Infrastructure)	\$3,625,767.91	\$66,978,907.21	\$21,064,619.78
14A-SF, Housing (Single Family Home Repair)	\$91,700.60	\$6,300,000.00	\$4,747,629.69
20-PLN, Planning	\$0.00	\$98,492.79	\$98,492.79
21A-ADM, Administration	\$77,421.12	\$3,054,600.00	\$1,887,395.93
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

## Activities

**Project # / 01-HB / Property Buyout**





# Grantee Activity Number: SBP-16SB01 Langwood

## Activity Title: COH-Buyout-LMA Langwood

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

01-HB

**Projected Start Date:**

11/01/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Property Buyout

**Projected End Date:**

09/29/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris County Flood District

Overall	Jul 1 thru Sep 30, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,426,854.97
<b>Total Budget</b>	\$0.00	\$4,426,854.97
<b>Total Obligated</b>	\$0.00	\$4,426,854.97
<b>Total Funds Drawdown</b>	\$0.00	\$1,947,789.69
<b>Program Funds Drawdown</b>	\$0.00	\$1,947,789.69
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,947,789.69
Harris County Flood District	\$0.00	\$1,947,789.69
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,947,789.69
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Harris County Flood Control District will be responsible for managing the day-to-day operations of the voluntary housing buyouts. Performance measures will be reported on the number of parcels acquired, housing units demolished, and housing type.

**Location Description:**

Harris County Flood Control will perform voluntary housing buyouts to eligible property owner applicants in the targeted neighborhood area of Langwood of Harris County, 77080.

**Activity Progress Narrative:**

This project had a total of seventeen offers accepted by the end of Q2-2022. There was one offer accepted during Q3-2022. Spending/associated draws for this activity began in Q2-2018 and will continue into Q4-2022.

- Volunteers to Date - 30
- Referred for Appraisal - 30



- Completed Appraisals - 23
- Offers Made - 23
- Owner Declined Participation - 8
- Offers Accepted - 18
- Acquisition Draws Completed - 13
- Referrals for Relocation – 17

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired	1	18/18
# of Properties	0	0/0
Total acquisition compensation	0	0/0

### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	5820	2560	8380	100.00
LMI%:				68.66

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: SBP-16SB02 Glenburnie/Cashiola

## Activity Title: COH-Buyout-LMA Glenburnie & Cashiola

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

01-HB

**Projected Start Date:**

11/01/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Property Buyout

**Projected End Date:**

09/29/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris County Flood District

Overall	Jul 1 thru Sep 30, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,465,235.76
<b>Total Budget</b>	\$0.00	\$3,465,235.76
<b>Total Obligated</b>	\$0.00	\$3,465,235.76
<b>Total Funds Drawdown</b>	\$0.00	\$1,076,647.83
<b>Program Funds Drawdown</b>	\$0.00	\$1,076,647.83
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,076,647.83
Harris County Flood District	\$0.00	\$1,076,647.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,076,647.83
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Harris County Flood Control District will be responsible for managing the day-to-day operations of the voluntary housing buyouts. Performance measures will be reported on the number of parcels acquired, housing units demolished, and housing type.

**Location Description:**

Harris County Flood Control will perform voluntary housing buyouts to eligible property owner applicants in the targeted neighborhood area of Glenburnie & Cashiola of Harris County, 77022.

**Activity Progress Narrative:**

This project had a total of six offers accepted by the end of Q2-2022. There were no new offers accepted during Q3-2022. Spending/associated draws for this activity began in Q2-2018 and will continue into Q4-2022.

- Volunteers to Date - 24
- Referred for Appraisal - 24



- Completed Appraisals - 19
- Offers Made - 19
- Owner Declined Participation - 18
- Offers Accepted - 6
- Acquisition Draws Completed - 9
- Referral for Relocation – 6

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired	0	6/6
# of Properties	0	0/0
Total acquisition compensation	0	0/0

### Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	1750	1470	3220	100.00
LMI%:				65.97

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: SBP-16SB03 Braeburn Glen

## Activity Title: COH-Buyout-LMA Braeburn Glen

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

01-HB

**Projected Start Date:**

11/01/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Property Buyout

**Projected End Date:**

09/29/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris County Flood District

Overall	Jul 1 thru Sep 30, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,767,909.27
<b>Total Budget</b>	\$0.00	\$2,767,909.27
<b>Total Obligated</b>	\$0.00	\$2,767,909.27
<b>Total Funds Drawdown</b>	\$0.00	\$1,844,197.07
<b>Program Funds Drawdown</b>	\$0.00	\$1,844,197.07
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,844,197.07
Harris County Flood District	\$0.00	\$1,844,197.07
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,844,197.07
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Harris County Flood Control District will be responsible for managing the day-to-day operations of the voluntary housing buyouts. Performance measures will be reported on the number of parcels acquired, housing units demolished, and housing type.

**Location Description:**

Harris County Flood Control will perform voluntary housing buyouts to eligible property owner applicants in the targeted neighborhood area of Braeburn Glen of Harris County, 77074.

**Activity Progress Narrative:**

This project had a total of twelve offers accepted by the end of Q2-2022. There were no new offers accepted during Q3-2022. Spending/associated draws for this activity began in Q2-2018 and will continue into Q4-2022.

- Volunteers to Date - 20
- Referred for Appraisal - 20



- Completed Appraisals - 19
- Offers Made - 19
- Owner Declined Participation - 8
- Offers Accepted - 12
- Acquisition Draws Completed – 18
- Referrals for Relocation – 12

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired	0	12/13

### Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	830	320	1150	100.00
LMI%:				53.86

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

**Project # / 03-PF / Public Facilities and Improvements (Infrastructure)**



**Grantee Activity Number: PBF-16C52 - 4A Northside/Northline**  
**Activity Title: COH-Streets-LMA 4A Northside/Northline**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

03-PF

**Projected Start Date:**

08/15/2017

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Public Facilities and Improvements (Infrastructure)

**Projected End Date:**

09/29/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Houston Housing and Community

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$15,476,063.00
<b>Total Budget</b>	\$0.00	\$15,476,063.00
<b>Total Obligated</b>	\$0.00	\$15,476,063.00
<b>Total Funds Drawdown</b>	\$1,379,512.93	\$5,014,107.29
<b>Program Funds Drawdown</b>	\$1,379,512.93	\$5,014,107.29
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,379,512.93	\$5,014,107.29
City of Houston Housing and Community	\$1,379,512.93	\$5,014,107.29
<b>Most Impacted and Distressed Expended</b>	\$1,379,512.93	\$5,014,107.29
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

The City of Houston Department of Public Works and Engineering (PWE) will be responsible for managing the design and construction of the Northside/Northline neighborhood infrastructure project and overseeing the bidding and selection of contractors to ensure compliance with all local, state and federal ordinances, regulations and laws during the course of the five year project period. The project will help mitigate flooding and reduce localized drainage problems in a low-and moderate-income area. The total project cost is approximately \$15,476,063.

**Location Description:**

The 4A Northside/Northline project is generally bound by Parker to the north, Bauman to the east, Tidwell to the south, and Fulton to the west.

**Activity Progress Narrative:**



The Northside/Northline – SWAT 4A project is in Construction Phase. Design of project is 100% complete. The Mylar submittal is completed and signed – construction is underway.

Please see below for the updates during Q3-2022:

Roadside ditch improvements on Lazynook, Acoma, Sunnyside, Tallant, Hankla, Santone and Robmore are complete. Construction is in progress on Treasure and Harkness. Contractor has been having supply problems with reinforced concrete pipe, arch pipe, cement stabilized sand and concrete.

During Q3-2022 HPW requested and was granted an extension to the HCDD/HPW LOA, extending the performance period by six months from September 30, 2022, to March 31, 2023.

Bid and Award Phase

- Construction Award – November 10, 2021

Construction Phase

- Construction began – December 27, 2021
- Monthly construction spending/draw requests begin - March 30, 2022
- Construction completion – Q2-2023

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b>Activity funds eligible for DREF</b>	0	0/0
<b># of Linear feet of Public</b>	0	0/68000
<b># of Linear miles of Public</b>	0	0/0
<b># of Section 3 Labor Hours</b>	10832	10832/0
<b># of Targeted Section 3 Labor</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

## Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	7725	3360	11085	100.00

<b>LMI%:</b>	61.94
--------------	-------

## Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





## Grantee Activity Number: PBF-16C54 - 12A Bonita Gardens

### Activity Title: COH-Streets-LMA 12A Bonita Gardens

#### Activity Type:

Construction/reconstruction of streets

#### Project Number:

03-PF

#### Projected Start Date:

08/15/2017

#### Benefit Type:

Area Benefit (Census)

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

Public Facilities and Improvements (Infrastructure)

#### Projected End Date:

09/29/2024

#### Completed Activity Actual End Date:

#### Responsible Organization:

City of Houston Housing and Community

#### Overall

##### Total Projected Budget from All Sources

#### Jul 1 thru Sep 30, 2022

#### To Date

##### Total Budget

\$0.00

\$13,731,147.00

##### Total Obligated

\$0.00

\$13,731,147.00

##### Total Funds Drawdown

\$0.00

\$13,731,147.00

##### Program Funds Drawdown

\$1,490,099.70

\$3,737,870.14

##### Program Income Drawdown

\$1,490,099.70

\$3,737,870.14

##### Program Income Received

\$0.00

\$0.00

##### Total Funds Expended

\$0.00

\$0.00

City of Houston Housing and Community

\$1,490,099.70

\$3,737,870.14

##### Most Impacted and Distressed Expended

\$1,490,099.70

\$3,737,870.14

#### Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

#### Other Funds:

##### Overall

##### This Period

##### To Date

Match Funds

\$ 0.00

\$ 0.00

#### Activity Description:

The City of Houston Department of Public Works and Engineering (PWE) will be responsible for managing the design and construction of the Bonita Gardens neighborhood infrastructure project and overseeing the bidding and selection of contractors to ensure compliance with all local, state and federal ordinances, regulations and laws during the course of the five year project period. The project will help mitigate flooding and reduce localized drainage problems in a low-and moderate-income area. The total project cost is approximately \$13,731,147.

#### Location Description:

12A Bonita Gardens drainage and paving improvements are generally bound by Laura Koppe Rd to the north, Lockwood Drive to the east, Union Pacific Railroad to the south and US 59/IH 69 to the west.

#### Activity Progress Narrative:

The Bonita Gardens – SWAT 12A project is in Construction Phase. All bids have been reviewed and completed – construction is underway.

Please see below for the updates during Q3-2022:

Contractor has continued construction of the project. Contractor continues to provide submittals and RFIs for Rashid Geotechnical & Materials Engineers (RGME's) review. Monthly meetings are being held to discuss the progress of the project.

During Q3-2022 HPW requested and was granted an extension to the HCDD/HPW LOA, extending the performance period by six months from September 30, 2022, to March 31, 2023.

**Bid and Award Phase**

- Construction Award – November 3, 2021  
Construction Phase
- Construction began – November 8, 2021
- Monthly construction spending/draw requests began - March 30, 2022
- Anticipated Construction completion – Q2-2023

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b>Activity funds eligible for DREF</b>	0	0/0
<b># of Linear feet of Public</b>	0	0/36145
<b># of Linear miles of Public</b>	0	0/0
<b># of Section 3 Labor Hours</b>	6780	6780/0
<b># of Targeted Section 3 Labor</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

### Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	5300	3055	10710	78.01
<b>LMI%:</b>				78.01

### Activity Locations

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: PBF-16C60 - Neuens Road Drainage

## Activity Title: COH-Public Facilities-LMA Neuens Road Drainage Project

### Activity Type:

Construction/reconstruction of streets

### Project Number:

03-PF

### Projected Start Date:

10/11/2020

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Public Facilities and Improvements (Infrastructure)

### Projected End Date:

09/29/2024

### Completed Activity Actual End Date:

### Responsible Organization:

City of Houston Public Works & Engineering

### Overall

#### Total Projected Budget from All Sources

### Jul 1 thru Sep 30, 2022

### To Date

\$0.00

\$11,788,980.20

#### Total Budget

\$0.00

\$11,788,980.20

#### Total Obligated

\$0.00

\$11,788,980.20

#### Total Funds Drawdown

\$704,604.76

\$10,242,908.45

##### Program Funds Drawdown

\$704,604.76

\$10,242,908.45

##### Program Income Drawdown

\$0.00

\$0.00

#### Program Income Received

\$0.00

\$0.00

#### Total Funds Expended

\$704,604.76

\$10,242,908.45

City of Houston Public Works & Engineering

\$704,604.76

\$10,242,908.45

#### Most Impacted and Distressed Expended

\$704,604.76

\$10,242,908.45

#### Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

### Other Funds:

#### Overall

### This Period

### To Date

Match Funds

\$ 0.00

\$ 0.00

### Activity Description:

DBG-DR15 Flood Events funds will be used to mitigate flooding and reduce localized drainage problems by making drainage and paving improvements along Neuens road between Gessner road and Blalock road. Road improvements will consist of the reconstruction of a two-lane asphalt road to a two-lane concrete road with 10" concrete pavement sections (one running in each direction) built to Harris County Engineering Department specifications. The cross section of the road (primarily curb and gutter with false inlets to a ditch) may vary along the length of the project depending upon the most advantageous option. Storage lanes in front of the two schools will be maintained, speed bumps will not. Sidewalks will be constructed along the entire length on both sides where feasible; sidewalks will vary between 5' to 6' wide depending upon which is determined to be most advantageous.

In addition, reconstruction of the road will provide 12.4 ac-ft of storm water detention which is the maximum detention that can be provided within the ROW. This volume is more than sufficient to offset the drainage improvements and any surplus volume could be used to offset additional, nearby subdivision drainage improvement projects.

### Location Description:

This project is generally bound along Neuens road between Gessner road and Blalock road.

### Activity Progress Narrative:

The Neuens Road Drainage project is in the Construction Phase. This is a construction only contract; The City will only fund the construction phase of this project.

Please see below for the updates during Q3-2022:

The Neuens Road Drainage project is complete pending the final inspection from COH.

During Q3-2022 HPW requested and was granted an extension to the HCDD/HPW LOA, extending the performance period by six months from September 30, 2022, to March 31, 2023.

Construction Phase

- Construction began – October 5, 2020
- Monthly construction spending/draw requests began – Q2-2021
- Substantial construction completed – April 11, 2022

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b>Activity funds eligible for DREF</b>	0	0/0
<b># of Linear feet of Public</b>	0	6536/6254
<b># of Linear miles of Public</b>	0	0/0
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: PBF-16C70 - Spellman Retention Basin

## Activity Title: COH-Public Facilities-LMA Spellman Retention Basin

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

03-PF

**Projected Start Date:**

09/13/2020

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Public Facilities and Improvements (Infrastructure)

**Projected End Date:**

09/29/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Houston Public Works & Engineering

<b>Overall</b>	<b>Jul 1 thru Sep 30, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$17,752,586.00
<b>Total Budget</b>	\$0.00	\$17,752,586.00
<b>Total Obligated</b>	\$0.00	\$17,752,586.00
<b>Total Funds Drawdown</b>	\$51,550.52	\$2,069,733.90
<b>Program Funds Drawdown</b>	\$51,550.52	\$2,069,733.90
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$51,550.52	\$2,069,733.90
City of Houston Public Works & Engineering	\$51,550.52	\$2,069,733.90
<b>Most Impacted and Distressed Expended</b>	\$51,550.52	\$2,069,733.90
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

CDBG-DR funds will be used to mitigate flooding by reducing water surface elevations in the low-income areas in order to diminish flood risks and decrease downstream flooding in the neighborhoods. The project consists of real estate acquisition of three parcels, clearing of undeveloped land, pavement repairs, excavation and construction of a detention basin, and demolition of existing structures for nine (9) storage facilities and a library. In addition, storm sewer improvements along West Belfort, and associated pavement repairs, will be included.

The basin is proposed to have a maximum volume of 208 acre-feet. This Project will benefit approximately 309 houses.

**Location Description:**

This project is generally bound by Willowbend Drive to the north, Sandpiper Drive to the east, West Belfort Street to the South and HCFCD #D140-00-00 to the west.

**Activity Progress Narrative:**



Please see below for the updates during Q3-2022:

Consultant finalized design and received approval (signatures) from Harris County Flood Control District, and Private Utility Companies.  
 The project received United States Army Corps of Engineers (USACE) permit modification since there was a minor change in the layout that it was originally permitted.  
 Center Point's agreement to remove the overhead line has been routed before sending to the Council Agenda.  
 Existing structures (partially demolished Library) and Storage Units have been demolished since there were trespass, vandalism, and theft.  
 The consultant is working on Phase I Environment Site Assessment (ESA).

During Q3-2022 HPW requested and was granted an extension to the HCDD/HPW LOA, extending the performance period by six months from September 30, 2022, to March 31, 2023.

The Spellman Detention project is in Design Phase Upcoming milestones include the construction RFP advertisement and bid opening in Q3-2022.

**Design Phase**

- Final drawings & specifications due (90%) – April 20, 2022
- Mylar submittal – August 2022
- Anticipated Construction RFP Advertisement – October 28, 2022
- Anticipated Bid opening – November 11, 2022

**Bid and Award Phase**

- Anticipated Construction Award – February 23, 2023

**Construction Phase**

- Anticipated Construction begins – April 24, 2023
- Anticipated Monthly construction spending/draw requests begin – May 24, 2023
- Anticipated Construction completion – September 12, 2024

Budget modification in progress to obligate remaining \$8.2 million grant balance to the PBF-16C70 - Spellman Retention Basin activity. This action is anticipated to occur during Q4-2022.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b>Activity funds eligible for DREF</b>	0	0/0
<b># of Acres wetlands</b>	0	0/0
<b># of buildings (non-residential)</b>	0	0/0
<b># of cable feet of public utility</b>	0	0/0
<b># of Linear feet of green public</b>	0	0/0
<b># of Linear feet of Public</b>	0	0/0
<b># of Linear miles of Public</b>	0	0/0
<b># of Non-business</b>	0	0/0
<b># of Properties</b>	0	0/0
<b># of public facilities</b>	0	0/1
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Targeted Section 3 Labor</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found



## Other Funding Sources Budgeted - Detail

### No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 14A-SF / Housing (Single Family Home Repair)**



## Grantee Activity Number: SFR-16SH13

### Activity Title: COH-SFHR-LMH

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

14A-SF

**Projected Start Date:**

10/31/2017

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Housing (Single Family Home Repair)

**Projected End Date:**

09/29/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Houston Housing and Community

Overall	Jul 1 thru Sep 30, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$6,300,000.00
<b>Total Budget</b>	\$0.00	\$6,300,000.00
<b>Total Obligated</b>	\$0.00	\$6,300,000.00
<b>Total Funds Drawdown</b>	\$91,700.60	\$4,747,629.69
<b>Program Funds Drawdown</b>	\$91,700.60	\$4,747,629.69
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$91,519.82	\$4,747,629.69
City of Houston Housing and Community	\$91,519.82	\$4,747,629.69
<b>Most Impacted and Distressed Expended</b>	\$91,519.82	\$4,747,629.69
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

HCDD will assist homeowners who have homes damaged in the 2015 flooding events. The program will meet the CDBG national objective: low- and moderate-income housing, by providing home repair assistance for homes where the household income is no more than 80% of the Area Median Family Income. Priority will be given to age-dependent households, and households with a member with a disability, affected by the 2015 flood events. The program is limited to single-family homes and the home must be the owner's primary residence. A total of \$12 million is allocated to assist with home repairs needed to restore flood-damaged homes to decent, safe and sanitary living condition.

This activity is justified to provide relief for those people impacted by the 2015 flood events while addressing recognized impediments to affirmatively furthering fair housing as required under the Fair Housing Act for single family homeowner assistance.

**Location Description:**

The following census tracts have been identified as prospective target areas. Outreach may be conducted in some or all of the census tracts.





- a. Census Tract 422600 Block Group 3
- b. Census Tract 420700 Block Group 1
- c. Census Tract 420800 Block Group 1
- d. Census Tract 422900 Block Group 2
- e. Census Tract 420700 Block Group 2
- f. Census Tract 422402 Block Group 1
- g. Census Tract 453000 Block Group 1
- h. Census Tract 521400 Block Group 3

**Activity Progress Narrative:**

Thirty home repair projects completed construction to date; this includes one new rehabilitation completed during Q3-2022 with a total construction cost of \$4,119,791

- 172 applications were submitted to HCDD
- 138 homeowner applications closed out for various reasons (non-responsive, missing documents, unresolved tax/title issues)
- 0 pending eligibility determination
- 0 homeowner applications pending review/assessment
- 0 homeowner applications in procurement process
- 1 homeowner application in contracts/bonding
- 1 homeowner application waiting for permitting/NTP
- 0 homeowner applications are on hold (pending language change, re-certification, pending withdraw)
- 2 homeowner applications are under construction
- 30 homeowner applications met all the criteria and construction completed

The expenditure/draw variance amount in this quarter reflects:

- \$180.78 expenditure incurred in Q2-2022 but draws occurred the in a subsequent period (Q3-2022)
- \$180.78 net expenditure/draw variance

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b>Activity funds eligible for DREF</b>	0	1/0
<b>#Additional Attic/Roof</b>	0	0/0
<b>#Clothes washers replaced</b>	0	0/0
<b>#Dishwashers replaced</b>	0	0/0
<b>#Efficient AC added/replaced</b>	0	0/0
<b># ELI Households (0-30% AMI)</b>	0	0/0
<b>#Energy Star Replacement</b>	0	0/0
<b>#High efficiency heating plants</b>	0	0/0
<b>#Light fixtures (outdoors)</b>	0	0/0
<b>#Light Fixtures (indoors)</b>	0	0/0
<b>#Low flow showerheads</b>	0	0/0
<b>#Low flow toilets</b>	0	0/0
<b># of Elevated Structures</b>	0	0/0
<b># of Properties</b>	0	0/0
<b># of Section 3 Labor Hours</b>	0	0/0
<b># of Substantially Rehabilitated</b>	0	0/0
<b># of Targeted Section 3 Labor</b>	0	0/0
<b># of Total Labor Hours</b>	0	0/0
<b>#Refrigerators replaced</b>	0	0/0
<b>#Replaced hot water heaters</b>	0	0/0
<b>#Replaced thermostats</b>	0	0/0
<b>#Sites re-used</b>	0	0/0
<b>#Units deconstructed</b>	0	0/0
<b>#Units exceeding Energy Star</b>	0	0/0
<b>#Units with bus/rail access</b>	0	0/0
<b>#Units with other green</b>	0	0/0
<b>#Units with solar panels</b>	0	0/0



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		30/32	
# of Singlefamily Units	1		30/32	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	30/23	0/9	30/32	100.00
# Owner	1	0	1	30/23	0/9	30/32	100.00

### Activity Locations

Address	City	County	State	Zip	Status / Accept
---------	------	--------	-------	-----	-----------------

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 20-PLN / Planning**



# Grantee Activity Number: PLA-16P01

## Activity Title: Planning

**Activity Type:**

Planning

**Project Number:**

20-PLN

**Projected Start Date:**

09/01/2016

**Benefit Type:**

Area Benefit (Census)

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

09/29/2024

**Completed Activity Actual End Date:****Responsible Organization:**

City of Houston Housing and Community

Overall	Jul 1 thru Sep 30, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$98,492.79
<b>Total Budget</b>	\$0.00	\$98,492.79
<b>Total Obligated</b>	\$0.00	\$98,492.79
<b>Total Funds Drawdown</b>	\$0.00	\$98,492.79
<b>Program Funds Drawdown</b>	\$0.00	\$98,492.79
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$98,492.79
City of Houston Housing and Community	\$0.00	\$98,492.79
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$98,492.79
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Planning activities include all costs of data gathering, analysis, and preparation of plans and the identification of actions that will implement such plans.

**Location Description:**

601 Sawyer, Houston, TX 77007

**Activity Progress Narrative:**

Planning reflects staff time to prepare the required Risk Analysis Documentation, the Action Plan for Disaster Recovery, updating required procedures, community engagement (public hearing and community meeting), public notice publication cost, and community meeting venue cost.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of community engagement	0	0/2
# of Plans or Planning Products	0	0/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 21A-ADM / Administration**

## Grantee Activity Number: ADM-16A31

### Activity Title: Administration

**Activity Type:**

Administration

**Project Number:**

21A-ADM

**Projected Start Date:**

12/01/2016

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

12/06/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Houston Housing and Community

Overall	Jul 1 thru Sep 30, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,054,600.00
<b>Total Budget</b>	\$0.00	\$3,054,600.00
<b>Total Obligated</b>	\$0.00	\$3,054,600.00
<b>Total Funds Drawdown</b>	\$77,421.12	\$1,887,395.93
<b>Program Funds Drawdown</b>	\$77,421.12	\$1,887,395.93
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$75,198.54	\$1,887,395.93
City of Houston Housing and Community	\$75,198.54	\$1,887,395.93
<b>Most Impacted and Distressed Expended</b>	\$75,198.54	\$1,887,395.93
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

Program administration costs will include the general management, oversight, and coordination, as well as other administrative costs such as public information.

**Location Description:**

601 Sawyer, Houston, TX 77007

**Activity Progress Narrative:**

Administrative costs include staff time for DR15 implementation workgroup meetings, program design and development, specific activity implementation planning, and travel costs for DR/DRGR training.

The expenditure/draw variance amount in this quarter reflects:

- \$2,222.58 expenditure incurred in Q2-2022 but draws occurred in the subsequent period (Q3-2022)
- \$2,222.58 net expenditure/draw variance



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	2	3
Monitoring Visits	2	3
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0





Grantee	Houston, TX
Grant Number:	B-16-MH-48-0001
Date Updated:	9/30/2022

A. Contractor Name	B. DUNS Number	C. Procured By	D. Contract Execution Date	E. Contract End Date	F. Total Contract Amount	G. Amount of CDBG-DR Funds	H. Brief Description of Contract
TETRA TECH INC	831079392	City of Houston	5/3/2017	5/15/2018	\$ 37,860.00	\$ 37,860.00	Willow Waterhole
The Captioning Company Inc	138788976	City of Houston	5/18/2017	1/18/2018	\$ 337.50	\$ 337.50	Cart Services Under 3K
Masterword Services Inc.	933378242	City of Houston	6/22/2017	6/22/2018	\$ 20,686.20	\$ 20,686.20	T25033 Translation and Interpretation Assistance Services for Various Departments
Harris County Flood Control	174079756	City of Houston	8/7/2017	TBD	\$ 10,660,000.00	\$ 10,660,000.00	Interlocal Agreement Voluntary Buyouts and demolition to eligible property owner applicants. Glenburnie & Cashola, and Braeburn Glen
Staples Contract & Commercial Inc	942603358	City of Houston	8/7/2017	8/10/2020	\$ 398.53	\$ 398.53	S25485 Office and School Supplies, Cooperative Purchasing Agreement for NJPA's Lead Public Agency Contractor
HR Green, Inc.	22050066	City of Houston	10/25/2017	9/30/2022	\$ 1,200,000.00	\$ 1,200,000.00	Roadside ditch improvement, culverts with driveways improvements, road assessment for base repair and asphalt overlays or concrete panel replacements for SWAT 4A Northline/Northside
R.G. Miller Engineers Inc.	837678007	City of Houston	10/25/2017	9/30/2022	\$ 1,200,000.00	\$ 1,200,000.00	Roadside ditch improvement, culverts with driveways improvements, road assessment for base repair and asphalt overlays or concrete panel replacements for SWAT 12A Bonita Gardens
Aptim Environmental & Infrastructure	080821711	City of Houston	1/18/2018	4/18/2019	\$ 873,329.75	\$ 873,329.75	T26406 Master Program Manager for Disaster Related Project for the HCDD
SLSCO LTD	828782735	City of Houston	1/19/2018	1/19/2019	\$ 1,184.00	\$ 1,184.00	1 Home Repair and Change Order
PMG Construction, Inc.	040830933	City of Houston	1/29/2018	1/29/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
Crown Ridge Builders	057453593	City of Houston	1/29/2018	1/29/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
Thompson Construction Group, Inc.	154215818	City of Houston	1/29/2018	1/29/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
Burghii Homes	614766447	City of Houston	1/29/2018	1/29/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
Rebuilding Together Houston	623063898	City of Houston	1/29/2018	1/29/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
Byrdson Homes dba Exello Homes	806732512	City of Houston	1/29/2018	1/29/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
SLSCO, Ltd.	828782735	City of Houston	3/13/2018	3/13/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
Mayberry Homes, Inc	N/A	City of Houston	3/13/2018	3/13/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
James W. Turner Construction, Ltd.	830273111	City of Houston	3/13/2018	3/13/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
DSW Homes	010404807	City of Houston	3/16/2018	3/16/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
The Baptiste Group	N/A	City of Houston	3/27/2018	3/27/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
Houston Habitat for Humanity	608718763	City of Houston	4/13/2018	4/13/2021	\$ 900,000.00	\$ 900,000.00	Part of Master Contract for Single Family Home Repair Program
Veritiv Operating Company	026600320	City of Houston	7/16/2018	7/19/2018	\$ 787.50	\$ 787.50	Paper, Recy, Bond Under 3K
Brunilda Santiago	N/A	City of Houston	8/23/2018	4/16/2019	\$ 102.60	\$ 102.60	Legal Services Under 50K
Shi-Government Solutions Inc	147243096	City of Houston	8/30/2018	10/1/2018	\$ 984.00	\$ 984.00	License, Software, Adobe Pro Creative Under 3K
McConnell & Jones	784907206	City of Houston	1/25/2019	1/24/2020	\$ 239,500.00	\$ 239,500.00	T24529 Financial & Compliance Auditing
Crown Ridge Builders	057453593	City of Houston	2/14/2019	Ongoing	\$ 940,962.00	\$ 940,962.00	Subcontractor Single Family Home Repair Program for 5 homes
Thompson Construction Group, Inc.	154215818	City of Houston	3/29/2019	Ongoing	\$ 345,000.00	\$ 345,000.00	Subcontractor Single Family Home Repair Program for 2 homes
DSW HOMES	010404807	City of Houston	4/2/2019	7/27/2020	\$ 49,255.39	\$ 49,255.39	1 Home Repair and Change Order
Thompson Construction Group, Inc.	154215818	City of Houston	4/8/2019	Ongoing	\$ 1,214,000.00	\$ 1,214,000.00	Subcontractor Single Family Home Repair Program for 7 homes
Crown Ridge Builders	057453593	City of Houston	4/23/2019	Ongoing	\$ 156,827.00	\$ 156,827.00	Subcontractor Single Family Home Repair Program for 1 home
Pcard Merchant	N/A	City of Houston	6/21/2019	TBD	\$ 1,573.88	\$ 1,573.88	Under 3K
Rebuilding Together Houston	623063898	City of Houston	10/4/2019	7/6/2020	\$ 27,557.00	\$ 27,557.00	1 Home Repair and Change Order
Rebuilding Together Houston	623063898	City of Houston	10/24/2019	TBD	\$ 40,341.00	\$ 40,341.00	Change order due to amount being lower than contract amount
Rebuilding Together Houston	623063898	City of Houston	10/24/2019	12/20/2021	\$ 71,731.00	\$ 71,731.00	1 Home Repair and Change Order
PMG Construction, Inc.	040830933	City of Houston	10/24/2019	TBD	\$ 71,890.00	\$ 71,890.00	1 Home Repair and Change Order
Rebuilding Together Houston	623063898	City of Houston	3/31/2020	Ongoing	\$ 27,773.00	\$ 27,773.00	Change order due to amount being lower than contract amount
Rebuilding Together Houston	623063898	City of Houston	5/11/2020	5/11/2020	\$ 27,557.00	\$ 27,557.00	Change order due to amount being lower than contract amount
Rebuilding Together Houston	623063898	City of Houston	5/18/2020	5/18/2020	\$ 69,679.00	\$ 69,679.00	Change order due to amount being lower than contract amount
Rebuilding Together Houston	623063898	City of Houston	7/28/2020	Ongoing	\$ 52,886.00	\$ 52,886.00	Rehabilitation
Chinese Community Center Inc	364627208	City of Houston	8/19/2020	TBD	\$ 10,000.00	\$ 10,000.00	Fair Housing and Flood Preparedness Outreach Under 50K
Tejano Center for Community Concern	968141507	City of Houston	8/19/2020	6/30/2021	\$ 10,000.00	\$ 10,000.00	Fair Housing and Flood Preparedness Outreach Under 50K
Change Happens	877131383	City of Houston	8/19/2020	6/30/2021	\$ 14,999.00	\$ 14,999.00	Fair Housing and Flood Preparedness Outreach Under 50K
Alliance For Multicultural	067630032	City of Houston	8/19/2020	6/30/2021	\$ 15,000.00	\$ 15,000.00	Fair Housing and Flood Preparedness Outreach & Resilience Outreach 2021 Under 50K
Crown Ridge Builders LLC	057453593	City of Houston	5/8/2021	TBD	\$ 211,243.99	\$ 211,243.99	1 Home Repair and Change Order
VN Teamwork Inc	555878235	City of Houston	7/31/2021	TBD	\$ 10,000.00	\$ 10,000.00	Resilience Outreach 2021 Under 50K
YMCA of Greater Houston Area	928600027	City of Houston	7/31/2021	6/30/2022	\$ 7,603.05	\$ 7,603.05	Resilience Outreach 2021 Under 50K
Neighborhood Recovery Community	087807411	City of Houston	7/31/2021	6/62/2022	\$ 10,000.00	\$ 10,000.00	Resilience Outreach 2021
Fifth Ward Community	803642693	City of Houston	8/11/2021	TBD	\$ 10,000.00	\$ 10,000.00	Resilience Outreach 2021 Under 50K
Harris County Department of Education	N/A	City of Houston	9/2/2021	TBD	\$ 1,190.42	\$ 1,190.42	C56710 Records Management Service
James W Turner Construction	830273111	City of Houston	3/18/2020 & 7/30/2020	TBD	\$ 708,513.40	\$ 708,513.40	Part of Master Contract for Single Family Home Repair Program
JLL Valuation & Advisory Service	91293966	Harris County	1/22/2008	Ongoing	\$ 500,000.00	\$ 500,000.00	Performs On-Call Real Estate Appraisal Services and was contracted by Harris County Flood Control District as part of the Buyout Program
William Kvinta	55814057	Harris County	1/22/2008	Ongoing	\$ 99,900.00	\$ 99,900.00	Performs On-Call Real Estate Appraisal Services and was contracted by Harris County Flood Control District as part of the Buyout Program
Tom Kvinta	81332429	Harris County	11/11/2014	Ongoing	\$ 200,000.00	\$ 200,000.00	Performs On-Call Real Estate Appraisal Services and was contracted by Harris County Flood Control District as part of the Buyout Program
Cherry Moving Co., Inc. dba Cherry Demolition	N/A	Harris County	8/1/2018	7/31/2019	\$ 3,595,675.00	\$ 3,595,675.00	Demolition services and related items for Harris County and Harris County Flood Control District

A. Contractor Name	B. DUNS Number	C. Procured By	D. Contract Execution Date	E. Contract End Date	F. Total Contract Amount	G. Amount of CDBG-DR Funds	H. Brief Description of Contract
AAK Electric	080024277	James W. Turner Construction	11/5/2018	Ongoing	\$ 930.00	\$ 930.00	Subcontractor Single Family Home Repair Program for 1 home
T Valentin Rodriguez	N/A	James W. Turner Construction	11/5/2018	Ongoing	\$ 2,000.00	\$ 2,000.00	Subcontractor Single Family Home Repair Program for 1 home
JLR Plumbing	320675789	James W. Turner Construction	11/5/2018	Ongoing	\$ 3,500.00	\$ 3,500.00	Subcontractor Single Family Home Repair Program for 1 home
All Points Environmental	611482633	James W. Turner Construction	11/5/2018	Ongoing	\$ 725.00	\$ 725.00	Subcontractor Single Family Home Repair Program for 1 home
GT Roofing and Painting	264596143	James W. Turner Construction	11/5/2018	Ongoing	\$ 3,015.91	\$ 3,015.91	Subcontractor Single Family Home Repair Program for 1 home
Joel Lazo/ProHvac	474896077	James W. Turner Construction	11/5/2018	Ongoing	\$ 350.00	\$ 350.00	Subcontractor Single Family Home Repair Program for 1 home
AAK Electric	080024277	James W. Turner Construction	12/14/2018	Ongoing	\$ 520.00	\$ 5,020.00	Subcontractor Single Family Home Repair Program for 1 home
Rigoberto Torres	980883386	James W. Turner Construction	12/14/2018	Ongoing	\$ 10,198.00	\$ 10,198.00	Subcontractor Single Family Home Repair Program for 1 home
Dragon Construction DBA Damon Howard	N/A	James W. Turner Construction	12/14/2018	Ongoing	\$ 1,776.00	\$ 1,776.00	Subcontractor Single Family Home Repair Program for 1 home
Mauricio Rudy Chavez	N/A	James W. Turner Construction	12/14/2018	Ongoing	\$ 150.00	\$ 150.00	Subcontractor Single Family Home Repair Program for 1 home
All Points Environmental	611482633	James W. Turner Construction	12/14/2018	Ongoing	\$ 675.00	\$ 675.00	Subcontractor Single Family Home Repair Program for 1 home
All Team Services	814844847	James W. Turner Construction	12/14/2018	Ongoing	\$ 7,500.00	\$ 7,500.00	Subcontractor Single Family Home Repair Program for 1 home
Barfield Home Inspections & Pest Control	N/A	James W. Turner Construction	12/14/2018	Ongoing	\$ 150.00	\$ 150.00	Subcontractor Single Family Home Repair Program for 1 home
C & S Remodeling DBA Carlos Segovia	N/A	James W. Turner Construction	12/14/2018	Ongoing	\$ 325.00	\$ 325.00	Subcontractor Single Family Home Repair Program for 1 home
J & H Framing & Construction DBA Homero Lozano	821684788	James W. Turner Construction	12/14/2018	Ongoing	\$ 1,900.00	\$ 1,900.00	Subcontractor Single Family Home Repair Program for 1 home
Magdaleno Lozana	N/A	James W. Turner Construction	12/14/2018	Ongoing	\$ 3,630.47	\$ 3,630.47	Subcontractor Single Family Home Repair Program for 1 home
Marfran Cleaning	784804846	James W. Turner Construction	12/14/2018	Ongoing	\$ 560.00	\$ 560.00	Subcontractor Single Family Home Repair Program for 1 home
Plumbing Ace, Inc. DBA Sonny's Plumbing	273920447	James W. Turner Construction	12/14/2018	Ongoing	\$ 700.00	\$ 700.00	Subcontractor Single Family Home Repair Program for 1 home
DuraPro Construction, LLC	N/A	Thompson Construction Group	7/2/2019	Ongoing	\$ 263,000.00	\$ 263,000.00	Drywall, Painting, All other specialty trade
LA One Contractors, Inc.	N/A	Thompson Construction Group	7/3/2019	Ongoing	\$ 140,640.00	\$ 140,640.00	Construction Management, Project Management
FCA Construction, LLC	80479556	Thompson Construction Group	7/23/2019	Ongoing	\$ 277,050.00	\$ 277,050.00	Construction Management, Project Management
IMC Construction, LLC	N/A	Thompson Construction Group	7/28/2019	Ongoing	\$ 267,862.00	\$ 267,862.00	Construction Management, SF Building, Project Management, Concrete, Roofing, Siding, Insurance
BCB Claims Service, LLC	80534364	Thompson Construction Group	8/20/2019	Ongoing	\$ 139,500.00	\$ 139,500.00	Construction Management, SF Building, Project Management, Concrete, Roofing, Siding, Insurance
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 2,546.25	\$ 2,546.25	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 4,698.75	\$ 4,698.75	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 4,331.25	\$ 4,331.25	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 2,756.25	\$ 2,756.25	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 4,698.75	\$ 4,698.75	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 4,226.25	\$ 4,226.25	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 4,383.75	\$ 4,383.75	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 4,278.75	\$ 4,278.75	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 5,733.75	\$ 5,733.75	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 971.25	\$ 971.25	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 4,305.00	\$ 4,305.00	Subcontractor Single Family Home Repair Program for 1 home
Texas Gateway Construction Services LLC	N/A	Burghil Investments, LLC dba Burghil Homes	10/30/2019	11/26/2019	\$ 4,278.75	\$ 4,278.75	Subcontractor Single Family Home Repair Program for 1 home
J&H Framing and Construction	N/A	Crown Ridge Builders	12/18/2019	1/17/2023	\$ 23,000.00	\$ 23,000.00	Subcontractor Housing Rehabilitation and Housing Construction Services for Single-Family homes
Daissy Clean-Up Services	N/A	Crown Ridge Builders	1/2/2020	Ongoing	\$ 8,500.00	\$ 8,500.00	Trash/Demo
Daissy Clean-Up Services	N/A	Crown Ridge Builders	1/2/2020	Ongoing	\$ 8,500.00	\$ 8,500.00	Trash/Demo
Miguel Arendondo	N/A	Crown Ridge Builders	1/3/2020	Ongoing	\$ 4,000.00	\$ 4,000.00	Interior/Exterior Painting
Miguel Arendondo	N/A	Crown Ridge Builders	1/3/2020	Ongoing	\$ 4,000.00	\$ 4,000.00	Interior/Exterior Painting
31-W Insulation	78226115	Crown Ridge Builders	1/4/2020	Ongoing	\$ 3,000.00	\$ 3,000.00	Insulation
Comfort Cool AC Services	89579535	Crown Ridge Builders	1/6/2020	Ongoing	\$ 7,500.00	\$ 7,500.00	HVAC
Comfort Cool AC Services	89579535	Crown Ridge Builders	1/6/2020	Ongoing	\$ 7,500.00	\$ 7,500.00	HVAC
Sibaja Trim	N/A	Crown Ridge Builders	1/13/2020	Ongoing	\$ 2,500.00	\$ 2,500.00	Trim Labor
31-W Insulation	78226115	Crown Ridge Builders	1/14/2020	Ongoing	\$ 3,000.00	\$ 3,000.00	Insulation
Bradford Brothers	116999192	Crown Ridge Builders	1/18/2020	Ongoing	\$ 6,500.00	\$ 6,500.00	Electrical
P&L Construction	60737862	Crown Ridge Builders	1/20/2020	Ongoing	\$ 6,000.00	\$ 6,000.00	Roofing Turnkey
Bradford Brothers	116999192	Crown Ridge Builders	1/27/2020	Ongoing	\$ 6,500.00	\$ 6,500.00	Electrical
31-W Insulation	78226115	Crown Ridge Builders	1/28/2020	Ongoing	\$ 3,000.00	\$ 3,000.00	Insulation
Cepeda Drywall	021191048	Crown Ridge Builders	2/1/2020	Ongoing	\$ 5,500.00	\$ 5,500.00	Drywall
Home Team Pest Defense	N/A	Crown Ridge Builders	2/3/2020	Ongoing	\$ 300.00	\$ 300.00	Pest Control
J&H Framing and Construction	124120237	Crown Ridge Builders	2/7/2020	Ongoing	\$ 23,000.00	\$ 23,000.00	Demo/concrete/framing
J-Kraft, Inc.	130918431	Crown Ridge Builders	2/17/2020	Ongoing	\$ 3,300.00	\$ 3,300.00	Turnkey Cabinets
J&H Framing and Construction	124120237	Crown Ridge Builders	2/19/2020	Ongoing	\$ 23,000.00	\$ 23,000.00	Demo/concrete/framing
Cepeda Drywall	021191048	Crown Ridge Builders	2/24/2020	Ongoing	\$ 5,500.00	\$ 5,500.00	Drywall
Sibaja Trim	N/A	Crown Ridge Builders	2/24/2020	Ongoing	\$ 2,500.00	\$ 2,500.00	Trim Labor
Daissy Clean-Up Services	N/A	Crown Ridge Builders	2/25/2020	Ongoing	\$ 1,500.00	\$ 1,500.00	Trash/Demo



A. Contractor Name	B. DUNS Number	C. Procured By	D. Contract Execution Date	E. Contract End Date	F. Total Contract Amount	G. Amount of CDBG-DR Funds	H. Brief Description of Contract
Cornelius Contracting	050261051	Crown Ridge Builders	3/2/2020	Ongoing	\$ 7,500.00	\$ 7,500.00	Flooring
Cornelius Contracting	050261051	Crown Ridge Builders	3/2/2020	Ongoing	\$ 7,500.00	\$ 7,500.00	Flooring
Best Friend Plumbing	N/A	Burghli	3/5/2020	Ongoing	\$ 13,955.00	\$ 13,955.00	Plumbing
Pyramid Roofing & Construction	073465689	Burghli	3/11/2020	Ongoing	\$ 3,322.00	\$ 3,322.00	Roofing
J&J Gonzalez Construction & Cleanup	782805894	Burghli	3/13/2020	Ongoing	\$ 17,800.00	\$ 17,800.00	Demolition, Foundation
Pyramid Roofing & Construction	073465689	Burghli	3/16/2020	Ongoing	\$ 12,517.87	\$ 12,517.87	Framing
Unique Insulation	055685765	Burghli	3/19/2020	Ongoing	\$ 1,350.00	\$ 1,350.00	Insulation
Mayte Cuevas Zuniga	N/A	Burghli	3/26/2020	Ongoing	\$ 9,920.00	\$ 9,920.00	Foundation
Texas Gateway Construction Services LLC	N/A	Burghli	3/26/2020	Ongoing	\$ 6,674.00	\$ 6,674.00	Landscaping, Painting, Clean up
Osbel, LLC	018662944	Burghli	3/27/2020	Ongoing	\$ 5,000.00	\$ 5,000.00	Electrical
E. Chavez AC & Heating Services	081329407	Burghli	3/30/2020	Ongoing	\$ 15,100.00	\$ 15,100.00	HVAC
Texas Drywall	N/A	Burghli Investments, LLC	4/3/2020	Ongoing	\$ 4,225.00	\$ 4,225.00	Drywall
Chaparral Plumbing	102683877	Crown Ridge Builders	4/6/2020	Ongoing	\$ 9,000.00	\$ 9,000.00	Plumbing
Texas Gateway Construction Services LLC	124113224	Burghli Investments, LLC	4/13/2020	Ongoing	\$ 6,674.00	\$ 6,674.00	Landscaping, Clean up, Painting
Texas Drywall	N/A	Burghli Investments, LLC	4/16/2020	Ongoing	\$ 4,225.00	\$ 4,225.00	Drywall
Franco & Sons Construction	N/A	Crown Ridge Builders	5/7/2020	Ongoing	\$ 6,000.00	\$ 6,000.00	Roofing Turnkey
Unique Insulation	55685765	Burghli Investments, LLC	5/8/2020	Ongoing	\$ 1,417.50	\$ 1,417.50	Insulation
Bradford Brothers	116999192	Crown Ridge Builders	5/12/2020	Ongoing	\$ 6,500.00	\$ 6,500.00	Electrical
Comfort Cool AC Services	89579535	Crown Ridge Builders	5/13/2020	Ongoing	\$ 7,500.00	\$ 7,500.00	HVAC
Miguel Arrendondo	N/A	Crown Ridge Builders	5/15/2020	Ongoing	\$ 4,000.00	\$ 4,000.00	Interior/Exterior Painting
Raul Remodeling	N/A	H and H Remodeling	6/14/2020	Ongoing	\$ 25,895.00	\$ 25,895.00	Floor, window, counter install
Mendoza Electrical	N/A	H and H Remodeling	6/18/2020	Ongoing	\$ 11,650.00	\$ 11,650.00	Electrical
J&H Framing	124120237	Crown Ridge Builders	7/1/2020	Ongoing	\$ 23,000.00	\$ 23,000.00	Framing
Daissy Clean-Up Services	N/A	Crown Ridge Builders	7/5/2020	Ongoing	\$ 1,550.00	\$ 1,550.00	Trash/Demo
E&J Construction	N/A	Promenade Group	7/10/2020	Ongoing	\$ 900.00	\$ 900.00	Concrete
The Plumbing Pro	N/A	Promenade Group	7/23/2020	Ongoing	\$ 400.00	\$ 400.00	Faucet
AAK Electric	076364390	James W. Turner Construction	8/14/2020	8/14/2020	\$ 6,032.75	\$ 6,032.75	Electrical
Barfield Home Inspections & Pest Control	076431776	James W. Turner Construction	8/14/2020	8/14/2020	\$ 500.00	\$ 500.00	Pest Control
Dalco Services, LLC	112779220	James W. Turner Construction	8/14/2020	8/14/2020	\$ 3,656.00	\$ 3,656.00	Roofing
Guadalupe Zuniga	42332349	James W. Turner Construction	8/14/2020	8/14/2020	\$ 500.00	\$ 500.00	Cleaning
JLR Plumbing Company	081326073	James W. Turner Construction	8/14/2020	8/14/2020	\$ 9,350.00	\$ 9,350.00	Plumbing
PM2, Incorporated	083475962	James W. Turner Construction	8/14/2020	8/14/2020	\$ 30,000.00	\$ 30,000.00	Building Materials
Pro HVAC Solutions	033363111	James W. Turner Construction	8/14/2020	8/14/2020	\$ 7,000.00	\$ 7,000.00	HVAC Installation
Rigoberto Torres Lucio	089306056	James W. Turner Construction	8/14/2020	8/14/2020	\$ 5,597.90	\$ 5,597.90	Frame Labor
Sergio Marquez	083045905	James W. Turner Construction	8/14/2020	8/14/2020	\$ 3,089.60	\$ 3,089.60	Painting/Flooring
T&C Concrete Construction	611399341	James W. Turner Construction	8/14/2020	8/14/2020	\$ 5,452.50	\$ 5,452.50	Foundation
Builders Alliance	093863336	James W. Turner Construction	8/14/2020	8/14/2020	\$ 3,369.39	\$ 3,369.39	Cabinetry Installation
Daissy Clean-Up Services	N/A	Crown Ridge Builders	8/20/2020	Ongoing	\$ 1,550.00	\$ 1,550.00	Trash/Demo
Sibaja Trim	N/A	Crown Ridge Builders	10/3/2020	TBD	\$ 2,500.00	\$ 2,500.00	Trim Labor
Sibaja Trim	N/A	Crown Ridge Builders	10/3/2020	TBD	\$ 2,500.00	\$ 2,500.00	Trim Labor
Sibaja Trim	N/A	Crown Ridge Builders	10/5/2020	TBD	\$ 2,500.00	\$ 2,500.00	Trim Labor
Cepeda Drywall	021191048	Crown Ridge Builders	10/7/2020	TBD	\$ 5,500.00	\$ 5,500.00	Drywall
Cepeda Drywall	021191048	Crown Ridge Builders	10/7/2020	TBD	\$ 5,500.00	\$ 5,500.00	Drywall
Miguel Arrendondo	N/A	Crown Ridge Builders	10/7/2020	TBD	\$ 4,000.00	\$ 4,000.00	Interior/Exterior Painting
Miguel Arrendondo	N/A	Crown Ridge Builders	10/7/2020	TBD	\$ 4,000.00	\$ 4,000.00	Interior/Exterior Painting
Miguel Arrendondo	N/A	Crown Ridge Builders	10/7/2020	TBD	\$ 4,000.00	\$ 4,000.00	Interior/Exterior Painting
Home Team Pest Defense	N/A	Crown Ridge Builders	10/9/2020	TBD	\$ 300.00	\$ 300.00	Pest Control
Cornelius Contracting	050261051	Crown Ridge Builders	11/6/2020	TBD	\$ 7,500.00	\$ 7,500.00	Flooring
Franco & Sons Construction	N/A	Crown Ridge Builders	11/9/2020	TBD	\$ 6,000.00	\$ 6,000.00	Roofing Turnkey
Franco & Sons Construction	N/A	Crown Ridge Builders	11/9/2020	TBD	\$ 6,000.00	\$ 6,000.00	Roofing Turnkey
AAK Electric	076364390	James W. Turner Construction	11/13/2020	TBD	\$ 6,582.75	\$ 6,582.75	Electrical
Diamond Slab	N/A	James W. Turner Construction	11/13/2020	TBD	\$ 5,510.00	\$ 5,510.00	Demolition
JLR Plumbing Company	081326073	James W. Turner Construction	11/13/2020	TBD	\$ 10,425.00	\$ 10,425.00	Plumbing
Barfield Home Inspections & Pest Control	076431776	James W. Turner Construction	11/13/2020	TBD	\$ 500.00	\$ 500.00	Pest Control
Builders Alliance	093863336	James W. Turner Construction	11/13/2020	TBD	\$ 3,980.39	\$ 3,980.39	Cabinetry Installation
Dalco Services, LLC	112779220	James W. Turner Construction	11/13/2020	TBD	\$ 3,656.00	\$ 3,656.00	Roofing
Pro HVAC Solutions	033363111	James W. Turner Construction	11/13/2020	TBD	\$ 7,000.00	\$ 7,000.00	HVAC Installation

A. Contractor Name	B. DUNS Number	C. Procured By	D. Contract Execution Date	E. Contract End Date	F. Total Contract Amount	G. Amount of CDBG-DR Funds	H. Brief Description of Contract
Arbor Tree Tex	116758176	James W. Turner Construction	11/13/2020	TBD	\$ 650.00	\$ 650.00	Tree Removal
Guadalupe Zuniga	042332349	James W. Turner Construction	11/13/2020	TBD	\$ 500.00	\$ 500.00	Final Cleaning Service
Juan Pablo Orozco	080854323	James W. Turner Construction	11/13/2020	TBD	\$ 2,100.00	\$ 2,100.00	Landscape/Leveling/Culvert Install
Abel Torres	N/A	James W. Turner Construction	11/13/2020	TBD	\$ 9,377.20	\$ 9,377.20	Framing
Houston Permit Expediter	104815842	James W. Turner Construction	11/13/2020	TBD	\$ 600.00	\$ 600.00	Permit Expediting
PM2	104815842	James W. Turner Construction	11/13/2020	TBD	\$ 27,000.00	\$ 27,000.00	Permit Expediting
Burgeholdings, LLC	104815842	James W. Turner Construction	11/13/2020	TBD	\$ 5,150.00	\$ 5,150.00	Permit Expediting
Plumbing Acee, Inc. DBA Sonny's Plumbing	05056341	Crown Ridge Builders	11/20/2020	TBD	\$ 11,000.00	\$ 11,000.00	Plumbing
J&M Demolition	028598058	James W. Turner Construction	3/3/2021	TBD	\$ 6,200.00	\$ 6,200.00	Demolition
DuraPro Construction	035431697	Houston Habitat for Humanity	3/5/2021	TBA	\$ 729.00	\$ 729.00	Plumbing
Bayou City Truss	106809059	Houston Habitat for Humanity	4/7/2021	TBA	\$ 5,734.65	\$ 5,734.65	Truss
Bayou City Truss	106809059	Houston Habitat for Humanity	4/7/2021	TBA	\$ 7,232.70	\$ 7,232.70	Truss
ASR Mechanical	025223068	Houston Habitat for Humanity	4/8/2021	TBA	\$ 5,317.00	\$ 5,317.00	Rough in HVAC
JBA Plumbing	113472231	Houston Habitat for Humanity	5/3/2021	TBA	\$ 5,474.00	\$ 5,474.00	Underground plumbing
Enrique Guevara	838032279	Houston Habitat for Humanity	5/3/2021	TBA	\$ 3,436.00	\$ 3,436.00	Siding
JBA Plumbing	113472231	Houston Habitat for Humanity	5/3/2021	TBA	\$ 5,474.00	\$ 5,474.00	Underground plumbing
Joe Swartz	026604231	Houston Habitat for Humanity	5/5/2021	TBA	\$ 325.00	\$ 325.00	Electrical
Blanco Electric	789586604	Houston Habitat for Humanity	5/6/2021	TBA	\$ 3,075.00	\$ 3,075.00	Electric
Pronto Crane	046388333	Houston Habitat for Humanity	5/14/2021	TBA	\$ 775.00	\$ 775.00	Crane
Blanco Electric	789586604	Houston Habitat for Humanity	5/16/2021	TBA	\$ 3,075.00	\$ 3,075.00	Electrical
Barfield Home Inspections & Pest Control	076431776	James W. Turner Construction	7/12/2021	7/12/2021	\$ 500.00	\$ 500.00	Pest Control
Builders Alliance	093863336	James W. Turner Construction	7/12/2021	7/12/2021	\$ 3,780.39	\$ 3,780.39	Cabinetry Installation
Dalco Services	112779220	James W. Turner Construction	7/12/2021	7/12/2021	\$ 3,892.00	\$ 3,892.00	Roofing
JLR Plumbing Company	081326073	James W. Turner Construction	7/12/2021	7/12/2021	\$ 9,350.00	\$ 9,350.00	Plumbing
T&C Concrete Construction	611399341	James W. Turner Construction	7/12/2021	7/12/2021	\$ 9,375.00	\$ 9,375.00	Foundation
Pro HVAC Solutions	033363111	James W. Turner Construction	7/12/2021	7/12/2021	\$ 7,000.00	\$ 7,000.00	HVAC Installation
AAK Electric	076364390	James W. Turner Construction	7/12/2021	7/12/2021	\$ 7,207.25	\$ 7,207.25	Electrical
Geoscience Engineering & Testing	603053539	James W. Turner Construction	7/12/2021	7/12/2021	\$ 1,050.00	\$ 1,050.00	Geo Tech/Engineering
Guadalupe Zuniga	042332349	James W. Turner Construction	7/12/2021	7/12/2021	\$ 500.00	\$ 500.00	Final Cleaning Service
Juan Pablo Orozco	080854323	James W. Turner Construction	7/12/2021	7/12/2021	\$ 700.00	\$ 700.00	Landscape/Leveling/Culvert Installation
Rustic Industries	117206593	James W. Turner Construction	7/12/2021	7/12/2021	\$ 6,846.00	\$ 6,846.00	Painting
V&Y Construction	N/A	James W. Turner Construction	7/12/2021	7/12/2021	\$ 4,534.00	\$ 4,534.00	Painting
Houston Permit Expediter	104815842	James W. Turner Construction	7/12/2021	7/12/2021	\$ 600.00	\$ 600.00	Permit Expediting
Hermenejildo Zuniga	117984176	James W. Turner Construction	7/12/2021	7/12/2021	\$ 8,400.00	\$ 8,400.00	Demolition
PM2, Incorporated	083475962	James W. Turner Construction	7/12/2021	7/12/2021	\$ 27,000.00	\$ 27,000.00	Building Materials
Flywheel Specialty Services, LLC	043446828	Houston Habitat for Humanity, Inc.	10/7/2021	TBD	\$ 16,660.00	\$ 16,660.00	ADA Ramp
Flywheel Specialty Services, LLC	043446828	Houston Habitat for Humanity, Inc.	10/7/2021	TBD	\$ 9,803.30	\$ 9,803.30	Porch Deck Handrails
Terra Nova Consulting, Inc	N/A	Tetra Tech, Inc.	10/15/2021	TBD	\$ 2,800.00	\$ 2,800.00	Abatement
Rigos Contractors	N/A	Houston Habitat for Humanity, Inc.	10/20/2021	TBD	\$ 1,980.00	\$ 1,980.00	Material Demo & Brick Vents
Terra Nova Consulting, Inc	N/A	Tetra Tech, Inc.	10/31/2021	TBD	\$ 1,300.00	\$ 1,300.00	Abatement
AAK Electric	076364390	James W. Turner Construction	1/7/2022	TBD	\$ 6,893.00	\$ 6,893.00	Electrical for 1 Home
Builders Alliance, LLC.	093863336	James W. Turner Construction	1/7/2022	TBD	\$ 3,377.62	\$ 3,377.62	Cabinetry Installation for 1 Home
Dalco Services, LLC	112779220	James W. Turner Construction	1/7/2022	TBD	\$ 3,960.00	\$ 3,960.00	Roofing for 1 Home
Diamond Slab	065163330	James W. Turner Construction	1/7/2022	TBD	\$ 6,500.00	\$ 6,500.00	Demolition for 1 Home
Guadalupe Zuniga	042332349	James W. Turner Construction	1/7/2022	TBD	\$ 500.00	\$ 500.00	Final Cleaning Service for 1 Home
Houston Permit Expediter	104815842	James W. Turner Construction	1/7/2022	TBD	\$ 300.00	\$ 300.00	Permit Expediting for 1 Home
JLR Plumbing Co., Inc	042332349	James W. Turner Construction	1/7/2022	TBD	\$ 9,350.00	\$ 9,350.00	Plumbing for 1 Home
Juan Pablo Orozco	080854323	James W. Turner Construction	1/7/2022	TBD	\$ 700.00	\$ 700.00	Landscape, Leveling, Culvert Install for 1 Home
PM2, Inc. DBA Bohns Building Materials	083475962	James W. Turner Construction	1/7/2022	TBD	\$ 27,000.00	\$ 27,000.00	Building Materials for 1 Home
Pro HVAC Solutions Inc	N/A	James W. Turner Construction	1/7/2022	TBD	\$ 7,800.00	\$ 7,800.00	HVAC Installation for 1 Home
Rustic Industries, LLC	117206593	James W. Turner Construction	1/7/2022	TBD	\$ 6,221.25	\$ 6,221.25	Painting for 1 Home
T & C Concrete Construction	N/A	James W. Turner Construction	1/7/2022	TBD	\$ 6,750.00	\$ 6,750.00	Foundation for 1 Home
Terradyne Engineering, Inc.	060713331	James W. Turner Construction	1/7/2022	TBD	\$ 1,000.00	\$ 1,000.00	Engineering for 1 Home
V&Y Construction	N/A	James W. Turner Construction	1/7/2022	TBD	\$ 4,157.00	\$ 4,157.00	Painting for 1 Home
J. Rivas Construction, LLC	006286144	DL Glover, Inc.	2/7/2022	TBD	\$ 593,636.42	\$ 593,636.42	Drainage Improvements, Pavement Replacement
DuraPro Construction	03541697	Houston Habitat for Humanity	6/16/2022	TBD	\$ 34,319.00	\$ 34,319.00	Concrete for 1 Home

A. Contractor Name	B. DUNS Number	C. Procured By	D. Contract Execution Date	E. Contract End Date	F. Total Contract Amount	G. Amount of CDBG-DR Funds	H. Brief Description of Contract
Enrique Guevara Construction	838032279	Houston Habitat for Humanity	9/13/2022	9/13/2022	\$ 3,300.00	\$ 3,300.00	Construction
Reese Electric	N/A	Houston Habitat for Humanity	9/13/2022	9/13/2022	\$ 15,500.00	\$ 15,500.00	Electrical
ASR Mechanical	025223068	Houston Habitat for Humanity	9/19/2022	9/19/2022	\$ 300.00	\$ 300.00	HVAC
ASR Mechanical	025223069	Houston Habitat for Humanity	9/19/2022	9/19/2022	\$ 3,168.00	\$ 3,168.00	HVAC
ASR Mechanical	025223070	Houston Habitat for Humanity	9/19/2022	9/19/2022	\$ 6,103.00	\$ 6,103.00	HVAC