HITS IT Standard Version 6.0 List of Changes

10/15/2026

Document Title	List of Changes
Facility IT Standard	1) Added para 1.6D.2.j, k, l, and m: spec section reference) 2) Updated para 3.2D: cable solutions over distance limit 3) Revised 3.3A.4: change AP outlet cable count from 2 to 1 4) Updated para 3.4: changed color code for Voice and PSV. 5) Updated para 6.2E: about water pipes 6) Updated para 6.4 E.1 and 2: Environment Control 7) Updated para 6.4I: Fire Protection 8) Added para 6.4L : about conduits/ductwork through IT rooms
Spec Section 270000	1) Added para 1.15.F.5.c for labeling requirements. 2) Added para 1.15.F.8.d &e for BICSI certificate requirements
Spec Section 270526	1) Added para 2.1F for rack bonding busbar.
Spec Section 270528	1) Updated para 3.2A for conduit requirements.
Spec Section 270543	1) Updated para 2.3, 2.4 and 2.5: MH/HH and duct markers 2) Updated para 3.3H: ductbank reinforcement 3) Added para 3.4FL: MH/HH installation
Spec Section 270553	1) Para 3.2B Updated labeling standard for data jacks at patch panels 2) Para 3.2C Updated labeling standard for copper and fiber patch panels 3) Para 3.2M.2 Updated labeling standard for bonding conductors
Spec Section 271100	1) Updated para 1.2B.1a and b: conduit sleeves quantity requirements 2) Updated para 1.2B.5b and c about IT room cooling system requirements 3) Updated 1.2B.5j about sprinkler head. 4) Added para 1.2B.5q about pipes/conduits/ducts not serving the MDF/IDF room 5) Added para 2.4B and 2.4C: cabinet accessories 6) Para 2.6B.7 changed part number of 10” vertical cable manager
Spec Section 271300	1) Para 1.2 Removed 1.2B, revised 1.2A: backbone fiber strand count 2) Updated para 1.4C: fusion splicing requirements 3) Added para 2.1C.1: part number of 12F indoor/outdoor fiber cable 4) Para 2.1E: changed fiber adapter panels to splice cassettes. 5) Updated para 2.3A: fiber patch cord requirements. 6) Added para 3.4C.3: about fiber termination with pigtail cassettes.
Spec Section 271500	1) Para 2.2: updated UTP Cabling Color Code 2) Para 2.6: updated patch cord requirements 3) Added para 2.9 for horizontal cable solutions over 295’ 4) Added para 2.5D for camera data cable termination.
Spec Section 272100	1) Revised para 2.5B, C and D for the UPS models.
Spec Section 274116	1) Updated para 1.1B: added notes to consultants 2) Para 2.3: Changed TV wall mount bracket from Chief LAT1U to Peerless-AV STS650 3) Para 2.3L Changed wireless presentation gateway from Clickshare to Extron Sharelink Pro 2000 with WFA 100
Spec Section 274133	1) No change
Spec Section 275319	1) No change