

# Grantee: Houston, TX

## Grant: B-18-MP-48-0001

October 1, 2023 thru December 31, 2023

---

<b>Grant Number:</b> B-18-MP-48-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Houston, TX	<b>Contract End Date:</b> 05/05/2033	<b>Review by HUD:</b> Original - In Progress
<b>Grant Award Amount:</b> \$61,884,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$61,884,000.00	<b>Estimated PI/RL Funds:</b> \$0.00	
<b>Total Budget:</b> \$61,884,000.00		

### Disasters:

#### Declaration Number

FEMA-4223-TX  
FEMA-4245-TX

### Narratives

#### Mitigation Needs Assessment:

##### MITIGATION NEEDS ASSESSMENT

As required by HUD, the City of Houston developed a mitigation needs assessment based in part on the City of Houston's Hazard Mitigation Plan. To develop the mitigation needs assessment, the City reviewed: the FEMA Local Mitigation Plan Handbook, Department of Homeland Security (DHS) Office of Infrastructure Protection, National Association of Counties Improving Lifelines (2014), resources about wildfires from the U.S. Forest Service, and the National Interagency Coordination Center (NICC), and HUD's CPD mapping tool. This assessment addresses current and future risks, including hazards, vulnerability, and impacts of disasters, and identifies appropriate mitigation actions to reduce the highest risks that Houston faces.

The CDBG-Mitigation needs assessment considers the City of Houston's risk landscape: a complex water system and growing population. Most of Houston is located on the gulf coastal plain and is categorized as flat terrain: Downtown stands only 50 feet above sea level and the highest point is approximately 125 feet above sea level. Houston has four major bayous each playing a critical role in the local drainage infrastructure: conveying water from neighborhoods to Galveston Bay. These include: 1) Buffalo Bayou, which runs west to east, through downtown, and empties into the Houston Ship Channel; 2) White Oak Bayou, located on the northwest side of the City; 3) Brays Bayou, located west-southwest of downtown; and 4) Sims Bayou, located southwest of downtown. White Oak, Brays, and Sims Bayous flow into Buffalo Bayou. Other major waterways include the San Jacinto River, which flows through the far northeastern portion of the City and into Lake Houston. Contributing to growing risks, the Houston area growth rate is among the highest in the nation, and the overall population of the Houston-Galveston region is projected to increase from 5.8 million (2010 census figure) to 9.6 million by 2040.

#### Hazard Analysis, Lifeline, and Vulnerability Assessment

Upon a review of the full range of natural hazards suggested under the FEMA planning guidance, the City of Houston identified 12 hazard types, 11 natural hazards and 1 quasi-technological hazard (dam failure), as significant enough to include in the City of Houston's Hazard Mitigation Plan, and the twelve hazard types are noted in the CDBG-Mitigation risk assessment.

Hazards Houston may encounter include: Flood, Hurricane, Extreme Heat, Thunderstorm Wind, Lightning, Tornado, Expansive Soils, Hail, Wildfire, Drought, Dam Failure, and Winter Storm. The CDBG-Mitigation risk assessment addresses all hazards identified in the City of Houston's Hazard Mitigation Plan. Detailed analyses are provided on hazards which have significantly impacted Houston in recent years, as well as sea level rise.

The City created four categories of disaster severity to assist in identifying disaster risk, and the four categories of severity are: Substantial, Major, Minor and Limited. Disaster events and hazards with Substantial Severity can result in: multiple deaths, complete shutdown of facilities for 30 days or more, and/or more than 50 percent of property destroyed or with major damage. A disaster event with Major Severity can result in: injuries and illnesses resulting in permanent disability, complete shutdown of critical facilities for at least 2 weeks, and/or more than 25 percent of property destroyed or with major damage. The City determined in its Hazard Mitigation Plan that Flood, Hurricane, Extreme Heat, Thunderstorm Wind, Lightning, and Tornado events have the chance for substantial or major severity.

FEMA defined Community Lifelines for incident response allows the federal government to better understand the impacts of hazards and disasters in state and local jurisdictions. Ensuring the resilience of Community Lifelines is an important concept in all phases of emergency management, response, and recovery. Many of the noted hazards present significant impact to the identified lifelines of: Safety and Security; Food, Water, Sheltering; Communications; Transportation; Health and Medical; Hazardous Material (Management); and Energy (Power and Fuel). Identification and assessment of each lifeline by hazard using vulnerability and consequence/impact assessments helped inform the determination of the City's use of funds for the CDBG-Mitigation program.



There are areas within Houston in which disparities exist in relation to housing, open space, amenities, sustainable land use patterns, cultural preservation, and access to social programs and resources. Through the identification and mapping of the areas with highest vulnerabilities, the City can work with various communities to strategically mitigate the highest risks and target additional benefits. Social vulnerability is included as part of the mitigation needs assessment to develop mitigation strategies that will provide the maximum benefit to the most vulnerable areas and address the highest ranked risks and hazards. According to the Centers for Disease Control and Prevention (CDC), “social vulnerability refers to the resilience of communities when confronted by external stresses on human health, stresses such as natural or human-caused disasters, or disease outbreaks. Reducing social vulnerability can decrease both human suffering and economic loss.” How the proposed mitigation actions help address areas with the highest social vulnerability across different themes will be considered in project prioritization and program formulation.

**Proposed Use of Funds:**

**USE OF FUNDS**

**Connection to Identified Risk**

The City considered the mitigation needs assessment, threats to Community Lifelines, and public feedback and allocated funding for infrastructure programs to lessen the risk of flooding in buildings with the goal of removing people and property from harm’s way. In addition, decreasing flooding will also improve mobility so services that enable the continuous operation of critical business and government functions and are critical to the protection of human health and safety would remain available and accessible. There is a need to improve the City’s infrastructure, particularly its drainage systems, to reduce flooding.

**Allocations and Low- and Moderate-Income Priority**

The City of Houston allocates CDBG-MIT resources to fund a Local Flood Mitigation Program and Administrative activities. Per requirements, at least 50 percent of CDBG-MIT funds will be spent to benefit low- and moderate- income (LMI) communities. The entire CDBG-MIT allocation will be used in HUD-identified most impacted and distressed (MID) area, as the City of Houston is entirely within a HUD-identified MID area.

Although impacts from flooding and extreme weather vary from one neighborhood to the next, the relative disaster- related losses experienced in LMI communities and communities of color is disproportionately high. The City of Houston is committed to driving an equitable recovery and serving all residents, particularly the most vulnerable in LMI areas which will be prioritized for CDBG-MIT activities. And as a significant majority of Houston residents are from diverse backgrounds, the City will seek to serve as many members of protected classes as possible by serving LMI areas. The requirement for CDBG-MIT funds is to expend at least 50 percent of CDBG-MIT on activities benefiting LMI persons and the City expects to exceed this requirement.

The City of Houston will prioritize infrastructure projects funded with CDBG-MIT that address flooding in LMI neighborhoods. Decreasing flood risks in neighborhoods, especially LMI neighborhoods, will increase the ability of individuals and households to more quickly recover from future flood events, including residents from a variety of protected classes. Decreasing flood risk will also reduce disruptions at a larger-scale while reducing the negative social and economic consequences of flooding, allowing Houstonians to return to normalcy more quickly. Minimizing flooding in neighborhoods through flood mitigation projects will protect housing and make neighborhoods safer and more desirable places to live.

**CDBG-MIT Activities**

The following activities were developed to meet the requirements of the CDBG-MIT program, as well as other federal, state, and local requirements and regulations, and to fund mitigation activities that protect against loss of life and property as efficiently and expeditiously as possible. The following activities address flooding through infrastructure improvements but do not include direct assistance to household beneficiaries.

**Local Flood Mitigation Program**

The Local Flood Mitigation Program is a crucial component of a comprehensive, long-term recovery strategy to improve the City’s drainage systems and reduce the risk of potential flooding in neighborhoods and homes. The purpose of this program is to reduce the number of homes damaged by floodwaters thereby decreasing direct flooding impacts for Houston families. Program benefits will impact residents at multiple scales including decreasing flooding within homes, neighborhoods, and ultimately benefiting the watershed. There will likely be many co-benefits to addressing flooding in homes through infrastructure improvements, such as include improved mobility, aesthetic improvements, recreational benefits, property value increases, and life cycle cost savings. This program will be administered by the City of Houston through the Housing and Community Development Department (HCDD) and Houston Public Works (HPW).

This program will improve the storm water drainage system in Houston and is an eligible mitigation activity under the infrastructure criteria as defined in the CDBG-MIT requirements. This activity will alleviate capacity issues and align improvements with Harris County Flood Control District’s assets to address the flood risks from severe storms and hurricanes as identified in the mitigation needs assessment.

Under its Capital Improvements Plan (CIP), HPW has a current list of unfunded or underfunded drainage improvement projects. An analysis will be conducted to select projects that will maximize system capacity, address need, and have the greatest benefit on the health, safety, and overall welfare of Houstonians. Need identification starts with a comprehensive assessment of existing conditions compared to predefined acceptable level of service standards. Need is also driven by a combination of factors that indicate an inability of infrastructure to address storm drainage needs - primarily resulting in structural flooding. For CDBG-MIT funding, priority will be given to projects that: benefit primarily LMI communities, can be completed in a timely manner, align with other local and/or regional infrastructure efforts to ensure consistency, include natural infrastructure or other low impact development methods, and foster other resilience and mitigation efforts like community-level planning and contribute to the City’s resilient strategy in Resilient Houston. Prioritizing projects in LMI communities and minimizing flooding in neighborhoods through flood mitigation projects will protect housing, further fair housing, and make Houston neighborhoods safer and more desirable places to live.

**Administration**

The City’s administrative will fund the general administration of the CDBG-MIT program and may include, but not be limited to the City’s staff time, or the time of its contractors, to: administer and manage mitigation activities; perform compliance, monitoring, and reporting of the activities; and utilize funds for other costs specified as eligible administrative expenses in 24 CFR. part 570, subpart C.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$6,922,182.00	\$10,016,382.00
<b>Total Budget</b>	\$6,922,182.00	\$10,016,382.00



<b>Total Obligated</b>	\$6,922,182.00	\$10,016,382.00
<b>Total Funds Drawdown</b>	\$93,469.14	\$537,714.60
<b>Program Funds Drawdown</b>	\$93,469.14	\$537,714.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$93,158.85	\$539,404.31
<b>HUD Identified Most Impacted and Distressed</b>	\$93,158.85	\$539,404.31
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

## Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
City of Houston Housing and Community Development	\$ 93,158.85	\$ 539,404.31
The Buffalo Bayou Partnership	\$ 0.00	\$ 0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Target</b>	<b>Projected</b>	<b>Actual</b>
<b>Overall Benefit Percentage</b>	50.00%	100.00%	.00%
<b>Overall Benefit Amount</b>	\$29,394,900.00	\$6,922,182.00	\$ .00
<b>Limit on Public Services</b>	\$9,282,600.00	\$ .00	\$ .00
<b>Limit on Admin/Planning</b>	\$12,376,800.00	\$3,094,200.00	\$537,714.60
<b>Limit on Admin</b>	\$3,094,200.00	\$3,094,200.00	\$537,714.60
<b>Most Impacted and Distressed</b>	\$61,884,000.00	\$10,016,382.00	\$539,404.31

## Overall Progress Narrative:

HUD allocated \$61,884,000 in CDBG-MIT funds directly to the City of Houston for two qualifying disasters occurring in 2015, to be used in areas impacted by recent disasters to carry out strategic and high-impact activities to mitigate disaster risks and reduce future losses.

As a result of the mitigation needs assessment, funding is being allocated for infrastructure programs to lessen the risk of flooding in buildings with the ultimate goal of removing people and property from harm's way. In addition, decreasing flooding will also improve mobility so services that enable the continuous operation of critical business and government functions that are critical to the protection of human health and safety would remain available and accessible. This program will be administered by the City of Houston through the Housing and Community Development Department (HCDD), while collaborating with other City departments, Houston Public Works (HPW), and nonprofit organizations.

Monitoring/Audit/TA update during Q4-2023 (Oct-Dec):

The City of Houston did not conduct any Monitoring/Audit/TA of subrecipients during Q4-2023.

Section 3 hours update during Q4-2023 (Oct-Dec):

There are no Section 3 hours to report for Q4-2023. Actions to ensure both Section 3 Workers (25% goal) and Section 3 Targeted Workers (5% goal) are performing on Section 3 projects (DRGR activities) remain underway.

Affirmatively Further Fair Housing action occurring during Q4-2023 (Oct-Dec):

The City has identified imbalanced distribution of amenities, services, and infrastructure between neighborhoods, and increased health hazard exposure in certain neighborhoods as impediments to fair housing choice in Houston. To address these impediments to fair housing choice, the City allocated all CDBG-MIT funds for infrastructure projects that address flooding in LMI neighborhoods. According to neighborhood data from the Kinder Institute, three of the four sites are in neighborhoods with more than 90% of residents are people of color; two of the four sites are in neighborhoods with foreign-born populations greater than 25%, and two of the four sites are in neighborhoods where the percentage of people with disabilities is greater than 10%. These projects enhance infrastructure in these neighborhoods to address the imbalanced distribution of amenities, services, and infrastructure between neighborhoods. Also, the projects help limit disaster impacts on residents and address the ability of individuals and households of protected classes and vulnerable populations to recover more quickly from future flood events. On Wednesday, December 13, 2023, the City of Houston hosted a citizen advisory committee meeting to review CDBG-MIT projects. Members of the public with an interest in CDBG-MIT activities are encouraged to attend these meetings.

Overall Narrative:



During Q4-2023 (Oct - Dec), Houston Public Works (HPW) continues to finalize estimated project budgets, scope of work (SOW), schedules, and spending forecast for four (4) proposed projects. The four projects are Melrose Park, French Town Recreation, Cambridge/Ramblewood Park Recreation, and Turkey Gulley. The Cambridge/Ramblewood Park and the Turkey Gulley projects' final scopes of work are pending, due o budget restrictions and the Melrose and French Town scopes of work are as follows:

- Melrose Park project requires reconstruction to adequately convey storm water runoff. Improvements will consist of ditch regarding and re-establishment to the receiving points of the Harris County Flood Control District (HCFCD) drainage systems, replacement and resized driveway culverts, storm sewer outfall, and asphalt pavement. In addition, the West Frontage Road of the Hardy Toll Road will be completely reconstructed.

- French Town Recreation project will provide ditch regrading and culvert improvement without underground storm sewer installation. In addition, roadway improvements will include mill and overlay pavement with subgrade repairs as necessary, reconstruct driveways impacted by culverts, and improve sidewalks where are possible.

HCDD has also identified a nonprofit organization, Buffalo Bayou Partnership (BBP) who will oversee one (1) infrastructure project as a Subrecipient. The project Marron Park Way, formerly known as Foley Street, is located between N. York and Lockwood Drives, on the south side of Buffalo Bayou in Houston's Second Ward neighborhood. The current scope of work is as follows:

- Marron Park Way project improves the current infrastructure flow, by assisting road runoff to follow upstream and tie-in to a storm sewer line that outfalls directly into Buffalo Bayou. This outfall will be sized to convey the 100-year storm flows for Marron Park Way and future development within the overall Lockwood South development. Project meetings between the City and HPW are held monthly.

A summary status of Infrastructure projects is provided below.

#### INFRASTRUCTURE

##### Program Development/Implementation

- Evaluation and selection of eligible projects (March 2021 - March 2023)
- Development of project scopes of work/budgets (March 2021 - June 2024)
- Development of Letters of Agreement language (January 2022 - August 2024)
- HCDD Eligibility / Compliance / HUD AUGF submission process (January 2022 - July 2024)

##### Melrose Park Drainage and Paving Improvements - Approximately \$19.9MM

- Design Phase - 1/31/2022 - Per HPW Pending due to budget restrictions
  - Final Design, under review still pending (April 2024)
- NTP Issued (In process)
- ESA Phase II - 8/29/2022
- Construction Phase - Expected Timeline (September 2025 - January 2027)

##### French Town Recreation Drainage Improvements - Approximately \$9.9MM

- SOW Justification Letter - (August 2021 - December 2021)
- Design Phase - 3/2/2022
  - Council Approval - NTP issued 3/16/2022
  - Final Design, under review still pending (March 2024)
- ESA Phase I - May 2022
- Construction Phase - Expected Timeline (December 2024 - March 2026)

##### Cambridge/Ramblewood Park Recreation Drainage Improvements - Approximately \$6.1MM

- SOW Justification Letter - (August 2021 - December 2021)
- Design Phase - Per HPW still in progress (March 2024)
- ESA Phase I - 10/2/2023
- ESA Phase II - (TBD), still in progress (March 2024)
- Construction Phase - Expected Timeline (TBD)

##### Turkey Gulley Drainage and Paving Improvements - Approximately \$14.1MM

- Eligibility documentation - received 8/24/2023
- Project in Design Phase - Received fully executed Professional Services Agreement, effective 12/26/2023 (IDCUS, Inc.) via email on 12/29/2023 (managed by HPW)
  - NTP issued 1/2/2024
- Construction Phase - Expected Timeline (TBD)

##### Marron Park Way/Foley Street Drainage and Paving Improvements - Contract Award \$6.9MM

- ESA Phase I - January 2023 / Updated October 2023
- ESA Phase II - October 2022
- Project Review Committee (PRC) - 12/6/2022
- Housing Committee (HCA) - 12/14/2022
- Environmental Authority to Use Grant Funds (AUGF) - Received from HUD 10/19/2023
- Public Notice Funding Determination Form (PNFDF) - fully executed 10/23/2023
- City Council - Approved 10/25/23
- Acquisition (land) - Closed 12/1/2023 in the amount of \$1,468,329
- Project in Design Phase - Expected Completion (Nov 2024)
- Construction - Expected Timeline (Dec 2024 - March 2025)
- Funds expended to date - \$1,510,679

The proposed infrastructure projects are being vetted for eligibility and compliance. Should the outcome of the eligibility review for these projects return unfavorable, the City of Houston has supplemental projects in the queue.



## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
03-PF, Public Facilities and Improvements (Infrastructure)	\$0.00	\$58,789,800.00	\$0.00
21A-ADM, Administration	\$93,469.14	\$3,094,200.00	\$537,714.60
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

## Activities

**Project # / 03-PF / Public Facilities and Improvements (Infrastructure)**



# Grantee Activity Number: CDBGMIT20-PFMN

## Activity Title: Marron Parkway Infrastructure Project

### Activity Type:

MIT - Public Facilities and Improvements-Non Covered

### Project Number:

03-PF

### Projected Start Date:

10/20/2023

### Benefit Type:

Area Benefit (Census)

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Public Facilities and Improvements (Infrastructure)

### Projected End Date:

10/30/2025

### Completed Activity Actual End Date:

### Responsible Organization:

The Buffalo Bayou Partnership

Overall	Oct 1 thru Dec 31, 2023	To Date
<b>Total Projected Budget from All Sources</b>	\$6,922,182.00	\$6,922,182.00
<b>Total Budget</b>	\$6,922,182.00	\$6,922,182.00
<b>Total Obligated</b>	\$6,922,182.00	\$6,922,182.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
The Buffalo Bayou Partnership	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

### Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

### Activity Description:

The project consists of funding for the acquisition of approximately 146,068 square-feet of land (a former Railroad ROW), engineering design, construction of a new segment of public road to develop a new street to be called Marron Park Way, and other improvements from Lockwood Drive to the east and Drennan Street to the west. The new roadway constructed as under this agreement will be approximate 1,600 linear feet and constructed on vacant land. The total road upon completion will be over 3,000 linear feet. The new road consists of a new 22-foot-wide concrete roadway consisting of two (2) 11-foot lanes with 6" curb, gutter, and storm infrastructure. The roadway section will be graded at a 2% slope from south to north with storm water inlets placed on the north side curb to maximize storm infrastructure/cost ratio and efficiency. This system will have the capacity to convey the 100-year storm flow. New public storm utilities will be developed by conveying the areas runoff through underground storm drainage that will outfall directly into the Buffalo Bayou that will address documented drainage needs by METRO and TIRZ 23, to help mitigate long-term flooding in the neighborhood. The improvements will provide the necessary capacity required for a 100-year storm event.

### Location Description:



The project is located between N. York and Lockwood Drives, on the south side of Buffalo Bayou in Houston's Second Ward Complete Communities neighborhood, a low-moderate (LMI) income community.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/3000

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None

**Project # / 21A-ADM / Administration**



# Grantee Activity Number: ADM-20A21-MIT

## Activity Title: 21A-ADM/ADMINISTRATION

**Activity Type:**

Administration

**Project Number:**

21A-ADM

**Projected Start Date:**

05/05/2021

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

05/05/2033

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Houston Housing and Community

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2023</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,094,200.00
<b>Total Budget</b>	\$0.00	\$3,094,200.00
<b>Total Obligated</b>	\$0.00	\$3,094,200.00
<b>Total Funds Drawdown</b>	\$93,469.14	\$537,714.60
<b>Program Funds Drawdown</b>	\$93,469.14	\$537,714.60
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$93,158.85	\$539,404.31
City of Houston Housing and Community	\$93,158.85	\$539,404.31
<b>Most Impacted and Distressed Expended</b>	\$93,158.85	\$539,404.31
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Other Funds:**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Match Funds	\$ 0.00	\$ 0.00

**Activity Description:**

This activity will fund the general administration of the CDBG-MIT program and may include, but not be limited to the City's staff time, or the time of its contractors, to: administer and manage mitigation activities; perform compliance, monitoring, and reporting of the activities; and utilize funds for other costs specified as eligible administrative expenses in 24 CFR. part 570, subpart C.

**Location Description:**

2100 Travis Street | 9th Floor | Houston TX 77002

**Activity Progress Narrative:**

No substantive updates to report in Q4-2023.

The expenditure/draw variance amount in this quarter reflects:





- o (\$2,000) expenditure incurred in Q3-2023 but draws occurred in Q4-2023
- o \$1,689.71 expenditure incurred in Q4-2023 but draws occurred in the subsequent period (Q1-2024)
- o \$310.29 net expenditure/draw variance

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

